



FEDERAL PROJECT MANAGEMENT UNIT  
FEDERAL WATER MANAGEMENT CELL  
MINISTRY OF NATIONAL  
FOOD SECURITY & RESEARCH  
ISLAMABAD - PAKISTAN




# NATIONAL PROGRAM FOR IMPROVEMENT OF WATERCOURSES IN PAKISTAN PHASE-II: (NPIWC-II)

## MONITORING, EVALUATION AND IMPACT EVALUATION CONSULTANTS



# MONTHLY MONITORING REPORT

AUGUST 2023



A Joint Venture of  
**G3 Engineering Consultants (Pvt.) Ltd.** Lead Firm



In Association with **S&S Associates**



**Federal Project Management Unit (FPMU)**  
**Ministry of National Food Security & Research, Islamabad**

**Monitoring, Evaluation and Impact Evaluation (ME&IE) Consultants**

*For*

**National Program for Improvement of Watercourses in Pakistan Phase-II (NPIWC-II)**

**MONTHLY MONITORING REPORT**  
**AUGUST 2023**

**CONTENTS**

<b>EXECUTIVE SUMMARY</b>	<b>1</b>
<b>CHAPTER-1: PROJECT INTRODUCTION</b>	<b>3</b>
1.1 PROJECT PROFILE	3
1.2 PROJECT DESCRIPTION	3
1.2.1 Project Development Objectives	3
1.2.2 Project Objectives – General & Quantitative	3
1.2.3 Project Beneficiaries	4
1.2.4 Project Components	4
1.2.5 Project Targets	5
<b>CHAPTER 2: SCOPE AND SERVICES OF ME&amp;IE CONSULTANTS</b>	<b>7</b>
2.1 OBJECTIVES OF CONSULTING SERVICES	7
2.2 Scope of Consulting Services	7
2.3 MONITORING STRATEGY OF CONSULTANTS	8
2.4 FRAMEWORK AND RESULTS-BASED MONITORING (RBM) INDICATORS	11
<b>CHAPTER 3: CONSULTANTS' ACTIVITIES DURING THE REPORTING MONTH</b>	<b>12</b>
3.1 SUBMISSION OF MONTHLY MONITORING REPORT (MMR)	12
3.2 BASELINE SURVEY I&II CONSOLIDATED REPORT	12
3.3 Validation of Baseline and Impact Survey	12
3.4 ACTIVITIES ICT UNIT – August 2023	12
3.5 ACTIVITIES PUNJAB ZONE – August 2023	14
3.5.1 Consultants Activities during the Reporting Month	14
3.5.2 Pre-Field Activities	14
3.5.3 Field Activities	15
3.5.4 Coordination/ Meeting with Stakeholder/ Beneficiaries	15
3.6 ACTIVITIES KP ZONE – August 2023	16
3.6.1 Updated Progress – August 2023	16
3.6.2 Meetings:	16

3.6.3	Field surveys	16
3.6.4	Validation of Baseline and Impact Survey	16
3.6.5	Data Entry and GPS validation	16
3.6.6	Capacity Building of OFWM staff on Android Application	16
3.7	ACTIVITIES DONE BY BALOCHISTAN ZONE – AUGUST 2023	18
3.7.1	Updated Progress Of ME&IE Consultants – Balochistan	18
3.7.2	Validation of Baseline and Impact Survey	18
3.7.3	Field Visits, Balochistan Zone:	18
3.7.4	Updated Status of Dashboard Balochistan.	18
3.7.5	Meetings:	22
3.7.6	New Recruitment of Field Staff, Balochistan Zone:	25
3.8	SOCIAL & GENDER COMPONENT	26
3.9	ICT TEAM ASSIGNMENTS	27
3.9.1	Data Collection of Interventions in MIS/GIS Database	27
3.9.2	Implementation Of MIS Dashboard	27
3.9.3	On-Going Data Validation & Cleaning	29
<b>CHAPTER 4: QUARTERLY WORK PLAN-ACTIVITIES (July 2023 to September 2023)</b>		<b>30</b>
4.1	Pre Field-Activities	30
4.2	Field Activities	30
4.3	ICT Assignment	30
4.4	Coordination	30
4.5	Deliverables	30
4.6	Matrix Of Responsibilities	31
<b>CHAPTER 5: ISSUES / BOTTLENECKS</b>		<b>32</b>

## LIST OF ANNEXURES

ANNEX A:	TENTATIVE QUARTERLY WORK PLAN (JULY TO SEPTEMBER 2023)	34
ANNEX B:	MATRIX OF RESPONSIBILITIES	35
ANNEX C:	MONITORING LOG-FRAME	36
ANNEX D:	DELIVERABLES/REPORTING REQUIREMENTS	42
ANNEX E:	IMPACT SURVEY FIELD SCHEDULE - ZONE/UNIT WISE	43
ANNEX F:	PICTORIAL VIEW OF IMPACT SURVEY FIELD VISITS	46
ANNEX G:	PUNJAB - WATERCOURSE DATA SUBMISSION - SUMMARY	50
ANNEX H:	PUNJAB – WSP DATA SUBMISSION – SUMMARY	52
ANNEX I:	PUNJAB - PLL DATA SUBMISSION - SUMMARY	53
ANNEX J:	KP - WATERCOURSE DATA SUBMISSION - SUMMARY	54
ANNEX K:	KP - WST DATA SUBMISSION - SUMMARY	55
ANNEX L:	KP - PLL DATA SUBMISSION - SUMMARY	56
ANNEX M:	BALOCHISTAN - WATERCOURSE DATA SUBMISSION - SUMMARY	57
ANNEX N:	BALOCHISTAN - WST DATA SUBMISSION - SUMMARY	58
ANNEX O:	BALOCHISTAN - PLL DATA SUBMISSION - SUMMARY	59
ANNEX P:	GB - WATERCOURSES DATA SUBMISSION - SUMMARY	60
ANNEX Q:	GB - WST DATA SUBMISSION - SUMMARY	61
ANNEX R:	AJK - WATERCOURSES DATA SUBMISSIONS - SUMMARY	62
ANNEX S:	AJK - WST/WHs DATA SUBMISSIONS - SUMMARY	63
ANNEX T:	ICT - WATERCOURSE DATA SUBMISSION - SUMMARY	64

## ACRONYMS

ADA	Assistant Director Agriculture
AES	Agriculture Extension Services
AF	Acre-Feet
AJK	Azad Jammu & Kashmir
AOSM	Adjustable Orifice Semi-Module
AWPB	Annual Work Plan and Budget
AWPs	Annual Work Plans
BCR	Benefit Cost Ratio
CFT	Cubic Feet
CMS	Content Management System
CSRD	Center for Social Research and Development
DAES	Director Agriculture Extension Services
DDA	Deputy Director Agriculture
DGA	Director General Agriculture
DTL	Deputy Team Leader
EAs	Executing Agencies
EIRR	Economic Internal Rate of Return
FCR	Financial Completion Report
FCRs	Final Completion Reports
FMFSR	Framework for Federal Financial Management System
FOs	Farmers Organizations
FPMU	Federal Project Management Unit
FTI	Field Team In charge
FWMC	Federal Water Management Cell
GAP	Gender Action Plan
GB	Gilgit Baltistan
G3EC	G3 Engineering Consultants
GIS	Geographic Information System
HEIS	High Efficiency Irrigation System
IAs	Implementing Agencies
ICR	Interim Completion Report
ICT	Islamabad Capital Territory
IRR	Internal Rate of Return
ICT	Information & Communication Technology
JV	Joint Venture
KP	Khyber Pakhtunkhwa
LLL	Laser Land Leveler
LPS	Liter per Second
M&E	Monitoring and Evaluation
MAF	Million Acre Feet
ME&IE	Monitoring Evaluation and Impact Evaluation
MIS	Management Information System
MNFSR	Ministry of National Food Security and Research

MMR	Monthly Monitoring Report
MT	Monitoring Template
MTE	Mid-Term Evaluation
NESPAK	National Engineering Services Pakistan
NPC	National Project Coordinator
NPIWC	National Program for Improvement of Watercourses
NPV	Net Present Value
NWMC	National Water Management Consultants
ODK	Open Data Kit
OFWM	On-Farm Water Management
PC-1	Planning Commission-(Form-One)
PDO	Project Development Objectives
PIC	Project Implementation Committee
PIES	Project Impact Evaluation Study
PQC	Pre-Qualification Committee
QM&ER	Quarterly Monitoring and Evaluation Report
RBM	Results-Based Management
RFT	Running Feet
RWD	Responsive Web Design
SFT	Square Feet
SOPs	Standardized Operating Procedures
SPSS	Statistical Package for Social Sciences (Software)
SSCs	Supply and Service Companies
TABs	Tablets
TL	Team Leader
TOR	Terms of Reference
TPV	Third Party Validation
TWRD	Tail-Water Recovery Ditch
WG	Women Group
WST	Water Storage Tank
WUAs	Water Users Associations

## EXECUTIVE SUMMARY

The “Monitoring Report for the month of August 2023” comprises five chapters:

**Chapter-1** describes the detailed introduction and description of the project. The Government of Pakistan is implementing a project entitled “National Program for Improvement of Watercourses in Pakistan Phase-II” (NPIWC-II) at a total cost of PKR 154,542.355 million (Umbrella PC-I including Sindh) over a period of 05 years. This project will cover Punjab, Khyber Pakhtunkhwa (KP), Baluchistan and Gilgit Baltistan (GB), Azad Jammu & Kashmir (AJ&K) as well as Islamabad Capital Territory (ICT). The present project is beneficial for the country.

The NPIWC-II comprises four components to be implemented in Punjab, KP, Baluchistan, GB, AJ&K, and ICT:

- i) C1: Organization of Water Users Associations
- ii) C2: Watercourse Improvements: 47,278 Nos.
- iii) C3: Construction of Water Storage Tanks: 14,932 Nos.
- iv) C4: Provision of Laser Land Leveling Units: 11,610 Nos.

**Chapter-2** elaborates the objectives and scope of work of the ME&IE Consultants for the project. Since the ME&IE Consultants are going to monitor implementation of all criteria set, procedures defined, and timeline agreed for implementation of various components. All these are reproduced in this report as ready reference to devise / design M&E strategy, methodology, procedures for monitoring and impact assessments of the project interventions.

The monitoring strategy followed by ME&IE Consultants is briefly described in Table-2.1. The strategy has been finalized and implemented in close coordination with the client and active participation of the beneficiaries as well as the project stakeholders.

**Chapter-3** explains the purpose of the Monthly Monitoring Report (MMR). This current MMR covers the period from 1<sup>st</sup> August 2023 to 31<sup>st</sup> August 2023.

This chapter also covers the activities of ME&IE Consultants, carried out during the reporting period which are summarized below:

- Submitted the MMR for the Month of July 2023.
- Validation of Baseline and Impact Survey
- Impact Survey field visits of WCs & WSTs
- Regular Monitoring of Interventions in the Field
- Monitoring online data collection and Data entry
- Monitoring Android based Mobile Application under implementation by field staff.
- Data collection of interventions in MIS/GIS database
- Preparation of Baseline survey Phase-I&II Consolidated Report
- Preparation for 3rd-Phase Baseline Survey
- Data entry, cleaning, validation
- Meetings of ME&IE Consultants with Stakeholders about Project Progress / Issues

**Chapter-4** highlights the quarterly work plan for the period of 1<sup>st</sup> July 2023 to 30<sup>th</sup> September 2023. The work plan consists of following activities:

- Pre-field Activities
- Field Activities
- ICT Assignment
- Coordination Meetings
- Deliverables

The detailed time span for the 3<sup>rd</sup> quarter of year 2023 is provided in the Tentative Work Plan **Annex-A**.

**Chapter-5:** Issues / problems faced by the consultants during the reporting period of the assignment are described in this Chapter.

Table-1: Compliance Status of Tentative Work Plan during Reporting Period

No.	Activities Planned for the Reporting Quarter	Status	
<b>1</b>	<b>Pre-Field Activities</b>		
1.1	Validation of Baseline and Impact Survey	In Progress	
1.2	Preparation for 3rd-Phase Baseline Survey (Finalization of MTs)	In Progress	
1.3	Internal Meetings of ME&IE Consultants' Zonal Offices for development of Methodology for 3rd Phase Baseline Survey	In Progress	
1.4	Training of Field Staff for Impact Survey and 3rd-Phase Baseline Survey	In Progress	
<b>2</b>	<b>Field Activities:</b>		
2.1	Regular Monitoring of Interventions in the field	In Progress	
2.2	Field Visits for Impact Survey	In Progress	
2.3	Data collection of the interventions in the field	In Progress	
2.4	Baseline Survey Stage III	Pending	
2.5	Online data entry in android-based application	In Progress	
<b>3</b>	<b>ICT Assignment:</b>		
3.1	Development / Improvement of website of NPIWC-II	In Progress	
3.2	Monitoring online data collection and Data entry	In Progress	
3.3	Monitoring Android based Mobile Application under implementation by field staff.	In Progress	
3.4	Data collection of interventions in MIS/GIS database	In Progress	
3.5	Capacity Building Trainings / Refresher of Departments	In Progress	
3.6	Data Cleaning. Development & Launching of Dashboard for Client Offices	In Progress	
<b>4</b>	<b>Coordination</b>		
4.1	Meetings of TL, ME&IE Consultants with NPC regarding Project Progress / Issues	Meetings conducted on regular basis	
4.2	Meeting of DTLs with respective DTL of NWMC	Meetings conducted on regular basis	
4.3	Internal Meetings of ME&IE Consultants	Weekly meetings conducted on regular basis	
<b>5</b>	<b>Deliverables:</b>		
5.1	Monthly Monitoring Reports (MMRs)	30 <sup>th</sup> MMR (June 2023)	Submitted
		31 <sup>st</sup> MMR (July 2023)	Submitted
		32 <sup>nd</sup> MMR (August 2023)	Report in hand
5.2	Quarterly Monitoring & Evaluation Report (QM&ER)	QM&ER April-June 2023	Under process
5.3	Consolidation Report of Baseline Survey Phase-1&II	Under preparation	
5.4	Consolidation Report of Midterm Impact Survey	Under preparation	

## CHAPTER-1: PROJECT INTRODUCTION

### 1.1 PROJECT PROFILE

This section covers the following detail of the project:

**Project Name:** National Program for Improvement of Watercourses in Pakistan Phase-II (NPIWC-II)

**Project Areas:** Punjab, Khyber Pakhtunkhwa, Balochistan, Gilgit Baltistan, Azad Jammu & Kashmir, and Islamabad Capital Territory (ICT)

**Sponsoring Agency** Ministry of National Food Security & Research

**Executing Agencies (EAs):** Following are different EAs:  
Federal Project Management Unit (FPMU),  
i. DGA OFWM Punjab  
ii. DG OFWM KP  
iii. DGA OFWM Baluchistan  
iv. Director Irrigation and Small Dams, AJ&K  
v. Director WM, GB  
vi. Director Agriculture Extension Services (AES) ICT

**Project Period:** 5 Year (2019-2024)

**Total Project Cost:** Rs. 154,542.355 million (Umbrella PC-1, including Sindh)

**ME&IE Consultancy Period:** 4 years

**ME&IE Consultant:** JV of G3 Engineering Consultants (Pvt.) Ltd., EASE PAK Engineering services (Pvt.) Ltd., Centre for Social Research and Development (CSR), ADA Consultants Inc. Canada, and S&S Associates.

**ME&IE Consultant Mobilized:** November 07, 2020

### 1.2 PROJECT DESCRIPTION

Project description includes followings i.e., the project development objectives, project objectives, project benefits, project components, etc.

#### 1.2.1 Project Development Objectives

The Project Development Objectives (PDOs) are to improve irrigation water management at tertiary and field levels in Pakistan.

#### 1.2.2 Project Objectives – General & Quantitative

Following is the project general and quantitative:

##### 1) General Objectives:

The Project aims to replicate the success achieved during the NPIWC Phase-I and further improve the findings of the Project Impact Evaluation Study (PIES). The broad objectives of the project are as under:

- i) Social mobilization through capacity building of WUAs/ FOs,
- ii) Minimization of conveyance and field application losses,
- iii) Reduction in Water Logging and salinity,
- iv) Equity in water distribution,
- v) Reduction in water disputes/thefts/litigation,
- vi) Motivation/participation of farmers,
- vii) Poverty reduction through employment generation, and
- viii) Increase in crops yield/self-sufficiency in food.

##### 2) Quantitative Objectives' Outputs and Impacts:

The quantitative objectives' outputs and impacts of the Project are as under:

##### Project outputs

- i) Mobilization through capacity building of Water Users Associations/Farmers Organizations in improved water management techniques and their registration under On-Farm Water Management and Water User Associations Ordinance [Act] 1981 and organization of 47,278 WUAs.
- ii) Reconstruction/renovation and remodeling of 47,278 watercourses, involving complete earthen renovation, partial lining of critical reaches (50% of the total watercourse length as decided in the high-level meeting), and installation of water control structures. It is expected to save around 5.82 MAF per annum



- (approx. saving of 123 acre-feet (AF) per watercourse per annum).
- iii) Construction of 14,932 water storage tanks with 60% subsidy through cost sharing arrangements with the expectation to save about 50% irrigation water for wheat and about 68% of irrigation water for paddy crops.

#### **Project impacts**

- i) Reduction in Water Logging and salinity in project areas to the extent of 10%.
- ii) Cropping intensity is expected to increase by 5-20%.
- iii) Crop's yield is estimated to increase by 10-15%.
- iv) Equity in water distribution increased by about 30%.
- v) Reduction in water disputes/thefts and litigation amongst the Farmers over water distribution by about 80%.
- vi) Help poverty reduction through generation of employment.
- vii) Self-sufficiency in food through utilization of water saved including edible oil seed production.

#### **Project indirect benefits to industry/economic activities**

- i) Cement industry, bricks Killen, Precast Structures Industry and other related industries' production will pick up.

#### **Awareness support to farmers**

- i) Motivating farmers through an awareness campaign for watercourse improvement.
- ii) Providing technical material to farmers for optimal utilization of water resources in the shape of technical manual and operational guidelines.

#### **1.2.3 Project Beneficiaries**

Majority of the direct beneficiaries of the project constitute the number of farmers (owners as well as tenants) growing crops and orchards on the watercourses improved under NPIWC-II. Assuming 35 farmers on each watercourse, the total number of the farmers benefiting from the activity comes to 1.655 million. The same number will be benefitted due to Water Users' Associations (WUAs) in terms of cooperative management of irrigation water. Moreover, 14,932 farmers will be directly benefitted from Water Storage Tanks and 11,620 as recipients of

Laser Land Leveling Units. Thus, total gross direct beneficiaries are expected to be around 3.336 million households. However, net beneficiaries are expected to be 1.668 million.

Taking family size at five, total net population benefitting is expected to be 8.34 million people.

#### **1.2.4 Project Components**

The NPIWC-II project comprises four components.

#### **C1: ORGANIZATION OF WATER USERS ASSOCIATIONS:**

Establishment/ reactivation of Water Users Associations (WUAs) through community driven implementation approach. Following are the scope of WUAs:

- i) Provide right of way for constructing watercourse,
- ii) Arrange skilled and unskilled labour required for reconstruction / maintenance of earthen water channel, installation of water control structures, and lining of critical reaches,
- iii) Procure construction materials for carrying out civil works,
- iv) Settle matters of disputes amongst the water users in respect of channel alignment, fixation of Naccas, distribution of work, etc.
- v) Make alternate arrangements for conveyance of water during execution of improvement works,
- vi) Carry out civil works in accordance with standards and specifications under the supervision of OFWM field staff,
- vii) Regularly undertake O&M of improved watercourses after its construction.

#### **C2: WATERCOURSE IMPROVEMENTS:**

47,278 Watercourses are planned to be improved /reconstructed and lined adopting the following criteria:

- i) New watercourses that are not yet improved under earlier programs / projects,
- ii) Reconstruction of more than 20 years old watercourses that outlived their economic / useful life,
- iii) Additional lining up to 50% of already improved watercourses.

**C3: CONSTRUCTION OF WATER STORAGE TANKS:**

The project will construct 14,932 Water Storage Tanks (WSTs). Following will be the benefits of WSTs:

- i) Store water during the rainy season and times of no use in the commands of perennial / non-perennial canals for subsequent irrigations at the critical crop growth stages,
- ii) Provide flexibility for storage of plentiful canal and rainfall runoff water for its more expedient use subsequently,
- iii) Collect, store and filter water from:
  - Small Dams, springs, streams, mullahs etc.
  - Rainfall runoff over agricultural catchment during rainy season
  - Tube-wells and dug wells of low flows
  - Tail-waters from agricultural fields

- iv) Regulate the flows so that it can be used efficiently when needed at large flow rates.

**C4: PROVISION OF LASER LAND LEVELING UNITS:**

Provision of 11,610 Laser Land Leveling (LLL) units to the farmers; the component is strengthening LLL services in the country through provision of LLL Units to farmers / service providers on 50% subsidized rates.

**1.2.5 Project Targets**

Project aims at achieving the targets for 5 years starting from the year 2019-20 to 2023-24, presented in **Figure-1.1**. Whereas the targets for each Province / Zone (excluding Sindh) are presented in **Figure-1.2**.




Figure 1.1: NPIWC-II Project WCs, WSTs, and LLL Targets in Pakistan



Figure 1 2: Zone-Wise WCs Improvement, WSTs, and LLL Target

## CHAPTER 2: SCOPE AND SERVICES OF ME&IE CONSULTANTS

The ME&IE Consultants' services are designed to be provided through a multi-disciplinary team of qualified professionals. All the firms in the joint venture have rich experience in the field of monitoring and evaluations (M&E). The team deputed for this task in the project, comprises highly qualified professionals having long practical experience of such projects earlier launched in Pakistan. The consultants are developing a "State-of-the-Art Management Information System" (MIS) with "Geographical Information System" (GIS) focused for NPIWC-II to monitor progress on project interventions and to carry out an effective monitoring process. The MIS is helping decision makers to make informed decisions.

### 2.1 OBJECTIVES OF CONSULTING SERVICES

The objective of ME&IE Consultant's services is to carry out M&E of project impacts to ensure achievement of project development objectives.

### 2.2 SCOPE OF CONSULTING SERVICES

The ME&IE Consultants are responsible for monitoring, evaluation and impact evaluation (ME&IE), and in this context are carrying out the following activities:

- i. Undertake baseline, midline and end line surveys for the project activities / interventions in all the project areas,
- ii. Develop monitoring strategy, framework and Result-Based Monitoring (RBM) indicators,
- iii. Preparation of monthly, quarterly and annual monitoring, evaluation and validation reports of the project activities,
- iv. Assessing the water saving per annum on watercourses, water storage tanks and field levels as well as aggregate due to the project interventions,
- v. Assessing the improvement in water availability due to the provision of conveyance system,
- vi. Assessing the economic benefits to the agriculture in terms of changes in yields, irrigated area, cropping pattern, cropping intensity, farm income and employment in command area of watercourses and water storage tanks,
- vii. Assessing the extent of community mobilization, financial and administrative sustainability of water users' associations and ensuring the

maintenance of watercourses, water storage tanks and laser land Levelers,

- viii. Economic impact of project interventions,
- ix. Carry out the impact evaluation of the project intervention on the economy and stakeholders,
- x. Develop a website containing information on facilities and services, applications, procedures, watercourses, water storage tanks and laser Levelers database, etc. (while the project's IT staff will maintain the website),
- xi. Provide technical support for the development of a custom-designed mobile application (Android Based) to capture on-site project progress and geo-tagged photos. It should be synchronized with the central MIS/GIS database and application for instant reporting and feedback to the management.

The said requirement is based on the following functional features:

- Development of a GIS database with all spatial layers related to activities being undertaken under the project
- Give technical assistance for up-dation/up-gradation of water management GIS database.
- Development of web-based GIS application as a dashboard interface for comprehensive representation of all spatial and tabular information: custom designed web GIS application be developed for large LED screens, should be self-operative and represent project data on multiple layouts of application interface.
- Development of a MIS application as an integral part of web GIS to maintain information on facilities and services, applications, procedures, watercourses database, etc.
- Development of a custom designed mobile application (Android) to capture on-site project progress, geo-tagged photos; should be synchronized with the central MIS/GIS database and application for instant reporting and feedback to the management.
- Application should generate custom designed reports and analysis as per user- defined requirements.
- Application should generate alerts (SMS, email, web-notifications) to the user on the non-conformance of project's key indicators; the application should have the provision to custom define alerts levels and desired notifications.

### 2.3 MONITORING STRATEGY OF CONSULTANTS

The monitoring strategy planned to be followed by ME&IE Consultants is briefly described in **Table-2.2**.

However, detailed methodology and procedures to carry out the ME&IE of the project interventions were explained in Chapter 6 of Inception Report.

**Table 2: Monitoring Strategy for ME&IE Activities**

Sr. No.	Monitoring Activity	ME&IE Team Responsible	Monitoring Strategy
1	Baseline, midline and Endline surveys	Team Leader, Socio-Economic Expert, Agricultural Economist and Deputy Team Leader of the respective Province/Unit.	<ul style="list-style-type: none"> <li>Baseline and impact surveys will be carried out on a sample basis.</li> <li>Data will be collected by field teams on pre-designed data collection tools through an android application on TABs.</li> <li>Baseline and impact surveys will be carried out in phases as target watercourses are not preselected.</li> <li>Baseline will be carried out before launching of the interventions and the impact one year (two crop seasons) after the completion of the intervention.</li> <li>The midterm study will review the project progress in the middle of the project implementation.</li> <li>The end line study will assess the impact of the project interventions.</li> </ul>
2	Reporting	All core team members	<p>Following periodic reports will be prepared and submitted:</p> <ul style="list-style-type: none"> <li>Draft Inception Report 45 days after the agreement,</li> <li>Final Inception Report one week after the issuance of comments by the client on the draft,</li> <li>Monthly Monitoring Report on 10th of following month,</li> <li>Quarterly Monitoring Report on 10th of the first month of the following quarter,</li> <li>Annual Monitoring and Evaluation Report during first month of the following year,</li> <li>Baseline Survey Reports (in three phases),</li> <li>First Phase Baseline Survey report will be submitted within the four months after the start of the assignment i.e., Submission of final inception report/Beginning of field activities.</li> <li>Impact Survey Reports (in phases) – two months after the data collection completion for the impact phase,</li> <li>Midline report in the middle of the assignment,</li> <li>Endline Report at the end of end line Survey,</li> <li>Draft Assignment Completion Report at completion of the physical works,</li> <li>Final Assignment Completion Report at completion of works and financial transactions. It will also include the full economic benefit of the project (NPIWC-II) on agriculture sector as well as on the GDP of Pakistan,</li> <li>Special Reports, as and when asked by the client.</li> </ul>
3	Water saving assessment	Irrigation Agronomist, Field Team/	<p><b>Water Saving on Watercourses:</b></p> <ul style="list-style-type: none"> <li>Water flow will be measured on sample watercourses selected for the baseline and impact surveys</li> </ul>

Sr. No.	Monitoring Activity	ME&IE Team Responsible	Monitoring Strategy
		Engineers	<ul style="list-style-type: none"> <li>The flow will be measured at four points of the selected watercourses: close to water outlet, head reach, middle reach and tail reach.</li> <li>The measurements will be done through current meters.</li> <li>Based on water savings on sample watercourses, total water savings will be estimated for all project watercourses. The savings will be reported per watercourse, per annum and aggregate for the project in LPS and Acre feet.</li> </ul>
			<p><b>Water Savings on WSTs</b></p> <ul style="list-style-type: none"> <li>Since WSTs will be filled and emptied on a continuous basis, the water savings will be assessed on the basis of water pumped from the tank to irrigate the fields.</li> <li>The assessment will be done either by readings on the pump gauge or periodically interviewing the farmer.</li> <li>Based on water savings on sample WSTs, total water savings will be estimated for all project WSTs. The savings will be reported per WST, per annum and aggregate for the project in LPS and in Acre feet.</li> </ul> <p><b>Water savings due to Laser Land Leveling</b></p> <ul style="list-style-type: none"> <li>Water savings at field level will be assessed through farmers' interviews.</li> <li>The impact survey form will include questions to be asked from the farmers who got their land leveled: <ul style="list-style-type: none"> <li>In how much time an acre was irrigated before watercourse improvement and land leveling</li> <li>In how much time an acre is irrigated after watercourse improvement with land leveling</li> </ul> </li> <li>The difference will be water saving due to laser land leveling</li> </ul>
			Based on water savings on sample LLL units, total water savings will be estimated for all project LLL units. The savings will be reported per LLL unit, per annum and aggregate for the project in LPS and in Acre feet.
4	Community mobilization	Social and Gender Specialist and Socio-Economic Expert	<p>The extent of community mobilization will be assessed by investigating whether:</p> <ul style="list-style-type: none"> <li>WUAs is functional</li> <li>Holds regular meetings and keep record of them</li> <li>Makes decisions democratically</li> <li>The participation in the organization is voluntary</li> <li>It is financially and administratively sustainable</li> <li>Takes steps and ensures maintenance of watercourses, WSTs and laser land leveler</li> </ul>
5	Economic benefits assessment for agriculture	Team Leader, Socio- Economist and Agricultural Economist	<ul style="list-style-type: none"> <li>As indicated at serial No. 1, Agriculture data will be collected before (baseline) and after (impact) the watercourse improvement and WSTs construction.</li> <li>In both the surveys same forms will be used and same sampled farmers will be interviewed</li> </ul>

Sr. No.	Monitoring Activity	ME&IE Team Responsible	Monitoring Strategy
			<ul style="list-style-type: none"> <li>Data on variables such as crop yields, irrigated area, cropping pattern, cropping intensity, farm income and employment will be collected and analyzed</li> <li>The difference between before and after situations minus natural growth will be assumed as economic benefits to the agriculture.</li> </ul>
6	Impact evaluation-on the economy	Team Leader, Agricultural Economist and Socio-Economic Expert	<ul style="list-style-type: none"> <li>The results of the baseline and impact surveys will be used to quantify impact on the economy</li> <li>Additional food produced due to the project will be estimated. It is benefitted towards food security</li> <li>Project costs and benefits will be compared in economic and financial terms to carry out economic and financial analysis.</li> <li>Parameters like IRR, NPV and BCR will be estimated.</li> </ul>
7	Impact evaluation-on the stakeholders	Team Leader, Agricultural Economist and Socio-Economic Expert	Analysis as in serial 6 will be carried out with reference to various stakeholders, like community, government, farmers, etc.
8	Spot checking	Team Leader, Deputy Team Leaders & Field teams/Engineers	During the field visits for WUAs baselines impacts of Watercourses, WSTs and laser land leveling units, the interventions will be spot checked for quality of construction, material, functioning and beneficiaries' satisfaction, etc.
9	Process monitoring	Field Teams of Agriculture Deptt., Project Consultants, ME&IE Consultants & ICT/Technology Specialist	<ul style="list-style-type: none"> <li>The processed data for all the interventions will be fed to the MIS/GIS database.</li> <li>Client's field staff and field teams of consultants will furnish data of their activities.</li> <li>The ME&amp;IE will assist in developing mobile application for this purpose</li> <li>From this data reports will be generated for process monitoring</li> <li>All interventions will be fully (100%) covered.</li> </ul>
10	Project website and MIS/GIS dashboard development	ICT / Technology Specialist (Including all other core team staff will also coordinate in completing data for the MIS/GIS	<ul style="list-style-type: none"> <li>The State-of-the-art MIS / Progress Monitoring Model will be developed for NPIWC-II.</li> <li>Customized forms will be developed to collect data from the implementing teams on-site for progress monitoring</li> <li>These forms will be made available to the teams on smart phones through an android application</li> <li>The teams will be adequately trained to use the application</li> <li>Data on physical and financial stages with dates will be fed to the system for process monitoring</li> <li>GIS coordinates for watercourses, WSTs, laser units (if available) and WUAs offices will be uploaded to the system and could be viewed / reached by the management online</li> <li>The system will be maintained on GOOGLE server so that it is accessible by the management from anywhere in Pakistan and abroad</li> </ul>

Sr. No.	Monitoring Activity	ME&IE Team Responsible	Monitoring Strategy
			<ul style="list-style-type: none"> <li>• Custom reports will be possible as the user demands / desires</li> <li>• The results could be displayed on small as well as large screens.</li> </ul>
11	Development of Android based application	ICT / Technology Specialist	All the data collection forms / tools will be executed through customized developed Android based applications accessible with smart phones / TABs.

#### 2.4 FRAMEWORK AND RESULTS-BASED MONITORING (RBM) INDICATORS

The framework and Results-Based Monitoring (RBM) Indicators are identified in Table-2.2 of Inception Report. The indicators are further being enhanced and refined in consultation with the client as well as the stakeholders.

The improvement of indicators is a continuous process throughout the project implementation in the light of real and on ground situations.



## CHAPTER 3: CONSULTANTS' ACTIVITIES DURING THE REPORTING MONTH

As a regular part of the ME&IE assignment, routine field visits & monitoring of project interventions in the field remained continued by ME&IE consultants. The ME&IE Consultants field teams also carried out midterm Impact survey field visits of Watercourses and WSTs interventions during the reporting month. The Consultants also carried out different in-house activities related to ME&IE assignment:

### 3.1 SUBMISSION OF MONTHLY MONITORING REPORT (MMR)

As per contractual obligation, the consultants have submitted thirty first MMR (July 2023). While the thirty second MMR (the Report in hand) for the month of August 2023 (1<sup>st</sup> August 2023 to 31<sup>st</sup> August 2023) will be submitted in stipulated time i.e., in the 1<sup>st</sup> week of the current month.

Monthly Monitoring Report (MMR) explains the understanding towards all activities to be carried out as per TORs of ME&IE consultants' assignment and their completion within stipulated time frame. The activities include but are not limited to pre-field/ in-house activities, field monitoring activities i.e., monitoring of project interventions, ICT assignments including monitoring of online data collection in the field, and development / improvement of project dashboard and website etc. Consultants of ICT Team also remained in contact with Clients' officials for entering data in Dashboard and provided assistance when and where was required by client. All the activities of the current month were in compliance with the quarterly work plan of the consultants. Hence, the main objective of the Monthly Monitoring Report is to update the Client about the activities carried out by the ME&IE Consultants during the reporting month. Reporting is an integral part of the monitoring and evaluation framework.

### 3.2 BASELINE SURVEY I&II CONSOLIDATED REPORT

In the light of the Client's comments on Baseline Phase-I & II Reports, the Consolidated Report of Baseline Phase-I&II is under preparation.

### 3.3 VALIDATION OF BASELINE AND IMPACT SURVEY

Data validation of Baseline and Impact survey continued during this month.

### 3.4 ACTIVITIES ICT UNIT – AUGUST 2023

#### 3.4.1 OVERALL PROGRESS:

The key activities performed by the ME&IE consultants of ICT-Unit during the current month are highlighted in the succeeding paragraphs:

- The ME&IE Consultants, Islamabad field team visited 2 Watercourses and 1 WSTs interventions during the reporting month to conduct midterm impact survey. The detailed visiting schedule is given as **Annex-E**, while the pictorial view of Impact survey field visits is given as **Annex-F**.
- ME&IE consultants' team have collected and compiled the secondary data from the office of Directorate of Agriculture Extension, Islamabad in order to feed NPIWC-II project's Dashboard. This information is pre-requisite for initiating Baseline-III survey after determining the 5 percent sample out of the population (i.e., list of Technical Sanctioned issued WC/WST).
- Capacity building of the Field team ME&IE consultants carried out through imparting in the training workshops for three days on the topic, "Monitoring and Evaluation Techniques" at PMMI, Islamabad.
- Submitted the MMRs for July-2023 in respect of the ICT-Unit as well as the integrated report comprising of all provincial zones of the project after editing technically, verifying, and distributing it to the respect stakeholders.
- Quarterly report for the months from April to June 2023 has prepared, finalized and ready to be submitted.
- Prepared and Technically vetted the Annual Monitoring & Evaluation Report (2022-23) for the ICT-Unit as well as the zonal offices of the project including S&G component and forwarded to the quarter concerned for their respective necessary processing.
- Vetted the consolidated report of Baseline- I & II and forwarded to the quarter concerned for their processing and necessary action.
- Revised Tentative Quarterly Visit Plan of the ME&IE Consultants of ICT- Unit for appraising the targeted Schemes (WC/WST) and to conduct

baseline-III as well as regular monitoring/ spot checking schedule was prepared.

- In addition to the technical responsibilities of the National Office, Islamabad, the Team Leader of the Project and the Deputy Team Leader of the ICT-Unit oversaw and took care of the administrative and financial liabilities manned under their respective jurisdiction.

**Internal meeting of ME&IE Consultants, ICT-Unit discussing to develop the field visit plan for the sampled schemes of the corresponding interventions.**

<b>Date</b>	28-08-2023
<b>Venue</b>	Agri. Complex, Islamabad
<b>Participants</b>	
<ul style="list-style-type: none"> <li>• Dr. Ikram Saeed, DTL, ICT-Unit, National Office</li> <li>• Dr. Muhammad Islam, Irrigation Agronomist.</li> <li>• Mr. Rasheed Ahmed Zehri, FTI, ICT</li> <li>• Ms. Sana Gull, ME &amp; IE Officer, ICT.</li> <li>• Ms. Hafiza Maryam Iqbal, ME &amp; IE Officer, ICT</li> <li>• Ms. Abida Munir, ME&amp;IE Officer, ICT-Unit</li> </ul>	
<b>Meeting Agenda/Points discussed:</b>	
<ul style="list-style-type: none"> <li>• Discussion on field visit plan for four main purposes:                             <ol style="list-style-type: none"> <li>Baseline-III</li> <li>Regular Monitoring</li> <li>Spot Checks, and</li> <li>Potential Case Studies</li> </ol> </li> <li>• Project Progress Review meetings and development of strategies to overcome the hindrances in the way of smooth running of the targeted project targets, etc.</li> </ul>	
	
<p><b>ME&amp;IE Consultants' Meeting at National Office Islamabad</b></p>	

### 3.5 ACTIVITIES PUNJAB ZONE – AUGUST 2023

#### 3.5.1 Consultants Activities during the Reporting Month

The consultant’s activities remained as per conduction of their usual functions.

- i. Pre – Post Field Activities
- ii. Field Activities
- iii. Meeting with Stakeholders/Beneficiaries
- iv. Any other relevant assignment of the project.

#### 3.5.2 Pre-Field Activities

Deputy team leader had a number of meetings with the field team members and reviewed the various issues relating to the tasks to be completed prior to

actual field operations. The key activities performed by the ME&IE consultants of Punjab Zone is as follows:

- i. Revised sample size of Improvement of Watercourse Intervention
- ii. Target completed so far (2022 – 23)
- iii. Remaining number of interventions to be covered in the upcoming baseline survey – III.

#### Year wise Physical Target and Achievements of various Interventions in Punjab


The main point for discussion was to review the past performance and strategy for future working. The OFWM of Data / Information reviewed the target and achievement of ME&IE consultants for future field activities.

**Table 3. 1: Year wise Physical Target and Achievements of various Interventions in Punjab**


Sr. No	Components / Interventions	PC-I Total Targets	2019-20	2020-21	2021-22	2022-23	Total
1	Improvement of Unimproved Watercourses upto 50% (No.)	2,500	150	117	310	70	647
2	Additional Lining of Partially Improved Watercourses upto 50% (No.)	7,500	800	581	1,705	330	3,416
3	Provision of LASER Land Leveling Units (No.)	9,500	640	2,060	3,000	144	5,844
4	Construction of On Farm Water Storage Tanks/ Ponds (No.)	3,000	101	300	500	120	1,021

Source: OFWM, Lahore

The target for the year 2023 – 24 are under process and have not been finalized yet. The achievement against such target, are shown as under.



**Target and Achievements of Improvement of Watercourses Intervention**



**Target and Achievements of Water Storage Tanks / Pounds Intervention**




Figure 3. 1: Target and Achievements of Provision of Laser Land Leveler Intervention

### 3.5.3 Field Activities

During the reporting month the ME&IE Consultants, Punjab zonal field teams visited 25 Watercourses and 12 WSTs interventions during the reporting month to conduct midterm impact survey. The detailed visiting schedule is given as **Annex-E**, while the pictorial view of Impact survey field visits is given as **Annex-F**.


The tentative Baseline-III survey plan could not meet due to non- provision of complete list of sampling frame. Thus, the survey plan will be rescheduled upon the availability of list from client.

### 3.5.4 Coordination/ Meeting with Stakeholder/ Beneficiaries

The coordination meeting with stakeholder/beneficiaries of the project are necessary to discuss field operational activities. It is a regular practice of ME&IE consultant's to coordinate with stakeholders and to hold such meetings with the beneficiaries. During the period under review the coordination was confined to telephonic conversation rather than physical meetings. Such efforts were necessary to strength the relationship between consultants and stakeholders particular the field staff of OFMW.

A meeting at Director General Agri (OFWM) was held, with Focal person of D.G office, as under.

### Meeting Held at DG OFWM Lahore

<b>Date</b>	04-08-2023
<b>Venue</b>	Director General Agriculture HQ OFWM Davis Road Lahore
<b>Participants</b>	
i. Mr. Tahir Mehmood Focal Person DGA OFWM/DDA Headquarter (OFWM) DDA climate change.	
ii. Mr. Awais Jahangeer Field Focal Person to DG Office (Team in Charge ME&IE Consultants)	
<b>Discussion &amp; Decision:</b>	
1. Discussion on mechanism of training program of OFWM, field staff on android-based system both the person agreed in principal Mr. Tahir Mehmood. Pointed out decision as earlier as possible	
2. Overall review of field staff activities of both staff OFWM and ME&IE consultants in the meeting field staff activities were treated as satisfactory under the existing situations	
3. Review of Future Plans ME&IE consultants representative informed these future plans is under preparation and will be finalized soon.	
	
<p><b>Meeting with Focal Person of DGA OFWM Mr. Tahir Mehmood to discuss &amp; plan the training session for field staff</b></p>	

### 3.6 ACTIVITIES KP ZONE – AUGUST 2023

#### 3.6.1 Updated Progress – August 2023

The following are the activities performed by the KP zonal office staff Peshawar during the month of August 2023.

Major activities of ME&IE Consultants, KP Zone includes:

- Meetings
- Monitoring of data
- Writing of MMR of July 2023

#### 3.6.2 Meetings:

**Frequent routine meetings** were held with the OFWM Department relevant official to discuss various issues raised from time to time to the ME/IE Consultants. This is the normal activity of every month. These meetings were held both physically and telephonically for collection of relevant information of undergoing schemes. As per the ME&IE discussions with the OFWM Department official, it was found that schemes were mostly completed under NPIWC-II program. New schemes for construction/improvement of water courses and water storage tanks will be initiated after the release of funds by the authorities. In addition to these, formal meetings were also held with special agendas.

**Monitoring of data:** Trainings have been imparted to the officials of the OFWM Department for data entry to the Dashboard. Now they are directly entering the data on android application. The ICT Manager KP zone strictly monitors data entries and make necessary rectification by guiding the concerned staff of the various districts of KP.

**Verification of WC and WSTs through Google Earth:** ME/IE consultants KP zone made verification of all watercourses, and water storage tank schemes coordinate through Google Earth and identified incorrect coordinates.

During the reporting month the OFWM Department staff as usual extend all possible help towards the ME/IE consultants. Close contacts though meetings/Telephone calls with different cadre officials of OFWM department were held regarding the ongoing activities under the NPIWC-II during the current reporting month. The purpose of these meetings was to collect the GPS location-based data for dashboard completion and visits of teams to

different destinations for baseline surveys. OFWM directorate extends their usual support and provided all the relevant information. The ME&IE Consultants, KP made frequent visits to the directorate of OFWM for acquainting their-selves about the on-going schemes under the NPIWC-II by the concerned department. During these meetings general discussion was also made about the perceptions of the OFWM Department officials and of the farmers about these schemes. As per the OFWM Departments officials most of the farmers were satisfied from the benefits of these schemes in terms of increase of crop productivity, cropping intensities and time saving.

#### 3.6.3 Field surveys

During the period under review, limited field activities were carried over by the ME&IE consultants due to certain unavoidable circumstance. The Baseline-III survey could not start due to non-provision of complete list of sampling frame. Thus, the survey plan will be rescheduled upon the availability of list from client.

#### 3.6.4 Validation of Baseline and Impact Survey

Data validation of Baseline and Impact survey continued during reporting month.

#### 3.6.5 Data Entry and GPS validation

During the month of August 2023, KP Teams entered and validated the GPS locations for hundreds of schemes of Baluchistan and KP province. The activity was distributed among different team members with help of ICT team of KP. OFWM directorate extends their usual support and provided all the relevant information.

#### 3.6.6 Capacity Building of OFWM staff on Android Application

The ICT team of the ME/IE consultants' have trained the officials of OFWM in Southern, Central and Northern zones for entering data directly to the Dashboard through android applications. Now they are able to enter the data directly to the dashboard from their offices. However. But some time they stuck somewhere in this exercise the ME/IE Consultants continuous support was provided to OFWM officials on telephone for any issue while operating android system and/or data collection process. In this regard the ICT team paid a number of visits to Directorate of OFWM KP and assess the

understanding of field staff for utilization of android application to collect the data of GPS coordinates. It was found that there was some negligence from staff of OFWM in collection of GPS coordinates, which was planned to overcome.

The gaps were filled in the understanding of the field teams of OFWM and ensured that they may follow the principals of the data collection in near future for better data gathering.

### 3.7 ACTIVITIES DONE BY BALOCHISTAN ZONE – AUGUST 2023

- Updated progress of ME&IE Consultants, Balochistan by August 2023.
- Targets of F.Y. 2022-23
- Validation of Baseline and Impact Survey
- Updated status of Data Validation – Dashboard Balochistan and
- Meetings

#### 3.7.1 Updated Progress Of ME&IE Consultants – Balochistan

The ME&IE Consultants, Balochistan, have monitored 17 sites during the pre-testing of Monitoring Tools in different months. A total of 13 sites were monitored during executive visits with high officials. The ME&IE Consultants, Balochistan have conducted two baseline surveys, the first was conducted in 2021 and the second was conducted in 2022. A total of 149 sites were monitored during the baseline surveys i.e., 61 Watercourses and 88 Water Storage Tanks. The ME&IEC, field teams monitored 07 sites of PLL out of 34 total sites; the percentage of monitored sites is 20%. The Impact Assessment Survey was conducted in the 2022-23 in which 149 sites have been monitored so far. Regular monitoring/spot-checking is another important activity of ME&IE Consultants in which 181 sites of different districts have been monitored until the reporting month. In regular monitoring, ME&IE Consultants monitored ongoing / completed sites covering all financial years i.e., 2019-20, 2020-21, and 2021-22. The Balochistan field teams have so far monitored 77 Watercourses and 101 Water Storage Tanks in regular monitoring. The Department's beneficiaries list of F.Y. 2022-23 is in progress. As soon as the Department initiates the works on F.Y. 2022-23 and finalizes the beneficiaries' lists, the ME&IEC, Balochistan will start the "Baseline Survey – 3" activities accordingly.

The Balochistan field teams have monitored the sites of 22 districts out of 33, the remaining districts to be covered in upcoming months.




Figure 3. 2: No of Districts Covered by ME &IEC – Balochistan

#### 3.7.2 Validation of Baseline and Impact Survey

Data validation of Baseline and Impact survey continued during reporting month.

#### 3.7.3 Field Visits, Balochistan Zone:

During the period under review, limited field activities were carried over by the ME&IE consultants due to certain unavoidable circumstance. The Baseline-III survey could not start due to non-provision of complete list of sampling frame. Thus, the survey plan will be rescheduled upon the availability of list from client.

#### 3.7.4 Updated Status of Dashboard Balochistan.

The ME&IE Consultants expressed deep concern regarding the quite weak response from some Deputy Directors, OFWM concerning the data validation process for the Dashboard Balochistan. Despite multiple requests and telephone calls, it is disheartening to note that the necessary tasks have not been completed as yet.

The accurate and reliable representation of data on the Dashboard is of utmost importance to ensure informed decision-making and future planning regarding NPIWC-II sustainability. The delays and inadequate response from the DDs are hindering the progress of this critical initiative. We understand the complexities and challenges involved, but it is imperative that we prioritize the completion of this task as soon as possible for the benefit of the farmers of Balochistan.

The worthy DG, OFWM, Balochistan is requested to direct the concerned teams to expedite the data validation process and provide the necessary support and resources they require. It is also requested to give necessary direction to all DDs and concerned staff to fill the beneficiary data of current F.Y. 2022-23 so that the ME&IE Consultants could be finalized

the field visits plan and start the 3<sup>rd</sup> Baseline activities accordingly.

The updated progress of Dashboard, Balochistan, district-wise is stated below:

Table 3: •District-wise Progress of Dashboard, Balochistan (Watercourses)

Division	District	2019-20		2020-21		2021-22		TOTAL	
		Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM
Kalat	Awaran	140	76	22	22	0	0	162	98
Kalat	Kalat	97	0	28	28	158	123	283	151
Kalat	Khuzdar	139	0	17	0	9	6	165	6
Kalat	Lasbela	110	0	35	0	44	35	189	35
Kalat	Mastung	102	93	30	1	66	60	198	154
Kalat	Surab	20	20	11	11	11	11	42	42
<b>Total</b>		<b>608</b>	<b>189</b>	<b>143</b>	<b>62</b>	<b>288</b>	<b>235</b>	<b>1039</b>	<b>486</b>
<b>(%)</b>		<b>31%</b>		<b>43%</b>		<b>82%</b>		<b>47%</b>	
Loralai	Barkhan	61	0	0	0	3	0	64	0
Loralai	Duki	27	27	15	15	1	1	43	43
Loralai	Loralai	158	157	47	43	132	130	337	330
Loralai	Musakhail	100	99	86	44	1	0	187	143
<b>Total</b>		<b>346</b>	<b>283</b>	<b>148</b>	<b>102</b>	<b>137</b>	<b>131</b>	<b>631</b>	<b>516</b>
<b>(%)</b>		<b>82%</b>		<b>69%</b>		<b>96%</b>		<b>82%</b>	
Makran	Gwadar	12	0	11	0	0	0	23	0
Makran	Kech	68	68	20	20	44	44	132	132
Makran	Panjgur	124	73	25	25	5	5	154	103
<b>Total</b>		<b>204</b>	<b>141</b>	<b>56</b>	<b>45</b>	<b>49</b>	<b>49</b>	<b>309</b>	<b>235</b>
<b>(%)</b>		<b>69%</b>		<b>80%</b>		<b>100%</b>		<b>76%</b>	
Nasirabad	Jaffarabad	53	53	32	32	56	56	141	141
Nasirabad	Jhal Magsi	16	0	6	0	5	0	27	0
Nasirabad	Kachi	81	81	18	18	3	3	102	102
Nasirabad	Nasirabad	52	0	35	35	82	82	169	117
Nasirabad	Sohbatpur	14	14	20	20	45	41	79	75
<b>Total</b>		<b>216</b>	<b>148</b>	<b>111</b>	<b>105</b>	<b>191</b>	<b>182</b>	<b>518</b>	<b>435</b>
<b>(%)</b>		<b>69%</b>		<b>95%</b>		<b>95%</b>		<b>84%</b>	
Quetta	Killa Abdullah	106	0	2	0	2	0	110	0
Quetta	Pishin	99	97	39	2	52	52	190	151
Quetta	Quetta	41	25	10	0	33	26	84	51
<b>Total</b>		<b>246</b>	<b>122</b>	<b>51</b>	<b>2</b>	<b>87</b>	<b>78</b>	<b>384</b>	<b>202</b>
<b>(%)</b>		<b>50%</b>		<b>4%</b>		<b>90%</b>		<b>53%</b>	
Rakhshan	Chaghi	49	49	28	28	0	0	77	77
Rakhshan	Kharan	23	23	3	0	55	55	81	78
Rakhshan	Nushki	38	38	25	25	40	39	103	102
Rakhshan	Washuk	18	0	2	2	0	0	20	2
<b>Total</b>		<b>128</b>	<b>110</b>	<b>58</b>	<b>55</b>	<b>95</b>	<b>94</b>	<b>281</b>	<b>259</b>
<b>(%)</b>		<b>86%</b>		<b>95%</b>		<b>99%</b>		<b>92%</b>	
Sibi	Dera Bugti	34	0	0	0	65	65	99	65
Sibi	Harnai	23	0	19	15	0	0	42	15
Sibi	Kohlu	41	41	17	17	0	0	58	58
Sibi	Sibi	33	33	6	6	25	25	64	64
Sibi	Ziarat	54	54	17	15	2	2	73	71
<b>Total</b>		<b>185</b>	<b>128</b>	<b>59</b>	<b>53</b>	<b>92</b>	<b>92</b>	<b>336</b>	<b>273</b>
<b>(%)</b>		<b>69%</b>		<b>90%</b>		<b>100%</b>		<b>81%</b>	
Zhob	Killa Saifullah	158	124	38	38	39	39	235	201



Division	District	2019-20		2020-21		2021-22		TOTAL	
		Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM
Zhob	Sherani	19	18	8	8	39	38	66	64
Zhob	Zhob	55	55	23	20	3	1	81	76
<b>Total</b>		<b>232</b>	<b>197</b>	<b>69</b>	<b>66</b>	<b>81</b>	<b>78</b>	<b>382</b>	<b>341</b>
		(%)	85%	96%		96%		89%	
<b>GRAND TOTAL</b>		<b>2165</b>	<b>1318</b>	<b>695</b>	<b>490</b>	<b>1020</b>	<b>939</b>	<b>3880</b>	<b>2747</b>
		(%)	61%	71%		92%		71%	

**Table 4: District-wise Progress of Dashboard, Balochistan (Water Storage Tanks)**

Division	District	2019-20		2020-21		2021-22		TOTAL	
		Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM
Kalat	Awaran	12	12	27	27	48	0	87	39
Kalat	Kalat	20	2	32	32	127	65	179	99
Kalat	Khuzdar	20	0	30	0	89	68	139	68
Kalat	Lasbela	20	0	24	0	106	45	150	45
Kalat	Mastung	20	18	32	2	55	12	107	32
Kalat	Surab	3	3	9	9	17	17	29	29
<b>Total</b>		<b>95</b>	<b>35</b>	<b>154</b>	<b>70</b>	<b>442</b>	<b>207</b>	<b>691</b>	<b>312</b>
		(%)	37%	45%		47%		45%	
Loralai	Barkhan	15	0	0	0	39	6	54	6
Loralai	Duki	7	7	9	9	13	13	29	29
Loralai	Loralai	22	22	32	3	59	59	113	84
Loralai	Musakhail	11	11	16	16	0	0	27	27
<b>Total</b>		<b>55</b>	<b>40</b>	<b>57</b>	<b>28</b>	<b>111</b>	<b>78</b>	<b>223</b>	<b>146</b>
		(%)	73%	49%		70%		65%	
Makran	Gwadar	3	0	4	0	0	0	7	0
Makran	Kech	29	18	24	0	46	46	99	64
Makran	Panjgur	18	18	29	25	122	105	169	148
<b>Total</b>		<b>50</b>	<b>36</b>	<b>57</b>	<b>25</b>	<b>168</b>	<b>151</b>	<b>275</b>	<b>212</b>
		(%)	72%	44%		90%		77%	
Nasirabad	Jaffarabad	0	0	8	8	9	9	17	17
Nasirabad	Jhal Magsi	7	0	0	0	23	0	30	0
Nasirabad	Kachi	18	18	24	24	40	40	82	82
Nasirabad	Nasirabad	0	0	8	8	9	9	17	17
Nasirabad	Sohbatpur	4	4	8	8	2	1	14	13
<b>Total</b>		<b>29</b>	<b>22</b>	<b>48</b>	<b>48</b>	<b>83</b>	<b>59</b>	<b>160</b>	<b>129</b>
		(%)	76%	100%		71%		81%	
Quetta	Killa Abdullah	22	0	34	0	0	0	56	0
Quetta	Pishin	22	22	36	33	61	61	119	116
Quetta	Quetta	9	9	17		50	32	76	41
<b>Total</b>		<b>53</b>	<b>31</b>	<b>87</b>	<b>33</b>	<b>111</b>	<b>93</b>	<b>251</b>	<b>127</b>
		(%)	58%	38%		84%		51%	
Rakhshan	Chaghi	10	10	23	23	14	14	47	47
Rakhshan	Kharan	3	3	12		14	14	29	17
Rakhshan	Nushki	9	9	23	23	30	30	62	62
Rakhshan	Washuk	4		10	10	0	0	14	10
<b>Total</b>		<b>16</b>	<b>12</b>	<b>45</b>	<b>33</b>	<b>44</b>	<b>44</b>	<b>152</b>	<b>136</b>
		(%)	75%	73%		100%		89%	
Sibi	Dera Bugti	11	11	0	0	28	28	39	39
Sibi	Harnai	3	3	6	6	12	0	21	9
Sibi	Kohlu	9	9	18	18	0	0	27	27
Sibi	Sibi	8	8	5	5	10	5	23	18

Division	District	2019-20		2020-21		2021-22		TOTAL	
		Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM	Total Data uploaded by ME&IEC	Validated by OFWM
Sibi	Ziarat	4	4	6	6	11	11	21	21
<b>Total</b>		<b>35</b>	<b>35</b>	<b>35</b>	<b>35</b>	<b>61</b>	<b>44</b>	<b>131</b>	<b>114</b>
<b>(%)</b>		<b>100%</b>		<b>100%</b>		<b>72%</b>		<b>87%</b>	
Zhob	Killa Saifullah	30	20	32	32	56	56	118	108
Zhob	Sherani	4	4	6	6	15	15	25	25
Zhob	Zhob	15	10	24	24	46		85	34
<b>Total</b>		<b>49</b>	<b>34</b>	<b>62</b>	<b>62</b>	<b>117</b>	<b>71</b>	<b>228</b>	<b>167</b>
<b>(%)</b>		<b>69%</b>		<b>100%</b>		<b>61%</b>		<b>73%</b>	
<b>GRAND TOTAL</b>		<b>382</b>	<b>245</b>	<b>545</b>	<b>334</b>	<b>1137</b>	<b>747</b>	<b>2111</b>	<b>1343</b>
<b>(%)</b>		<b>64%</b>		<b>61%</b>		<b>66%</b>		<b>64%</b>	




Figure 3. 3: Division-wise Graphical Progress of Dashboard, Balochistan (Watercourses)





Figure 3. 4: Division-wise Graphical Progress of Dashboard, Balochistan (Water Storage Tank)

### 3.7.5 Meetings:

<b>Date</b>	7 <sup>th</sup> August 2023
<b>Venue</b>	ME&IE Consultants Office, Arbab Karam Khan Road, Marri Street, Quetta
<b>Participants</b>	
I. Mr. Manzoor Ahmed Kasi, DTL, ME&IE Consultants, NPIWC-II, Balochistan, Quetta II. Staff of ME&IEC, Balochistan zone.	
<b>Meeting Agenda/Points discussed:</b>	
<ul style="list-style-type: none"> <li>The DTL of Balochistan provided an overview of the ongoing activities of ME&amp;IEC in the Balochistan Zone.</li> <li>Several administrative issues were discussed, including adherence to office timings and the maintenance of office decorum.</li> </ul>	
	
<b>Internal meeting held at Zonal Office, Quetta</b>	

<b>Date</b>	12 <sup>th</sup> August 2023
<b>Venue</b>	DG, OFWM Office, Rani Bagh, Sariah Road, Quetta
<b>Participants</b>	
I. Mr. Saleh Baloch, DD, Kharan, OFWM, Balochistan II. Mr. Naseeb Jan, FTI, ME&IEC, Balochistan Zone. III. Mr. Qaisar Saleem, M&E Officer, ME&IEC, Balochistan Zone.	
<b>Meeting Agenda/Points discussed:</b>	
<ul style="list-style-type: none"> <li>A meeting was held among DD Kharan and ME&amp;IEC staff at DG Office, Balochistan</li> <li>The first agenda item was addressing the request to Deputy Director, OFWM, to provide the final beneficiary list data with TS of the financial year 2023-24. The participants emphasized the criticality of timely access to this data for the successful execution of ongoing projects and initiatives.</li> <li>The meeting delved into the discussion about the slow progress of data validation on the dashboard in Balochistan. Concerns were raised about the potential implications of the delayed validation process on the overall</li> </ul>	

project timeline and its subsequent impact on the project's objectives.



**Meeting with Mr. Saleh Baloch, DD, Kharan**

<b>Date</b>	21 <sup>st</sup> August 2023
<b>Venue</b>	DG, OFWM Office, Rani Bagh, Sariah Road, Quetta
<b>Participants</b>	
I. The Director, OFWM, Balochistan II. Mr. Manzoor Ahmed Kasi, DTL, ME&IE Consultants, NPIWC-II, Balochistan, Quetta	
<b>Meeting Agenda/Points discussed:</b>	
<ul style="list-style-type: none"> <li>A highly productive meeting was held with the Director, OFWM at DG Office, OFWM, Balochistan.</li> <li>The Deputy Director, OFWM, was requested to provide the final beneficiary list data with TS of the financial year 2023-24. The participants emphasized the criticality of timely access to this data for the successful execution of ongoing projects and initiatives.</li> <li>The meeting delved into the discussion about the slow progress of data validation on the dashboard in Balochistan. Concerns were raised about the potential implications of the delayed validation process on the overall project timeline and its subsequent impact on the project's objectives.</li> <li>ME&amp;IE Consultants presented an updated report on the progress made thus far. The team highlighted the milestones achieved and the challenges faced during the course of implementation. Further, they shared their strategies to overcome the identified challenges and ensure the project's smooth progression.</li> <li>The Director, OFWM, assured ME&amp;IE Consultants of his complete cooperation and support. He reaffirmed his commitment to providing all necessary assistance to expedite the process and address the challenges at hand. He emphasized the importance of collaborative</li> </ul>	

efforts in achieving the desired outcomes within the stipulated timeframe.



**Meeting with Direct, OFWM, Balochistan**

<b>Date</b>	25 <sup>th</sup> August 2023
<b>Venue</b>	DG, OFWM Office, Rani Bagh, Sariab Road, Quetta

**Participants**

- I. Mr. Noor Ahmed, DD, OFWM, Quetta
- II. Mr. Manzoor Ahmed Kasi, DTL, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- III. Mr. Naseeb Jan, FTI, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- IV. Mr. Saleem Abro, ME Officer, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- V. Mr. Kamran Ashraf, M&E Officer, ME&IE Consultants, NPIWC-II, Balochistan, Quetta

**Meeting Agenda/Points discussed:**

- A meeting was held in the office of Mr. Noor Ahmed, DD, OFWM, Quetta district
- The DTL, Balochistan introduced the newly appointed M&E officer with DD, Quetta.
- Various issues were discussed regarding field activities and Dashboard data validation.
- The Deputy Director, OFWM, was requested to provide the final beneficiary list data with TS of the financial year 2023-24. The participants emphasized the criticality of timely access to this data for the successful execution of ongoing projects and initiatives.



**Meeting with DD, OFWM, District Quetta**

<b>Date</b>	25 <sup>th</sup> August 2023
<b>Venue</b>	DG, OFWM Office, Rani Bagh, Sariab Road, Quetta

**Participants**

- I. Mr. Behram Mulghani, Focal Persons, OFWM, Balochistan.
- II. Mr. Saleh Baloch, DD, Kharan, OFWM, Balochistan
- III. Mr. Manzoor Ahmed Kasi, DTL, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- IV. Mr. Naseeb Jan, FTI, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- V. Mr. Saleem Abro, ME Officer, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- VI. Mr. Kamran Ashraf, M&E Officer, ME&IE Consultants, NPIWC-II, Balochistan, Quetta

**Meeting Agenda/Points discussed:**

- A meeting was held in the office of Mr. Behram, Focal Person, OFWM, Balochistan and discussed several issued of NPIWC-II.
- The first agenda item was addressing the request to Focal Person, OFWM, to provide the final beneficiary list data with TS of the financial year 2023-24. The participants emphasized the criticality of timely access to this data for the successful execution of ongoing projects and initiatives.
- The meeting delved into the discussion about the slow progress of data validation on the dashboard in Balochistan. Concerns were raised about the potential implications of the delayed validation process on the overall project timeline and its subsequent impact on the project's objectives.
- ME&IE Consultants presented an updated report on the progress made thus far. The team highlighted the milestones achieved and the challenges faced during the course of implementation. Further, they shared their strategies to overcome the identified challenges and ensure the project's smooth progression.
- The Focal Person, OFWM, Quetta, assured ME&IE Consultants of his complete cooperation and support. He reaffirmed his commitment to providing all necessary assistance to expedite the process and address the challenges at hand. He emphasized the importance of collaborative efforts in achieving the desired outcomes within the stipulated timeframe.



**Meeting with Focal Person OFWM Balochistan at his Office**

<b>Date</b>	28 <sup>th</sup> August 2023
<b>Venue</b>	DG, OFWM Office, Rani Bagh, Sariab Road, Quetta

**Participants**

- I. Mr. Bashir Agha, Director, Water Management, Balochistan, Quetta.
- II. Mr. Saeed Khosa, DD, OFWM, Usta Muhammad.
- III. Mr. Manzoor Ahmed Kasi, DTL, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- IV. Mr. Saleem Abro, ME Officer, ME&IE Consultants, NPIWC-II, Balochistan, Quetta

**Meeting Agenda/Points discussed:**

- A meeting was held with Director, Water Management, Balochistan in his good office.
- The DTL, Balochistan shared updated progress of ME&IEC with Director and discussed different technical issues related to NPIWC-II project



**Figure-4.1: View of meeting with Director, Water Management, Balochistan, Quetta.**

<b>Date</b>	28 <sup>th</sup> August 2023
<b>Venue</b>	DG, OFWM Office, Rani Bagh, Sariab Road, Quetta

**Participants**

- I. Mr. Behram Mulghani, Focal Person, OFWM, Balochistan, Quetta.
- II. The Deputy Director, Usta Muhammad, OFWM, Balochistan, Quetta.
- III. Mr. Manzoor Ahmed Kasi, DTL, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- IV. Mr. Naseeb Jan, FTI, ME&IE Consultants, NPIWC-II, Balochistan, Quetta
- V. Mr. Qaisar Saleem, ME Officer, ME&IE Consultants, NPIWC-II, Balochistan, Quetta

**Meeting Agenda/Points discussed:**

- A meeting was held with Focal Person, OFWM, and Deputy Director, Usta Muhammad, OFWM, Balochistan at DG, OFWM Office, Quetta
- ME&IE Consultants presented an updated report on the progress made thus far. The team highlighted the milestones achieved and the challenges faced during the course of implementation. Further, they shared their strategies to overcome the identified challenges and ensure the project's smooth progression.
- The Deputy Director, OFWM was requested to provide the final beneficiary list data with TS of the financial year 2023-24. The participants emphasized the criticality of timely access to this data for the successful execution of ongoing projects and initiatives.



**Figure-4.2: View of meeting with Focal Person and Deputy Director, OFWM.**

### 3.7.6 New Recruitment of Field Staff, Balochistan Zone:

A training session was conducted for the two newly appointed M&E Officers. The session focused on the comprehensive understanding of the ME&IE Consultants for NPIWC-II Project and the application of advanced monitoring techniques.

The training session was structured to provide the officers with a holistic overview of the NPIWC-II, its objectives, and the key performance indicators set for effective evaluation. The DTL, Balochistan and Technical Resource Person with their extensive experience in the field, delivered an insightful and engaging briefing, highlighting the critical aspects of the project's framework and its significance in the context of the current agricultural landscape.

Moreover, a significant portion of the session to educate the officers on the essential techniques of monitoring, emphasizing the importance of real-time data collection through Tabs (android based data collection on ODK), analysis, and interpretation. The officers were acquainted with the best practices in monitoring methodologies, enabling them to effectively track the project's progress, identify potential challenges, and propose timely interventions.

Additionally, they were provided project Inception Report, Baseline Survey Reports, Impact Assessment Report and MMRs, allowing the officers to familiarize themselves with the existing project documentation, including past assessments, impact analyses, and operational strategies. This exposure aimed to equip the officers with the necessary insights to develop a comprehensive understanding of the project's historical trajectory and its evolving dynamics.

Overall, the training session proved to be an invaluable opportunity for the newly appointed M&E Officers to acquire in-depth knowledge and practical skills essential for their roles in effectively monitoring and evaluating the NPIWC-II.



View of training session held at Zonal Office, Quetta

### 3.8 SOCIAL & GENDER COMPONENT

In the month of August, the Gender and Social specialist prepared Annual, and monthly reports for further submission activities which were carried out.

The following activities carried out were:

- Final Annual report of S&G July 2022-June 2023 were prepared and shared.
- The Gender expert visited Punjab office and held meeting with staff.
- Meetings held in the Punjab Office with DTL Punjab & to review S&G activities gaps and issues which were discussed in detailed.
- Gender team is working on Pictorial data collected from field visit of provinces (Punjab, AJK Balochistan, and ICT).
- Social & Gender Specialist prepared and submitted the Quarterly work plan for desk & field activities.

### 3.9 ICT TEAM ASSIGNMENTS

The ICT Team remained engaged in different activities related to the ME&IE assignment including data collection for Dashboard and training of client staff on Dashboard / MIS for the project. During the Month of August 2023 activities completed by ICT Team are summarized below.

#### 3.9.1 Data Collection of Interventions in MIS/GIS Database

The activity regarding data collection of Interventions in MIS/GIS database was completed in KP Zone in December 2021.

- Data cleaning and validation has been completed in KP Zone.
- The data collection for the dashboard is in progress in Balochistan. The ICT team is facing problems in data collection because a lot of data is missing which was required by the ICT team for Implementation of MIS Dashboard.

#### 3.9.2 Implementation Of MIS Dashboard

The Dashboard has been implemented in Punjab, KP, Balochistan, AJK and ICT zones:

The progress of Interventions is live on the Dashboard application.

Punjab – WC Data - Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
Bahawalpur	167	197	326	15	705
D.G Khan	154	78	263	1	496
Faisalabad	88	61	203	35	387
Gujranwala	63	28	109	1	201
Gujrat	44	30	125	0	199
Lahore	72	42	134	7	255
Multan	168	81	311	2	562
Sahiwal	94	86	222	0	402
Sargodha	100	95	357	3	555
<b>Overall</b>	<b>950</b>	<b>698</b>	<b>2050</b>	<b>64</b>	<b>3762</b>

A total of **3762** Watercourses data have been received from Punjab zone and available live on GIS Dashboard. (Detailed Summary attached as **Annex-G**)

Punjab – WSP Data Summary				
Division	2019-20	2020-21	2021-22	Overall
Bahawalpur	23	46	91	160
D.G Khan	27	30	25	82
Faisalabad	24	48	57	129
Gujranwala	0	4	2	6

Punjab – WSP Data Summary				
Division	2019-20	2020-21	2021-22	Overall
Gujrat	2	10	29	41
Lahore	0	9	5	14
Multan	16	25	26	67
Rawalpindi	0	174	194	368
Sahiwal	9	15	15	39
Sargodha	6	32	47	85
Bahawalpur	23	46	91	160
<b>Overall</b>	<b>107</b>	<b>393</b>	<b>491</b>	<b>991</b>

Total **911** Water Storage Ponds data have been received from Punjab zone and available live on GIS Dashboard. (Detailed Summary attached as **Annex-H**)

Punjab – PLL Data Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
Bahawalpur	81	324	305	78	788
D.G Khan	50	297	190	100	637
Faisalabad	93	378	274	99	844
Gujranwala	49	231	263	17	560
Gujrat	30	106	122	16	274
Lahore	64	271	258	95	688
Multan	102	273	194	79	648
Sahiwal	71	188	231	98	588
Sargodha	78	266	247	38	629
Rawalpindi	22	76	75	15	188
<b>Overall</b>	<b>640</b>	<b>2410</b>	<b>2159</b>	<b>635</b>	<b>5844</b>

So far, Total **5844** PLL data have been received from Punjab zone and available live on GIS Dashboard. All PLL units have been delivered and currently there's no under progress PLL unit as per received data (Detailed Summary attached as **Annex-I**)

KP – WC Data Summary						
Division	2019-20	2020-21	2021-22	2022-23	2023-24	Overall
Bajaur	3	19	39	18	0	79
Bannu	75	35	92	28	0	230
D.I Khan	448	12	87	0	0	547
Hazara	85	71	150	59	0	365
Khyber	6	13	7	1	0	27
Kohat	92	39	55	21	6	213
Kurram	3	5	3	0	0	11
Malakand	181	176	455	55	0	867
Mardan	105	64	88	15	0	272
Mohmand	3	39	0	0	0	42
N.W Agency	2	3	5	1	0	11
Orakzai	0	1	0	0	0	1
Peshawar	139	88	93	38	0	358
S.W Agency	3	12	14	7	0	36
<b>Overall</b>	<b>1145</b>	<b>577</b>	<b>1088</b>	<b>243</b>	<b>6</b>	<b>3059</b>



So far, Total **3059** Watercourses data have been received from KP zone and available live on GIS Dashboard. By which **2875** Watercourses have been lined, **7** Watercourses Work Order Cancelled and remaining **134** watercourses are under progress on different stages like 1st Milestone, 2nd Milestone, and Work Order Issued. The remaining **43** Watercourses are pending with Work Order Approval. (Detailed Summary attached as **Annex-J**)

KP – WST Data Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
Bajaur	1	10	9	1	21
Bannu	13	10	23	1	47
D.I Khan	81	6	19	0	106
Hazara	28	47	84	13	172
Khyber	1	9	12	0	22
Kohat	27	17	32	14	90
Kurram	1	1	0	0	2
Malakand	74	96	194	9	373
Mardan	16	9	26	4	55
Mohmand	0	37	25	0	62
Orakzai	0	2	0	0	2
Peshawar	36	25	65	15	141
S.W Agency	0	15	15	2	32
N.W Agency	0	8	8	1	17
<b>Overall</b>	<b>278</b>	<b>292</b>	<b>512</b>	<b>60</b>	<b>1142</b>

Overall Water Storage Tank data submissions are **1142** of which **1050** WST have been completed and **60** are under progress. While **32** Water Storage Tanks Work Order Pending. (Detailed Summary attached as **Annex-K**)

KP – PLL Data Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
D.I Khan	0	0	50	0	50
<b>Overall</b>	<b>0</b>	<b>0</b>	<b>50</b>	<b>0</b>	<b>50</b>

So far, Total **50** PLL have been delivered and partial data received from KP zone and available live on GIS Dashboard. (Detailed Summary attached as **Annex-L**)

Balochistan – WC Data Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
Kalat	597	143	287	0	1027
Loralai	344	148	137	32	661
Makran	204	56	49	0	309
Nasirabad	216	111	191	0	518
Quetta	244	50	87	0	381
Rakhshan	126	58	82	0	266
Sibi	184	59	88	0	331
Zhob	232	69	81	0	382
<b>Overall</b>	<b>2147</b>	<b>694</b>	<b>1002</b>	<b>32</b>	<b>3875</b>

Total **3875** Watercourses data has been received from Balochistan zone of which **3230** Watercourses has been lined, **247** Watercourses are pending at TS Stage and remaining **398** watercourses are under progress. (Detailed Summary attached as **Annex-M**)

Balochistan – WST Data Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
Kalat	95	154	442	0	691
Loralai	54	57	111	9	231
Makran	50	57	168	0	275
Nasirabad	29	48	83	0	160
Quetta	53	87	111	0	251
Rakhshan	26	66	57	2	151
Sibi	35	34	61	8	138
Zhob	49	61	117	0	227
<b>Overall</b>	<b>391</b>	<b>564</b>	<b>1150</b>	<b>19</b>	<b>2124</b>

A total of **2124** Water Storage Tank data has been received from Balochistan zone of which **1635** Watercourses have been lined, **92** Water Storage Tank at TS Stage and the remaining **397** Water Storage Tanks are under progress. (Detailed Summary attached as **Annex-N**)

Balochistan – PLL Data Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
Kalat	0	4	0	0	4
Makran	0	11	0	0	11
Nasirabad	0	16	0	0	16
Quetta	0	1	0	0	1
Sibi	0	2	0	0	2
<b>Overall</b>	<b>0</b>	<b>34</b>	<b>0</b>	<b>0</b>	<b>34</b>

So far, Total **34** PLL have been delivered and partial data received from KP zone and available live on GIS Dashboard. (Detailed Summary attached as **Annex-O**)

GB – WC Data Summary				
Division	2019-20	2020-21	2021-22	Overall
Gilgit	180	236	29	445
Skardu	108	231	25	364
<b>Overall</b>	<b>288</b>	<b>467</b>	<b>54</b>	<b>809</b>

A total of **809** completed schemes data have been received and live on Dashboard. (Detailed Summary attached as **Annex-P**)

GB – WST Data Summary				
Division	2019-20	2020-21	2021-22	Overall
Gilgit	83	95	22	200
Skardu	35	82	11	128
<b>Overall</b>	<b>118</b>	<b>177</b>	<b>33</b>	<b>328</b>

A total of **328** completed Water Storage Tanks data have been received and live on Dashboard. (Detailed Summary attached as **Annex-Q**).

AJK – WC Data Summary						
Division	2019-20	2020-21	2021-22	2022-23	2023-24	Overall
MZD	32	94	76	25	0	227
Poonch	31	29	60	24	12	156
Mirpur	38	106	84	21	7	256
<b>Overall</b>	<b>101</b>	<b>229</b>	<b>220</b>	<b>70</b>	<b>19</b>	<b>639</b>

A total of **639** Watercourses data has been received from AJK zone of which **454** Watercourses have been lined, **21** Watercourses are pending at TS Stage, **74** watercourses are under progress pending and **90** Watercourses Work Order have been cancelled. (Detailed Summary attached as **Annex-R**).

AJK – WST Data Summary						
Division	19-20	20-21	21-22	22-23	23-24	Overall
MZD	35	61	82	10	0	188
Poonch	11	42	120	77	19	269
Mirpur	2	15	44	6	5	72
<b>Overall</b>	<b>48</b>	<b>118</b>	<b>246</b>	<b>93</b>	<b>24</b>	<b>529</b>

A total of **529** Water Storage Tank data has been received from AJK zone of which **321** Water Storage Tank have been lined, **74** Water Storage Tanks are pending at TS Stage, **19** Water Storage Tanks are under progress pending and **115** Watercourses Work Order have been cancelled. (Detailed Summary attached as **Annex-S**).

ICT – WC Data Summary					
Division	2019-20	2020-21	2021-22	2022-23	Overall
ICT	0	20	14	0	34
<b>Overall</b>	<b>0</b>	<b>20</b>	<b>14</b>	<b>0</b>	<b>34</b>

A total of **34** completed Watercourses data have been received and available live on Dashboard. (Detailed Summary attached as **Annex-T**).

### 3.9.3 On-Going Data Validation & Cleaning

Data submission is an ongoing process & will continue till the end of the project. Zonal Field Staff of AJK, KP, and Balochistan is continuously feeding data through customized Android Application provided & trained by the ICT team of ME&IE consultants.

However, The ICT team is continuously cleaning and validating the received data and communicating mistakes to the concerned Zonal DDs/ADs for correction.

## CHAPTER 4: QUARTERLY WORK PLAN- ACTIVITIES (JULY 2023 TO SEPTEMBER 2023)

The ME&IE Consultants' activities initiating during the 3<sup>rd</sup> Quarter of the year 2023 (1<sup>st</sup> July 2023 to 30<sup>th</sup> September 2023) are listed below. A tentative Work Plan for the 3<sup>rd</sup> Quarter of the year 2023 (1<sup>st</sup> July 2023 to 30<sup>th</sup> September 2023) showing time span detail is given as **Annex-A**.

### 4.1 PRE FIELD-ACTIVITIES

- i. Validation of Baseline and Impact Survey
- ii. Preparation for 3rd-Phase Baseline Survey (Finalization of MTs)
- iii. Internal Meetings of ME&IE Consultants' Zonal Offices for development of Methodology for 3rd Phase Baseline Survey
- IV. Training of Field Staff for Impact Survey and 3rd-Phase Baseline Survey

### 4.2 FIELD ACTIVITIES

- i. Regular Monitoring of Interventions in the Field
- ii. Field Visits for Impact Survey
- iii. Data collection of the interventions in the field
- iv. Baseline Survey stage - 3
- v. Online data entry in android based application.

### 4.3 ICT ASSIGNMENT

- i. Development / Improvement of website of NPIWC-II
- ii. Monitoring online data collection and Data entry
- iii. Monitoring Android based Mobile Application under implementation by field staff.
- iv. Data collection of interventions in MIS/GIS database
- v. Capacity Building Trainings/Refresher of Departments
- vi. Data Cleaning, Development & Launching of Dashboard for Client Offices

### 4.4 COORDINATION

- i. Meetings of TL with NPC and OFWM Departments regarding Project Progress / Issues
- ii. Meeting of DTLs with respective DTL of P C & concerned OFWM Departments
- iii. M E &IE Consultants Internal Meetings

### 4.5 DELIVERABLES

- i. Monthly Monitoring Report
- ii. Quarterly Monitoring Report (Apr-Jun 2023)
- iii. Consolidation of Baseline Survey Phase-I & II Reports
- iv. Consolidation of Mid-Line Monitoring & Impact Evaluation Report

The detail of deliverables of ME&IE Consultants with the timelines is as under:

Document	Status
Draft Inception Report	Submitted
Final Inception Report	Submitted
Monthly Monitoring Report-First (DEC 2020-JAN 2021)	Submitted
Monthly Monitoring Report-Second (FEB 2021)	Submitted
Monthly Monitoring Report-Third (MAR 2021)	Submitted
Quarterly Monitoring & Evaluation Report-First (JAN-MAR 2021)	Submitted
Monthly Monitoring Report-Fourth (APR 2021)	Submitted
Monthly Monitoring Report-Fifth (MAY 2021)	Submitted
Monthly Monitoring Report-Sixth (JUNE 2021)	Submitted
Quarterly Monitoring & Evaluation Report-Second (APR-JUN 2021)	Submitted
Monthly Monitoring Report-Seventh (JULY)	Submitted
Monthly Monitoring Report-Eighth (AUG 2021)	Submitted
Annual Monitoring & Evaluation Report (1 <sup>st</sup> )	Submitted
Baseline Survey Report-I	Submitted
Monthly Monitoring Report-Ninth (SEPTEMBER 2021)	Submitted
Quarterly Monitoring & Evaluation Report-Third (JULY - SEPTEMBER 2021)	Submitted
Monthly Monitoring Report-Tenth (OCTOBER 2021)	Submitted
Monthly Monitoring Report-Eleventh (NOVEMBER 2021)	Submitted
Monthly Monitoring Report-Twelfth (DECEMBER 2021)	Submitted
Quarterly Monitoring & Evaluation Report-Fourth Quarter year 2021 (OCTOBER – DECEMBER 2021)	Submitted
Monthly Monitoring Report-Thirteenth (JANUARY 2022)	Submitted
Monthly Monitoring Report-Fourteenth (MARCH 2022)	Submitted

Document	Status
Monthly Monitoring Report-Fifteen (MARCH 2022)	Submitted
Quarterly Monitoring & Evaluation Report-First Quarter year 2022 (JANUARY – MARCH 2022)	Submitted
Monthly Monitoring Report-Sixteen (APRIL 2022)	Submitted
Monthly Monitoring Report-Seventeenth (MAY 2022)	Submitted
Monthly Monitoring Report-Eighteenth (JUNE 2022)	Submitted
Quarterly Monitoring & Evaluation Report-2 <sup>nd</sup> Quarter year 2022 (APRIL – JUNE 2022)	Submitted
Annual Monitoring & Evaluation Report (2 <sup>nd</sup> Jul 2021-June 2022)	Submitted
Monthly Monitoring Report-Nineteenth (JULY 2022)	Submitted
Monthly Monitoring Report-Twentieth (AUGUST 2022)	Submitted
Monthly Monitoring Report-Twenty First (SEPTEMBER 2022)	Submitted
Quarterly Monitoring & Evaluation Report-3 <sup>rd</sup> Quarter year 2022 (JUL – SEP 2022)	Submitted
Monthly Monitoring Report-Twenty Second (OCTOBER 2022)	Submitted
Monthly Monitoring Report-Twenty Third (NOVEMBER 2022)	Submitted
Monthly Monitoring Report-Twenty Fourth (DECEMBER 2022)	Submitted
Monthly Monitoring Report-Twenty Fifth (JANUARY 2023)	Submitted
Monthly Monitoring Report-Twenty Sixth (FEBRUARY 2023)	Submitted
Monthly Monitoring Report-Twenty Seventh (March 2023)	Submitted
Monthly Monitoring Report-Twenty Seventh (April 2023)	Submitted
Quarterly Monitoring & Evaluation Report-1 <sup>st</sup> Quarter year 2023 (JAN – MAR 2023)	Submitted
Monthly Monitoring Report-Twenty-Eight (May 2023)	Submitted
Monthly Monitoring Report-Twenty-Ninth (June 2023)	Submitted
Monthly Monitoring Report-Thirty (July 2023)	Submitted

Document	Status
Monthly Monitoring Report-Thirty first (August 2023)	Under preparation
Quarterly Monitoring & Evaluation Report-1 <sup>st</sup> Quarter year 2023 (Apr – Jun 2023)	Under preparation
Baseline Survey Report -I	Submitted
Baseline Survey Report - II	Submitted
Baseline Survey Report-II (Updated version WC)	Submitted
Baseline Survey Report -II (Draft version of WSTs)	Submitted
Baseline Survey Report -II (LLLs)	Submitted
Mid-Line Monitoring & Impact Evaluation Report	Submitted
Survey Manual (Final version) (Special Reports)	Submitted
Special Reports submitted: 1) Monitoring Tools 2) Survey Manual on MTs 3) PAM 4) Working Paper on Technology and Methodology for Implementation of Android Based Field Progress Data Collection and GIS Based Progress Monitoring Analytical Dashboard. 5) Baseline-Endline Manual Survey Manual 6) Android Application PMIS Dashboard Manual	Submitted

Deliverables/Reporting Requirements are placed at **Annex-D**.

#### 4.6 MATRIX OF RESPONSIBILITIES

The Matrix of Responsibilities is placed at **Annex-B**.

## CHAPTER 5: ISSUES / BOTTLENECKS

The ME&IE Consultants are continuously facing the following issues and constraints for timely instigating the activities:

- Due to non-availability of NWMC (NESPAK) deliverables/reports, ME&IE Consultants are facing problems to monitor & evaluate the working of NWMC. In this regard the cooperation and coordination of NWMCs as well as the relevant Directorates are required.
- Non availability of Technical Sanctions of the watercourses i.e., required for performing baseline surveys – III, as well as the required obligatory surveys including Midline and end line
- Non-availability of complete up-to-date inventory / data of all interventions from the Client, Provincial Agricultural Departments (OFWM) & NWMCs (NESPAK) till to date.
- Irregularity in the fund releases is also one of the key difficulties in the completion of the required project assignments / tasks, on time.
- While reviewing Dashboard during our inhouse exercise we have witnessed some stuck-up cases. Following are different levels/stages in term of day's and area of jurisdiction:

<u>Days</u>	<u>Departments</u>
100 to 119	District
120 to 149	Division
150 to 164	NPC/DDPC

As some of the cases has crossed third level which is execution agency DG, therefore, you are hereby intimated for your personal intervention to sort out these stuck ups.

We have already pointed out Stuck-Up Cases of NPIWC II Watercourses through our office letter No. NPIWC-II/ME&IE/NOISD/0623-0256 submitted to your office dated 15 June 2023. Your prompt action is required in this matter.

It is also important to mention that when ME&IE Consultants pointed out certain stuck-up cases to FPMU, a quick response has been observed from FPMU vide its Letter dated 12 July 2023 and raise the issue with executing agencies to settle the issue on priority bases.

# ANNEXES A to T

**ANNEXURE A: TENTATIVE QUARTERLY WORK PLAN (JULY TO SEPTEMBER 2023)**

TENTATIVE WORK PLANNED FOR THE QUARTER (July 2023 To September 2023)		3 Months-Year 2023 (Weeks)											
		July				August				September			
No.	ACTIVITIES	WK-1	WK-2	WK-3	WK-4	WK-1	WK-2	WK-3	WK-4	WK-1	WK-2	WK-3	WK-4
<b>1</b>	<b>Pre-Field Activities</b>												
	1.1 Validation of Baseline and Impact Survey												
	1.2 Preparation for 3rd-Phase Baseline Survey												
	1.3 Internal Meetings of ME&IE Consultants' Zonal Offices for development of Methodology for 3rd Phase Baseline Survey												
	1.4 Training of Field Staff for Impact Survey and 3rd-Phase Baseline Survey												
<b>2</b>	<b>Field Activities</b>												
	2.1 Regular Monitoring of Interventions in the Field												
	2.2 Field Visits for Impact Survey												
	2.3 Data collection of the interventions in the field												
	2.4 Baseline Survey stage - 3												
	2.5 Online data entry in android based application												
<b>3</b>	<b>ICT Assignment</b>												
	3.1 Development / Improvement of website of NPIWC-II												
	3.2 Monitoring online data collection and Data entry												
	3.3 Monitoring Android based Mobile Application under implementation by field staff.												
	3.4 Data collection of interventions in MIS/GIS database												
	3.5 Capacity Building Trainings / Refresher of Departments												
	3.6 Data Cleaning, Development & Launching of Dashboard for Client Offices												
<b>4</b>	<b>Coordination</b>												
	4.1 Meetings of TL with NPC and OFWM Departments regarding Project Progress / Issues												
	4.2 Meeting of DTLs with respective DTL of PC & concerned OFWM Departments												
	4.3 ME&IE Consultants Internal Meetings												
<b>5</b>	<b>Deliverable</b>												
	5.1 Monthly Monitoring Report												
	5.2 Quarterly Monitoring Report (Jan-Mar 2023)												
	5.3 Consolidation of Baseline Survey Phase-I & II Reports												
	5.4 Consolidation of Midterm Monitoring & Impact Evaluation Report												

## ANNEXURE-B: MATRIX OF RESPONSIBILITIES

### MATRIX OF RESPONSIBILITIES

LEGEND	
●	Primary Responsibility
○	Secondary Responsibility
○	Assistance

SR. NO.	DELIVERABLE / ACTIVITIES	RESPONSIBILITY			
		NPC-FPMU	Agriculture Dept. (CEMMI)	Project Consultants	ME&IE Consultants
1	<b>Provision of Pre-requisite data of project components for starting of Field Activities:</b> • Organization of Water Users Associations, • Watercourses Improvement, • Water Storage Tanks, • Laser Land Levelers,	○	●	-	-
2	<b>Certification of operational documents of the project,</b> • Design, cost estimates, completion reports of watercourses, • Design, cost estimates, completion reports of water storage tanks,	○	○	●	-
3	Undertake baseline, midline and endline surveys of the project activities/interventions in all the project areas.	-	-	-	●
4	Develop monitoring strategy, framework and Result Based Monitoring (RBM) indicators,	-	-	-	●
5	Assessing the water saving per annum on watercourse and water storage tanks as well as aggregate due to the project interventions.	-	-	-	●
6	Assessing the improvement in water availability due to provision of conveyance system.	-	-	-	●
7	Assessing the economic benefits to the agriculture in terms of increase in yield, irrigated area, cropping pattern, cropping intensity, farm income and employment in command area of watercourses and water storage tanks.	-	-	-	●
8	Assessing the extent of community mobilization, financial and administrative sustainability of Water Users' Associations and ensuring the maintenance of watercourses, water storage tanks and laser land levelers.	-	-	-	●
9	Economic Impact of project interventions.	-	-	-	●
10	Carryout impact evaluation of the project investment on the economy and stakeholders.	-	-	-	●
11	Preparation of Monthly, Quarterly and Annual Monitoring, Evaluation and Validation Reports of the project activities.	-	-	-	●
12	Develop a website containing information of facilities and services, applications, procedures, watercourses, water storage tanks, and laser levelers database etc. (Maintaining website should be the responsibility of project staff).	-	-	-	●
13	Provide technical support for the development of a custom-designed mobile application (Android) to capture on-site project progress, geo tagged photos; should be synchronized with the central MIS/GIS database and application for instant reporting and feedback to the	-	-	-	●



### ANNEXURE-C: MONITORING LOG-FRAME

Project Subcomponents	Targets	Activities	Outputs	Outcome-1	Outcomes-2	Goals / Impact	Methodology for measuring results
<b>C1: Organization of Water Users' Associations (WUAs)</b>	Reactivation of existing / organization of water users' associations. Ensuring one on each target watercourse. Total WUAs ensured 47,278.	i. Community mobilization at 47,278 watercourses	i. Total 47,278 WUAs reactivated / established/registered	i. Right of way of 47,278 watercourses available ii. Skilled and unskilled labor required for watercourse improvement available iii. Construction material for civil works of watercourses procured iv. Alternate arrangement for water conveyance during construction made v. Watercourse improved	i. Disputes among the water users settled ii. Farmers branched improved iii. Water allocation made amicably iv. Maintenance of watercourses , WST and laser units done v. Cooperation among farmers increased	i. 47,278 watercourses improved and 15 percentage points conveyance losses reduced ii. Litigation among farmers reduced	i. The functioning of the WUAs will be established through sample interview surveys of WUAs members twice during the project period

Project Subcomponents	Targets	Activities	Outputs	Outcome-1	Outcomes-2	Goals / Impact	Methodology for measuring results
<b>C2: Watercourses Improvements</b>	Improvement of 47,278 watercourses on cost sharing basis: 40% farmers in terms of labor, and 60% funded by project.	<ul style="list-style-type: none"> <li>i. Establishment of 47,278 Water users' associations (WUAs);</li> <li>ii. Registration of 47,278 WUAs;</li> <li>iii. Improvement and realignment of earthen section of 47,278 watercourses ;</li> <li>iv. Lining of up to 50% length of 47,278 watercourses either by:</li> <li>v. Precast concrete parabolic lining (PCPL) segments, or</li> <li>vi. Rectangular brick masonry,</li> </ul>	<ul style="list-style-type: none"> <li>i. 47,278 WCAs established;</li> <li>ii. 47,278 WCAs registered;</li> <li>iii. 47,278 watercourses improved and lined;</li> </ul>	<ul style="list-style-type: none"> <li>i. Conveyance losses for improved watercourses decreased by about 15 percentage points.</li> <li>ii. 1.654 million households benefited from the activity;</li> <li>iii. 11.347 million acres served with improved watercourses</li> </ul>	<ul style="list-style-type: none"> <li>i. Increase in cropping intensity on improved watercourses by 5-24%;</li> <li>ii. Increase in crop yields.</li> <li>iii. Increase in irrigated area</li> <li>iv. Increase in agriculture output per unit of water by about 37%</li> </ul>	<ul style="list-style-type: none"> <li>i. Increase in farm income;</li> <li>ii. Increase in employment for farm labor;</li> <li>iii. Reduction in poverty;</li> <li>iv. Enhanced food security for the country.</li> </ul>	<ul style="list-style-type: none"> <li>i. The water flow measurements will be carried out at before and after watercourse improvement on 2-5% sample basis;</li> <li>ii. Agriculture survey before and after watercourse improvement on 2-5% sample basis;</li> <li>iii. The survey will determine:</li> <li>iv. Cropping pattern before and after the improvement;</li> <li>v. Cropping intensities</li> </ul>

Project Subcomponents	Targets	Activities	Outputs	Outcome-1	Outcomes-2	Goals / Impact	Methodology for measuring results
		or any other method as approved by the project					before and after improvement; • Before and after crop yields; • Before and after employment;  vi. The difference between before and after will be considered the result of the intervention after netting out the contribution of the growth pattern of the crop sector otherwise.
<b>C3: Construction of Water Storage Tanks (WSTs)</b>	i. Construction of 14,932	i. 14,932 small farmers mobilized to	i. 14,932 WSTs constructed	i. Water which was otherwise	i. More area irrigated	i. Increased crop yields	i. 2-5% sample of WSTs will be surveyed

Project Subcomponents	Targets	Activities	Outputs	Outcome-1	Outcomes-2	Goals / Impact	Methodology for measuring results
	water storage tanks	construct water storage tanks for irrigation ii. They agree to contribute 40% of the cost iii. Agree to first construct the tank with his/her own funds and then received subsidy at 40% on issuance of FCR	ii. 14,932 WSTs operated and maintained	largely going to be wasted is saved i. Irrigation provided at critical stages of the crops ii. Flexibility achieved for irrigation	ii. Increased cropping intensities	ii. Increased total crop output quantum iii. Increased farm income iv. Increased farm employment	ii. A data collection form will be designed to measure water saving due to WSTs iii. The forms used for baseline and impact surveys in case of watercourses will also be used for WSTs iv. Same data analysis will be carried out here as in case of watercourses.
<b>C4: Provision of Land Leveling Units</b>	i. Provision of 11,610 laser land leveling units to farmers and service	i. 11,610 laser units provided to farmers / service providers;	i. 11,610 farmers / service providers received PLL units; ii. Farmers / service providers received	i. Land leveled on Farmers' / service providers' farms;	i. Water application efficiency increased at field level;	i. Increased area under irrigated crops; ii. Enhanced crop yields	i. The land levelling is expected to save irrigation water and result in

Project Subcomponents	Targets	Activities	Outputs	Outcome-1	Outcomes-2	Goals / Impact	Methodology for measuring results
	providers on a cost sharing basis: 50% by farmer / service provider and 50% by the project.	ii. Farmers trained in using the units.	training in using the units.	ii. Land leveled on fellow farmers on rent; iii. Total 3.483million acres levelled by 11,610 units.	ii. Even germination of seed. iii. Field application losses reduced by 10 percentage points iv. Water productivity increased by 24%	iii. Increased farm income	<p>better and even germination of seeds which can enhance crop yields. The crop yields thus affected will be reflected in agriculture sample surveys.</p> <p>ii. 2-4% sample units will be visited by ME&amp;IE Consultants teams after one years of delivery</p> <p>iii. The unit will be verified</p> <p>iv. Area treated during the year will be collected</p>

Project Subcomponents	Targets	Activities	Outputs	Outcome-1	Outcomes-2	Goals / Impact	Methodology for measuring results
							v. Farmers' feedback collected on quality of the unit, quality of the after-sale service, etc.

## ANNEXURE-D: DELIVERABLES/REPORTING REQUIREMENTS

### Deliverables/Reporting Requirements

Sr. No.	Document	Copies	Due
1	Draft Inception Report	8	45 days after the effectiveness of the Consulting services Agreement.
2	Final Inception Report	15	One week after the issuance of comments by the Client on Draft Inception Report
3	Monthly Monitoring Report	10	10 <sup>th</sup> of the following month
4	Baseline Survey Report	10	4 months after start of the assignment
5	Midline Survey Report	10	In the middle of the assignment
6	Endline Survey Report	10	At the end of the Endline survey
7	Quarterly Monitoring and Evaluation Report	10	10 <sup>th</sup> of the first month of following quarter
8	Annual Monitoring and Evaluation Report	10	During first month of following year
9	Draft Assignment Completion Report	5	At completion of physical works / activities
10	Final Completion Report	25	At completion of works as well as financial transactions
11	Special Reports	10	As and when required

## ANNEXURE-E: IMPACT SURVEY FIELD SCHEDULE - ZONE/UNIT WISE

### WATER COURSES IMPACT SURVEY FIELD SCHEDULE - ZONE/UNIT WISE

Impact Survey Date	Team.#	WC ID	Zone	District	Watercourse Scheme Name	Category of WC Improvement	Type of Lining	Type of Irrigation Source	Non Canal Source
02/08/2023	3	11082132001	Punjab	Bahawalnagar	55980/L	Additional Lining	PCPL	Canal Command Area	
02/08/2023	1	11013132003	Punjab	Nankana Sahib	33400/TF	Additional Lining	PCPL	Canal Command Area	
02/08/2023	2	11083232003	Punjab	Rahim Yar Khan	92500/R	Additional Lining	PCPL	Canal Command Area	
03/08/2023	3	11082112006	Punjab	Bahawalnagar	13880/R	Regular (New)	PCPL	Canal Command Area	
03/08/2023	1	11013132005	Punjab	Nankana Sahib	24642/TL	Additional Lining	PCPL	Canal Command Area	
03/08/2023	2	11083232031	Punjab	Rahim Yar Khan	1560/L	Additional Lining	PCPL	Canal Command Area	
04/08/2023	3	11082532021	Punjab	Bahawalnagar	56830/L	Additional Lining	PCPL	Canal Command Area	
04/08/2023	2	11083232001	Punjab	Rahim Yar Khan	118915/TR	Additional Lining	PCPL	Canal Command Area	
04/08/2023	2	11083332031	Punjab	Rahim Yar Khan	20585/R	Additional Lining	PCPL	Canal Command Area	
05/08/2023	3	11082532002	Punjab	Bahawalnagar	173540/L	Additional Lining	PCPL	Canal Command Area	
05/08/2023	1	11012432002	Punjab	Kasur	45316/L	Additional Lining	PCPL	Canal Command Area	
05/08/2023	2	11083232002	Punjab	Rahim Yar Khan	95500/R	Additional Lining	PCPL	Canal Command Area	
05/08/2023	2	11083432003	Punjab	Rahim Yar Khan	58940/R	Additional Lining	PCPL	Canal Command Area	
06/08/2023	2	11083332035	Punjab	Rahim Yar Khan	93445/L	Additional Lining	PCPL	Canal Command Area	
06/08/2023	2	11083412005	Punjab	Rahim Yar Khan	9636/TR	Regular (New)	PCPL	Canal Command Area	
08/08/2023	3	11082132023	Punjab	Bahawalnagar	77560/L	Additional Lining	PCPL	Canal Command Area	
08/08/2023	3	11082612006	Punjab	Bahawalnagar	26066/L	Regular (New)	PCPL	Canal Command Area	
08/08/2023	2	11083312006	Punjab	Rahim Yar Khan	17635/R	Regular (New)	PCPL	Canal Command Area	
08/08/2023	2	11083412002	Punjab	Rahim Yar Khan	33100/R	Regular (New)	PCPL	Canal Command Area	
09/08/2023	3	11082132017	Punjab	Bahawalnagar	17132/R	Additional Lining	PCPL	Canal Command Area	
09/08/2023	3	11082532053	Punjab	Bahawalnagar	57890/L	Additional Lining	PCPL	Canal Command Area	



Impact Survey Date	Team.#	WC ID	Zone	District	Watercourse Scheme Name	Category of WC Improvement	Type of Lining	Type of Irrigation Source	Non Canal Source
09/08/2023	2	11083412013	Punjab	Rahim Yar Khan	20245/R	Regular (New)	PCPL	Canal Command Area	
10/08/2023	3	11082632004	Punjab	Bahawalnagar	22600/L	Additional Lining	PCPL	Canal Command Area	
10/08/2023	3	11082612007	Punjab	Bahawalnagar	10666/R	Regular (New)	PCPL	Canal Command Area	
10/08/2023	1	11013132006	Punjab	Nankana Sahib	24642/TF	Additional Lining	PCPL	Canal Command Area	
03/08/2023	1	15021115008	AJK	Bagh	Tach Banipassri	Regular (New)	PCC	Non-Canal Command Area	Nallah
04/08/2023	1	15021215005	AJK	Bagh	Kalsota Nathgran	Regular (New)	PCC	Non-Canal Command Area	Spring

**WATER STORAGE TANKS IMPACT SURVEY FIELD SCHEDULE - ZONE/UNIT WISE**

Impact Survey Visit Date	Team.#	WST ID	Zone	District	Farmer's Name
02/08/2023	3	21082213001	Punjab	Bahawalnagar	Abdul Waheed:M.Sharif
03/08/2023	3	21082513002	Punjab	Bahawalnagar	M.Rizwan Anjum:Ahsaan Ul Haq
03/08/2023	2	21083412001	Punjab	Rahim Yar Khan	Abdul Ghaffar Khan Abbasi:Aziz-Ur-Rehman
04/08/2023	3	21082513003	Punjab	Bahawalnagar	Saif Ullah.:Rahmar Ali
04/08/2023	1	21013212001	Punjab	Nankana Sahib	Azra Bibi:W/O Anwar Sajid
04/08/2023	2	21083412002	Punjab	Rahim Yar Khan	Abuzar:Abdul Kareem
05/08/2023	1	21013113001	Punjab	Nankana Sahib	Khalil-Ur-Rehman:Ali Ahmad
07/08/2023	2	21092312003	Punjab	Layyah	Muhammad Aslam:Ameer Ud Din
07/08/2023	1	21101412007	Punjab	Rawalpindi	Zameer Hussain:Abad Ali
07/08/2023	1	21101412004	Punjab	Rawalpindi	Raja Zulfiqar Ali:Raja G.Asghar
08/08/2023	1	21101612008	Punjab	Rawalpindi	Muhammad Shamroz:M. Ferooz
08/08/2023	1	21101614001	Punjab	Rawalpindi	Tariq Mehmood:Fazal Khan
03/08/2023	1	25021227008	AJK	Bagh	Kernota

## ANNEXURE F: PICTORIAL VIEW OF IMPACT SURVEY FIELD VISITS











## ANNEX-G: PUNJAB - WATERCOURSE DATA SUBMISSION - SUMMARY

Division	District	Completed	Under Progress				Overall
			1st Milestone	2nd Milestone	Work Order Issued	Work Order Pending	
Bahawalpur	Bahawalnagar	220	0	0	0	0	220
Bahawalpur	Bahawalpur	154	0	0	0	0	154
Bahawalpur	Rahim Yar Khan	331	0	0	0	0	331
<b>Bahawalpur Total</b>		<b>705</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>705</b>
Dera Ghazi Khan	Dera Ghazi Khan	118	0	0	0	0	118
Dera Ghazi Khan	Layyah	126	0	0	0	0	126
Dera Ghazi Khan	Muzaffargarh	133	0	0	0	0	133
Dera Ghazi Khan	Rajanpur	119	0	0	0	0	119
<b>Dera Ghazi Khan Total</b>		<b>496</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>496</b>
Faisalabad	Chiniot	34	0	0	0	0	34
Faisalabad	Faisalabad	130	0	0	0	0	130
Faisalabad	Jhang	99	0	0	0	0	99
Faisalabad	Toba Tek Singh	124	0	0	0	0	124
<b>Faisalabad Total</b>		<b>387</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>387</b>
Gujranwala	Gujranwala	101	0	0	0	0	101
Gujranwala	Narowal	16	0	0	0	0	16
Gujranwala	Sialkot	84	0	0	0	0	84
<b>Gujranwala Total</b>		<b>201</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>201</b>
Gujrat	Gujrat	35	0	0	0	0	35
Gujrat	Hafizabad	85	0	0	0	0	85
Gujrat	Mandi Bahauddin	79	0	0	0	0	79
<b>Gujrat Total</b>		<b>199</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>199</b>
Lahore	Kasur	83	0	0	0	0	83
Lahore	Lahore	23	0	0	0	0	23
Lahore	Nankana Sahib	50	0	0	0	0	50
Lahore	Sheikhupura	99	0	0	0	0	99
<b>Lahore Total</b>		<b>255</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>255</b>
Multan	Khanewal	123	0	0	0	0	123
Multan	Lodhran	154	0	0	0	0	154
Multan	Multan	153	0	0	0	0	153
Multan	Vehari	132	0	0	0	0	132
<b>Multan Total</b>		<b>562</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>562</b>
Sahiwal	Okara	136	0	0	0	0	136
Sahiwal	Pakpattan	121	0	0	0	0	121
Sahiwal	Sahiwal	145	0	0	0	0	145
<b>Sahiwal Total</b>		<b>402</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>402</b>
Sargodha	Bhakkar	183	0	0	0	0	183
Sargodha	Khushab	80	0	0	0	0	80
Sargodha	Mianwali	146	0	0	0	0	146
Sargodha	Sargodha	146	0	0	0	0	146
<b>Sargodha Total</b>		<b>555</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>555</b>
<b>Grand Total</b>		<b>3762</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>3762</b>





## ANNEX-H: PUNJAB - WSP DATA SUBMISSION - SUMMARY

Division	District	Completed	Under Progress		Overall
			Work Order Issued	Work Order Pending	
Bahawalpur	Bahawalnagar	51	0	0	51
Bahawalpur	Bahawalpur	42	0	0	42
Bahawalpur	Rahim Yar Khan	67	0	0	67
<b>Bahawalpur Total</b>		<b>160</b>	<b>0</b>	<b>0</b>	<b>160</b>
Dera Ghazi Khan	Dera Ghazi Khan	33	0	0	33
Dera Ghazi Khan	Layyah	18	0	0	18
Dera Ghazi Khan	Muzaffargarh	21	0	0	21
Dera Ghazi Khan	Rajanpur	10	0	0	10
<b>Dera Ghazi Khan Total</b>		<b>82</b>	<b>0</b>	<b>0</b>	<b>82</b>
Faisalabad	Chiniot	8	0	0	8
Faisalabad	Faisalabad	35	0	0	35
Faisalabad	Jhang	31	0	0	31
Faisalabad	Toba Tek Singh	55	0	0	55
<b>Faisalabad Total</b>		<b>129</b>	<b>0</b>	<b>0</b>	<b>129</b>
Gujranwala	Gujranwala	2	0	0	2
Gujranwala	Sialkot	4	0	0	4
<b>Gujranwala Total</b>		<b>6</b>	<b>0</b>	<b>0</b>	<b>6</b>
Gujrat	Gujrat	26	0	0	26
Gujrat	Hafizabad	13	0	0	13
Gujrat	Mandi Bahauddin	2	0	0	2
<b>Gujrat Total</b>		<b>41</b>	<b>0</b>	<b>0</b>	<b>41</b>
Lahore	Kasur	7	0	0	7
Lahore	Lahore	2	0	0	2
Lahore	Nankana Sahib	3	0	0	3
Lahore	Sheikhupura	2	0	0	2
<b>Lahore Total</b>		<b>14</b>	<b>0</b>	<b>0</b>	<b>14</b>
Multan	Khanewal	22	0	0	22
Multan	Lodhran	14	0	0	14
Multan	Multan	17	0	0	17
Multan	Vehari	14	0	0	14
<b>Multan Total</b>		<b>67</b>	<b>0</b>	<b>0</b>	<b>67</b>
Rawalpindi	Attock	79	0	0	79
Rawalpindi	Chakwal	155	0	0	155
Rawalpindi	Jhelum	63	0	0	63
Rawalpindi	Rawalpindi	71	0	0	71
<b>Rawalpindi Total</b>		<b>368</b>	<b>0</b>	<b>0</b>	<b>368</b>
Sahiwal	Okara	19	0	0	19
Sahiwal	Pakpattan	15	0	0	15
Sahiwal	Sahiwal	5	0	0	5
<b>Sahiwal Total</b>		<b>39</b>	<b>0</b>	<b>0</b>	<b>39</b>
Sargodha	Bhakkar	19	0	0	19
Sargodha	Khushab	28	0	0	28
Sargodha	Mianwali	3	0	0	3
Sargodha	Sargodha	35	0	0	35
<b>Sargodha Total</b>		<b>85</b>	<b>0</b>	<b>0</b>	<b>85</b>
<b>Overall</b>		<b>991</b>	<b>0</b>	<b>0</b>	<b>991</b>

## ANNEX-I: PUNJAB - PLL DATA SUBMISSION - SUMMARY

Division	District	Delivered	Under Progress	Overall
Bahawalpur	Bahawalnagar	283	0	283
Bahawalpur	Bahawalpur	246	0	246
Bahawalpur	Rahim Yar Khan	259	0	259
<b>Bahawalpur Total</b>		<b>788</b>	<b>0</b>	<b>788</b>
Dera Ghazi Khan	Dera Ghazi Khan	127	0	127
Dera Ghazi Khan	Layyah	165	0	165
Dera Ghazi Khan	Muzaffargarh	225	0	225
Dera Ghazi Khan	Rajanpur	120	0	120
<b>Dera Ghazi Khan Total</b>		<b>637</b>	<b>0</b>	<b>637</b>
Faisalabad	Chiniot	160	0	160
Faisalabad	Faisalabad	257	0	257
Faisalabad	Jhang	236	0	236
Faisalabad	Toba Tek Singh	191	0	191
<b>Faisalabad Total</b>		<b>844</b>	<b>0</b>	<b>844</b>
Gujranwala	Gujranwala	232	0	232
Gujranwala	Sialkot	190	0	190
Gujranwala	Narowal	138	0	138
<b>Gujranwala Total</b>		<b>560</b>	<b>0</b>	<b>560</b>
Gujrat	Gujrat	114	0	114
Gujrat	Mandi Bahauddin	160	0	160
<b>Gujrat Total</b>		<b>274</b>	<b>0</b>	<b>274</b>
Lahore	Kasur	232	0	232
Lahore	Lahore	94	0	94
Lahore	Nankana Sahib	137	0	137
Lahore	Sheikhupura	225	0	225
<b>Lahore Total</b>		<b>688</b>	<b>0</b>	<b>688</b>
Multan	Khanewal	184	0	184
Multan	Lodhran	145	0	145
Multan	Multan	126	0	126
Multan	Vehari	193	0	193
<b>Multan Total</b>		<b>648</b>	<b>0</b>	<b>648</b>
Sahiwal	Okara	203	0	203
Sahiwal	Pakpattan	178	0	178
Sahiwal	Sahiwal	207	0	207
<b>Sahiwal Total</b>		<b>588</b>	<b>0</b>	<b>588</b>
Sargodha	Bhakkar	171	0	171
Sargodha	Khushab	111	0	111
Sargodha	Mianwali	140	0	140
Sargodha	Sargodha	207	0	207
<b>Sargodha Total</b>		<b>629</b>	<b>0</b>	<b>629</b>
Rawalpindi	Attock	188	0	188
<b>Rawalpindi Total</b>		<b>188</b>	<b>0</b>	<b>188</b>
<b>Grand Total</b>		<b>5844</b>	<b>0</b>	<b>5844</b>

### ANNEX-J: KP - WATERCOURSE DATA SUBMISSION – SUMMARY



Division	District	Completed	Work Order Cancelled	Under Progress			Pending		Overall
				1st Milestone	2nd Milestone	Work Order Issued	TS Pending	Work Order Pending	
Bajaur Agency	Bajaur	60	0	0	0	13	6	0	79
<b>Bajaur Agency Total</b>		<b>60</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>13</b>	<b>6</b>	<b>0</b>	<b>79</b>
Bannu	Bannu	110	0	0	0	0	0	0	110
Bannu	Lakki Marwat	120	0	0	0	0	0	0	120
<b>Bannu Total</b>		<b>230</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>230</b>
D.I. Khan	D.I. Khan	507	0	1	0	0	0	0	508
D.I. Khan	Tank	39	0	0	0	0	0	0	39
<b>D.I. Khan Total</b>		<b>546</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>547</b>
Hazara	Abbottabad	29	0	0	0	0	0	0	29
Hazara	Battagram	49	0	0	0	0	0	0	49
Hazara	Haripur	73	0	0	0	0	0	0	73
Hazara	Lower Kohistan	7	0	0	0	13	1	0	21
Hazara	Mansehra	97	0	0	40	0	0	0	137
Hazara	Torghar	34	2	0	0	1	0	0	37
Hazara	Upper Kohistan	9	0	0	0	0	8	0	17
Hazara	Kolai Pallas	2	0	0	0	0	0	0	2
<b>Hazara Total</b>		<b>300</b>	<b>2</b>	<b>0</b>	<b>40</b>	<b>14</b>	<b>9</b>	<b>0</b>	<b>365</b>
Khyber Agency	Khyber	20	0	0	0	5	2	0	27
<b>Khyber Agency Total</b>		<b>20</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>5</b>	<b>2</b>	<b>0</b>	<b>27</b>
Kohat	Hangu	37	0	0	0	0	6	0	43
Kohat	Karak	79	0	0	0	0	0	0	79
Kohat	Kohat	91	0	0	0	0	0	0	91
<b>Kohat Total</b>		<b>207</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>213</b>
Kurram Agency	Kurram	10	0	0	0	0	1	0	11
<b>Kurram Agency Total</b>		<b>10</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>11</b>
Malakand	Buner	79	0	0	0	0	0	0	79
Malakand	Chitral	94	0	0	0	0	0	0	94
Malakand	Lower Dir	100	0	0	3	26	4	1	134
Malakand	Malakand	101	0	0	0	1	1	0	103
Malakand	Shangla	54	0	2	1	1	1	1	60
Malakand	Swat	282	3	0	2	0	0	0	287
Malakand	Upper Dir	110	0	0	0	0	0	0	110
<b>Malakand Total</b>		<b>820</b>	<b>3</b>	<b>2</b>	<b>6</b>	<b>28</b>	<b>6</b>	<b>2</b>	<b>867</b>
Mardan	Mardan	137	0	0	0	4	0	0	141
Mardan	Swabi	130	0	0	1	0	0	0	131
<b>Mardan Total</b>		<b>267</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>4</b>	<b>0</b>	<b>0</b>	<b>272</b>
M. Agency	Upper Mohmand	31	0	0	0	0	0	0	31
M. Agency	Lower Mohmand	11	0	0	0	0	0	0	11
<b>M. Agency Total</b>		<b>42</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>42</b>
Orakzai Agency	Orakzai	1	0	0	0	0	0	0	1
<b>Orakzai Agency Total</b>		<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>
Peshawar	Charsadda	135	1	0	0	15	1	0	152
Peshawar	Nowshera	126	0	0	0	1	2	0	129
Peshawar	Peshawar	70	1	0	0	1	4	1	77
<b>Peshawar Total</b>		<b>331</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>17</b>	<b>7</b>	<b>1</b>	<b>358</b>
S.W Agency	S.W Agency	36	0	0	0	0	0	0	36
<b>S.W Agency Total</b>		<b>36</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>36</b>
N.W Agency	N.W Agency	5	0	0	0	0	6	0	11
<b>N.W Agency Total</b>		<b>5</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>11</b>
<b>Overall</b>		<b>2875</b>	<b>7</b>	<b>3</b>	<b>47</b>	<b>81</b>	<b>43</b>	<b>3</b>	<b>3059</b>

### ANNEX-K: KP - WST DATA SUBMISSION - SUMMARY

Division	District	Completed	Under Progress			Pending		Overall
			1st Milestone	2nd Milestone	Work Order Issued	Work Order Pending		
Bajaur Agency	Bajaur	17	0	0	1	3	21	
<b>Bajaur Agency Total</b>		<b>17</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>3</b>	<b>21</b>	
Bannu	Bannu	11	0	0	0	1	12	
Bannu	Lakki Marwat	35	0	0	0	0	35	
<b>Bannu Total</b>		<b>46</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>47</b>	
D.I.Khan	D.I.Khan	83	1	1	5	0	90	
D.I.Khan	Tank	16	0	0	0	0	16	
<b>D.I.Khan Total</b>		<b>99</b>	<b>1</b>	<b>1</b>	<b>5</b>	<b>0</b>	<b>106</b>	
Hazara	Abbottabad	18	0	0	0	0	18	
Hazara	Battagram	26	0	0	4	0	30	
Hazara	Haripur	40	0	0	0	0	40	
Hazara	Kolai Pallas	2	0	0	2	0	4	
Hazara	Lower Kohistan	0	0	0	0	1	1	
Hazara	Mansehra	40	1	5	2	0	48	
Hazara	Torghar	17	0	0	1	0	18	
Hazara	Upper Kohistan	7	0	0	0	6	13	
<b>Hazara Total</b>		<b>150</b>	<b>1</b>	<b>5</b>	<b>9</b>	<b>7</b>	<b>172</b>	
Khyber Agency	Khyber	10	0	0	6	6	22	
<b>Khyber Agency Total</b>		<b>10</b>	<b>0</b>	<b>0</b>	<b>6</b>	<b>6</b>	<b>22</b>	
Kohat	Hangu	12	0	0	0	0	12	
Kohat	Karak	73	0	0	0	0	73	
Kohat	Kohat	5	0	0	0	0	5	
<b>Kohat Total</b>		<b>90</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>90</b>	
Kurram Agency	Kurram	2	0	0	0	0	2	
<b>Kurram Agency Total</b>		<b>2</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>2</b>	
Malakand	Buner	43	0	0	0	0	43	
Malakand	Chitral	21	0	0	0	0	21	
Malakand	Lower Dir	17	2	5	12	0	36	
Malakand	Malakand	24	0	0	0	0	24	
Malakand	Shangla	43	0	0	0	0	43	
Malakand	Swat	163	0	0	0	1	164	
Malakand	Upper Dir	39	1	1	0	1	42	
<b>Malakand Total</b>		<b>350</b>	<b>3</b>	<b>6</b>	<b>12</b>	<b>2</b>	<b>373</b>	
Mardan	Mardan	33	0	0	1	0	34	
Mardan	Swabi	21	0	0	0	0	21	
<b>Mardan Total</b>		<b>54</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>55</b>	
M. Agency	Lower Mohmand	6	0	0	0	0	6	
M. Agency	Mohmand Agency	33	0	0	0	0	33	
M. Agency	Upper Mohmand	23	0	0	0	0	23	
<b>M. Agency Total</b>		<b>62</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>62</b>	
Orakzai Agency	Orakzai	2	0	0	0	0	2	
<b>Orakzai Agency Total</b>		<b>2</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>2</b>	
Peshawar	Charsadda	13	0	0	1	0	14	
Peshawar	Nowshera	71	0	0	0	0	71	
Peshawar	Peshawar	44	0	0	3	9	56	
<b>Peshawar Total</b>		<b>128</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>9</b>	<b>141</b>	
S.W Agency	S.W Agency	32	0	0	0	0	32	
<b>S.W Agency Total</b>		<b>32</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>32</b>	
N.W Agency	N.W Agency	8	0	0	5	4	17	
<b>N.W Agency Total</b>		<b>8</b>	<b>0</b>	<b>0</b>	<b>5</b>	<b>4</b>	<b>17</b>	
<b>Overall</b>		<b>1050</b>	<b>5</b>	<b>12</b>	<b>43</b>	<b>32</b>	<b>1142</b>	

### ANNEX-L: KP - PLL DATA SUBMISSION - SUMMARY

Division	District	Delivered	Under Progress	Overall
D.I Khan	D.I Khan	50	0	50
<b>Overall</b>		<b>50</b>	<b>0</b>	<b>50</b>



## ANNEX-M: BALOCHISTAN - WATERCOURSE DATA SUBMISSION - SUMMARY



Division	District	Completed	Under Progress			Pending	Overall
			1st Milestone	2nd Milestone	TS Issued	TS Pending	
Kalat	Awaran	150	0	0	0	1	151
Kalat	Kalat	281	0	0	0	1	282
Kalat	Khuzdar	165	0	0	0	0	165
Kalat	Lasbela	154	0	0	35	0	189
Kalat	Mastung	190	0	0	6	2	198
Kalat	Surab	0	0	0	19	23	42
<b>Kalat Total</b>		<b>940</b>	<b>0</b>	<b>0</b>	<b>60</b>	<b>27</b>	<b>1027</b>
Loralai	Barkhan	64	0	0	0	0	64
Loralai	Duki	0	0	0	43	0	43
Loralai	Loralai	335	0	0	0	0	335
Loralai	Musakhail	187	0	0	0	32	219
<b>Loralai Total</b>		<b>586</b>	<b>0</b>	<b>0</b>	<b>43</b>	<b>32</b>	<b>661</b>
Makran	Gwadar	23	0	0	0	0	23
Makran	Kech	59	0	0	9	64	132
Makran	Panjgur	121	0	0	33	0	154
<b>Makran Total</b>		<b>203</b>	<b>0</b>	<b>0</b>	<b>42</b>	<b>64</b>	<b>309</b>
Nasirabad	Jaffarabad	141	0	0	0	0	141
Nasirabad	Jhal Magsi	27	0	0	0	0	27
Nasirabad	Kachi	3	0	0	98	1	102
Nasirabad	Nasirabad	52	0	0	89	28	169
Nasirabad	Sohbatpur	79	0	0	0	0	79
<b>Nasirabad Total</b>		<b>302</b>	<b>0</b>	<b>0</b>	<b>187</b>	<b>29</b>	<b>518</b>
Quetta	Killa Abdullah	110	0	0	0	0	110
Quetta	Pishin	186	0	0	0	1	187
Quetta	Quetta	83	0	0	1	0	84
<b>Quetta Total</b>		<b>379</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>381</b>
Rakhshan	Chaghi	77	0	0	0	0	77
Rakhshan	Kharan	26	0	0	2	40	68
Rakhshan	Nushki	3	0	0	61	37	101
Rakhshan	Washuk	18	0	0	0	2	20
<b>Rakhshan Total</b>		<b>124</b>	<b>0</b>	<b>0</b>	<b>63</b>	<b>79</b>	<b>266</b>
Sibi	Dera Bugti	99	0	0	0	0	99
Sibi	Harnai	42	0	0	0	0	42
Sibi	Kohlu	58	0	0	0	0	58
Sibi	Sibi	60	0	0	0	0	60
Sibi	Ziarat	71	0	0	1	0	72
<b>Sibi Total</b>		<b>330</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>331</b>
Zhob	Killa Saifullah	235	0	0	0	0	235
Zhob	Sherani	51	0	0	0	15	66
Zhob	Zhob	80	0	0	1	0	81
<b>Zhob Total</b>		<b>366</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>15</b>	<b>382</b>
<b>Overall</b>		<b>3230</b>	<b>0</b>	<b>0</b>	<b>398</b>	<b>247</b>	<b>3875</b>

## ANNEX-N: BALOCHISTAN - WST DATA SUBMISSION - SUMMARY

Division	District	Completed	Under Progress			Pending	Overall
			1st Milestone	2nd Milestone	TS Issued	TS Pending	
Kalat	Awaran	84	0	0	1	2	87
Kalat	Kalat	177	0	0	2	0	179
Kalat	Khuzdar	139	0	0	0	0	139
Kalat	Lasbela	105	0	0	39	6	150
Kalat	Mastung	99	0	0	8	0	107
Kalat	Surab	0	0	0	29	0	29
<b>Kalat Total</b>		<b>604</b>	<b>0</b>	<b>0</b>	<b>79</b>	<b>8</b>	<b>691</b>
Loralai	Barkhan	54	0	0	0	0	54
Loralai	Duki	0	0	0	29	0	29
Loralai	Loralai	113	0	0	0	0	113
Loralai	Musakhel	26	0	0	0	9	35
<b>Loralai Total</b>		<b>193</b>	<b>0</b>	<b>0</b>	<b>29</b>	<b>9</b>	<b>231</b>
Makran	Gwadar	7	0	0	0	0	7
Makran	Kech	35	0	0	18	46	99
Makran	Panjgur	46	0	1	121	1	169
<b>Makran Total</b>		<b>88</b>	<b>0</b>	<b>1</b>	<b>139</b>	<b>47</b>	<b>275</b>
Nasirabad	Jaffarabad	17	0	0	0	0	17
Nasirabad	Jhal Magsi	30	0	0	0	0	30
Nasirabad	Kachi	36	0	0	46	0	82
Nasirabad	Nasirabad	0	0	0	17	0	17
Nasirabad	Sohbatpur	14	0	0	0	0	14
<b>Nasirabad Total</b>		<b>97</b>	<b>0</b>	<b>0</b>	<b>63</b>	<b>0</b>	<b>160</b>
Quetta	Killa Abdullah	55	0	0	0	1	56
Quetta	Pishin	107	0	0	10	2	119
Quetta	Quetta	75	0	1	0	0	76
<b>Quetta Total</b>		<b>237</b>	<b>0</b>	<b>1</b>	<b>10</b>	<b>3</b>	<b>251</b>
Rakhshan	Chaghi	33	0	0	0	14	47
Rakhshan	Kharan	15	0	0	13	2	30
Rakhshan	Nushki	0	0	0	53	9	62
Rakhshan	Washuk	4	0	0	8	0	12
<b>Rakhshan Total</b>		<b>52</b>	<b>0</b>	<b>0</b>	<b>74</b>	<b>25</b>	<b>151</b>
Sibi	Dera Bugti	38	0	0	1	0	39
Sibi	Harnai	21	0	0	0	0	21
Sibi	Kohlu	34	0	0	0	0	34
Sibi	Sibi	23	0	0	0	0	23
Sibi	Ziarat	21	0	0	0	0	21
<b>Sibi Total</b>		<b>137</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>138</b>
Zhob	Killa Saifullah	117	0	0	0	0	117
Zhob	Sherani	25	0	0	0	0	25
Zhob	Zhob	85	0	0	0	0	85
<b>Zhob Total</b>		<b>227</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>227</b>
<b>Overall</b>		<b>1635</b>	<b>0</b>	<b>2</b>	<b>395</b>	<b>92</b>	<b>2124</b>

### ANNEX-O: BALOCHISTAN - PLL DATA SUBMISSION - SUMMARY

Division	District	Delivered	Under Progress	Overall
Kalat	Lasbela	4	0	4
Makran	Panjgur	5	0	5
Makran	Turbat	6	0	6
Nasirabad	Jaffarabad	12	0	12
Nasirabad	Jhal Magsi	1	0	1
Nasirabad	Sohbatpur	3	0	3
Quetta	Killa Abdullah	1	0	1
Sibi	Sibi	2	0	2
<b>Overall</b>		<b>34</b>	<b>0</b>	<b>34</b>





## ANNEX-P: GB - WATERCOURSES DATA SUBMISSION - SUMMARY

Division	District	Completed	Under Progress		Overall
			TS Issued	TS Pending	
Gilgit	Astore	44	0	0	44
Gilgit	Diamer	125	0	0	125
Gilgit	Ghizer	102	0	0	102
Gilgit	Gilgit	109	0	0	109
Gilgit	Hunza	35	0	0	35
Gilgit	Nagar	30	0	0	30
<b>Gilgit Total</b>		<b>445</b>	<b>0</b>	<b>0</b>	<b>445</b>
Skardu	Ghanche	113	0	0	113
Skardu	Kharmang	42	0	0	42
Skardu	Shigar	68	0	0	68
Skardu	Skardu	141	0	0	141
<b>Skardu Total</b>		<b>364</b>	<b>0</b>	<b>0</b>	<b>364</b>
<b>Overall</b>		<b>809</b>	<b>0</b>	<b>0</b>	<b>809</b>

## ANNEX-Q: GB - WST DATA SUBMISSION - SUMMARY

Division	District	Completed	Under Progress		Overall
			TS Issued	TS Pending	
Gilgit	Astore	19	0	0	19
Gilgit	Diamer	50	0	0	50
Gilgit	Ghizer	45	0	0	45
Gilgit	Gilgit	60	0	0	60
Gilgit	Hunza	12	0	0	12
Gilgit	Nagar	14	0	0	14
<b>Gilgit Total</b>		<b>200</b>	<b>0</b>	<b>0</b>	<b>200</b>
Skardu	Kharmang	24	0	0	24
Skardu	Shigar	49	0	0	49
Skardu	Skardu	55	0	0	55
<b>Skardu Total</b>		<b>128</b>	<b>0</b>	<b>0</b>	<b>128</b>
<b>Overall</b>		<b>328</b>	<b>0</b>	<b>0</b>	<b>328</b>

## ANNEX-R: AJK - WATERCOURSES DATA SUBMISSIONS - SUMMARY

Division	District	Completed	Work Order Cancelled	Under Progress			Pending		Overall
				1st Milestone	2nd Milestone	Work Order Issued	TS Pending	Work Order Pending	
MZD	MZD	89	5	2	4	9	12	0	121
	Jhelum	25	2	1	0	11	5	0	44
	Neelum	41	10	10	1	0	0	0	62
<b>MZD Total</b>		<b>155</b>	<b>17</b>	<b>13</b>	<b>5</b>	<b>20</b>	<b>17</b>	<b>0</b>	<b>227</b>
Poonch	Poonch	39	9	0	0	2	3	1	54
	Bagh	29	14	0	0	0	0	14	57
	Haveli	0	10	0	0	0	0	5	15
	Sudhnoti	7	16	0	0	1	0	6	30
<b>Poonch Total</b>		<b>75</b>	<b>49</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>3</b>	<b>26</b>	<b>156</b>
Mirpur	Mirpur	76	2	0	0	1	0	1	80
	Bhimber	110	0	0	0	0	0	0	110
	Kotli	38	22	0	0	0	1	5	66
<b>Mirpur Total</b>		<b>224</b>	<b>24</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>6</b>	<b>256</b>
<b>Overall</b>		<b>454</b>	<b>90</b>	<b>13</b>	<b>5</b>	<b>24</b>	<b>21</b>	<b>32</b>	<b>639</b>

### ANNEX-S: AJK - WST/WHS DATA SUBMISSIONS - SUMMARY

Division	District	Completed	Work Order Cancelled	Under Progress			Pending		Overall
				1st Milestone	2nd Milestone	Work Order Issued	TS Pending	Work Order Pending	
MZD	MZD	141	3	0	0	4	13	0	161
	Jhelum	17	0	0	0	7	3	0	27
<b>MZD Total</b>		<b>158</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>11</b>	<b>16</b>	<b>0</b>	<b>188</b>
Poonch	Poonch	54	19	0	1	0	20	0	94
	Bagh	44	38	0	0	1	12	0	95
	Haveli	0	16	3	0	0	19	0	38
	Sudhnoti	13	24	1	0	0	4	0	42
<b>Poonch Total</b>		<b>111</b>	<b>97</b>	<b>4</b>	<b>1</b>	<b>1</b>	<b>55</b>	<b>0</b>	<b>269</b>
Mirpur	Mirpur	11	3	0	0	2	0	0	16
	Bhimber	12	0	0	0	0	0	0	12
	Kotli	29	12	0	0	0	3	0	44
<b>Mirpur Total</b>		<b>52</b>	<b>15</b>	<b>0</b>	<b>0</b>	<b>2</b>	<b>3</b>	<b>0</b>	<b>72</b>
<b>Overall</b>		<b>321</b>	<b>115</b>	<b>4</b>	<b>1</b>	<b>14</b>	<b>74</b>	<b>0</b>	<b>529</b>

### ANNEX-T: ICT - WATERCOURSE DATA SUBMISSION - SUMMARY

Division	District	Completed	Under Progress				Overall
			1st Milestone	2nd Milestone	Work Order Issued	Work Order Pending	
ICT	ICT	34	0	0	0	0	34
<b>Overall</b>		<b>34</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>34</b>