



FEDERAL PROJECT MANAGEMENT UNIT
MINISTRY OF NATIONAL
FOOD SECURITY & RESEARCH
ISLAMABAD - PAKISTAN

Water saving
in agriculture

QUARTERLY MONITORING AND EVALUATION REPORT

JULY-SEPTEMBER 2022

WATER CONSERVATION IN BARANI AREAS OF KHYBER PAKHTUNKHWA (WC-KP)

MONITORING, EVALUATION AND
IMPACT EVALUATION (ME&IE) CONSULTANTS

A Joint Venture of
G3 Engineering Lead Firm
Consultants (Pvt.) Ltd.





Federal Project Management Unit (FPMU)
Federal Water Management Cell (FWMC)
Ministry of National Food Security & Research, Islamabad

Monitoring, Evaluation and Impact Evaluation (ME&IE) Consultants
For
Water Conservation in Barani Areas of Khyber Pakhtunkhwa

QUARTERLY MONITORING REPORT

JULY-SEPTEMBER 2022

CONTENTS

| | |
|--|----------|
| EXECUTIVE SUMMARY | 1 |
| CHAPTER – 1: INTRODUCTION TO WATER CONSERVATION IN BARANI AREA..... | 3 |
| 1.1 PROJECT PROFILE | 3 |
| 1.2 INTRODUCTION | 3 |
| 1.3 BACKGROUND OF WCBAPK | 3 |
| 1.4 PROJECT OBJECTIVES..... | 4 |
| 1.5 PROJECT COMPONENTS | 5 |
| 1.6 PROJECT TARGETS AND OUTPUTS..... | 5 |
| CHAPTER – 2: ME&IE CONSULTANTS FOR WCBAPK PROJECT | 7 |
| 2.1 THE ME&IE CONSULTANTS..... | 7 |
| 2.2 SCOPE OF ME&IE CONSULTANTS' SERVICES | 7 |
| CHAPTER – 3: CONSULTANTS' APPROACH AND METHODOLOGY FOR THE ASSIGNMENT..... | 8 |
| 3.1 BASICS OF ME&IE SYSTEM..... | 8 |
| 3.2 MIS / GIS FOR ME&IE SYSTEM | 9 |
| 3.3 PARTICIPATORY DESIGN OF THE MIS/GIS ACTIVITIES | 9 |
| 3.4 MONITORING, EVALUATION AND IMPACT EVALUATION PLAN | 10 |
| 3.4.1 Introduction..... | 10 |
| 3.4.2 Framework for ME&IE System..... | 10 |
| 3.4.3 Monitoring and Managing of Project Progress..... | 10 |
| 3.4.4 Project Progress Reporting Framework (PPRF)..... | 11 |
| 3.4.5 Evaluation - An Assessment of Results | 11 |
| 3.4.6 Impact - Quantification of Tangible Benefits and Assessment on Intangible Benefits of Project Interventions/Investment | 11 |
| 3.4.7 Design and Development of ME&IE GIS Based Information System | 12 |
| 3.4.8 Monitoring and Managing of Project Progress..... | 10 |
| 3.4.9 Project Progress Reporting Framework (PPRF)..... | 11 |
| 3.4.10 Evaluation - An Assessment of Results | 11 |

| | | |
|--|--|-----------|
| 3.4.11 | Impact - Quantification of Tangible Benefits and Assessment on Intangible Benefits of Project Interventions/Investment | 11 |
| 3.4.12 | Design and Development of ME&IE GIS Based Information System | 12 |
| 3.4.13 | Regular Routine Monitoring | 13 |
| CHAPTER – 4: QUARTERLY MONITORING REPORT | | 14 |
| 4.1 | INTRODUCTION | 14 |
| 4.2 | OBJECTIVE OF QUARTERLY MONITORING REPORT | 14 |
| CHAPTER – 5: CONSULTANTS ACTIVITIES DURING THE REPORTING PERIOD | | 17 |
| 5.1 | ACTIVITIES OF ME&IE CONSULTANTS DURING THE MONTH OF JULY 2022 | 17 |
| 5.1.1 | Field Visits / Monitoring of Project Interventions..... | 17 |
| 5.1.2 | Coordination Meetings with Client and other Stakeholders of the Project | 17 |
| 5.2 | ACTIVITIES DURING THE MONTH OF AUGUST 2022 | 18 |
| 5.2.1 | Field Visits / Monitoring of Project Interventions..... | 18 |
| 5.2.1.1 | BLS & Monitoring visit to Swat | 18 |
| I. | Shakirullah Water Pond, Sangar, Babuzai, Swat. | 19 |
| II. | Mian Syed Bashir SBS, Panr MIngora, Swat | 19 |
| III. | Abdullah SBS, Baryam Matta, Swat. | 20 |
| IV. | Ashraf Ali SBS, Baryam Matta, Swat | 20 |
| V. | Anwar Ali SBS, Baryam Matta, Swat | 20 |
| VI. | M. Salar Water Pond, Katelai Chuprial Matta, Swat | 21 |
| VII. | Fazal Maula Water Pond, Aligram Matta, Swat. | 21 |
| VIII. | Abdul Jabbar SBS, Barawal Matta, Swat..... | 22 |
| IX. | Fazal Ghaffar Khan Water Pond, Barawal Matta, Swat. | 22 |
| X. | Fazal Wahhab Check Dam, Barawal Matta, Swat. | 22 |
| XI. | Bashir Water Pond, Barawal Matta, Swat. | 23 |
| XII. | Shahzada Water Pond, Barawal Matta, Swat..... | 23 |
| XIII. | Bakht M. Terracing, Koza Bakhel Kabal, Swat..... | 24 |
| XIV. | Bakht Ramand Water Pond, Koza Bakhel Kabal, Swat..... | 24 |
| XV. | Ahmad Jan SBS, Bara Bakhel Kabal, Swat | 24 |
| XVI. | Sha Kamin Khan Water Pond, Kabal, Swat..... | 24 |
| XVII. | Fazl e Mabood Check Dam, Kabal, Swat | 25 |
| XVIII. | Sardar Hussain Water Pond, Kabal, Swat..... | 25 |
| XIX. | Gul Naseeb Khan Water Pond, Matta, Swat. | 25 |
| XX. | Fazl e Akbar Tube well and Solarization, Barikotl, Swat. | 25 |
| 5.2.1.2 | BLS & Monitoring visit to Dir Lower..... | 26 |
| I. | Rehman Ud Din SBS, Adenzai, Dir Lower | 26 |
| II. | Mubarak Zeb Check Dam, Adenzai, Dir Lower | 26 |
| III. | Sajjad Khan Water Pond, Dir Lower | 26 |
| IV. | Atta Ullah Khan Terracing, Dir Lower..... | 27 |
| V. | Mubarak Zaib Terracing, Dir Lower..... | 27 |
| 5.2.1.3 | BLS & Monitoring visit to Chitral..... | 27 |
| I. | Sibghatullah Terracing, Ayun, Chitral..... | 27 |
| II. | Abdul Haye Water Pond, Orghosh, Chitral | 27 |
| III. | Nishan e Haider Micro-watershed, Danin, Chitral | 28 |
| IV. | M. Aslam SBS, Danin, Chitral..... | 28 |
| V. | Asad Ali Water Pond, Chamarkand, Chitral | 28 |
| VI. | M. Wali Shah Check Dam, Orghosh, Chitral..... | 29 |
| VII. | Maqsood Check Dam, Orghosh, Chitral..... | 29 |

| | | |
|---------|---|----|
| 5.2.1.4 | BLS & Monitoring visit to Abbottabad | 29 |
| I. | Jehanzaib Khan Tube Well & Solarization, Havalian, Abbottabad | 29 |
| II. | Abdul Waheed Water Pond, Havalian, Abbottabad | 30 |
| III. | M. Azhar Water Pond, Abbottabad | 30 |
| IV. | Sabir Hussain Shah Check Dam, Abbottabad | 30 |
| V. | Muzammil Khan Check Dam, Abbottabad | 31 |
| VI. | Syed Fida Hussain Shah SBS, Abbottabad | 31 |
| VII. | M. Aslam SBS, Abbottabad | 31 |
| VIII. | M. Adil Check Dam, Abbottabad..... | 31 |
| 5.2.2 | Coordination/ Meetings..... | 31 |
| 5.3 | ACTIVITIES DURING THE MONTH OF SEPTEMBER 2022 | 32 |
| 5.3.1 | Field Visits / Monitoring of Project Interventions..... | 32 |
| 5.3.1.1 | BLS & Monitoring visit to Swat | 33 |
| 5.3.1.2 | BLS & Monitoring visit to Dir Lower | 36 |
| 5.3.1.3 | BLS & Monitoring visit to Chitral..... | 37 |
| 5.3.1.4 | BLS & Monitoring visit to Abbottabad | 40 |
| 5.3.2 | Strengthening Coordination with the Stakeholders | 41 |
| 5.4 | ICT ASSIGNMENT..... | 46 |
| 3.1.1 | Development of Customized Android Based Applications | 46 |
| 5.4.1 | Data collection of interventions in MIS/GIS dashboard..... | 47 |
| 5.4.2 | Data Collection Formats for Directorate of Agriculture Engineering (DAE)Interventions | 47 |
| 5.4.3 | Data Collection Formats for S&WC Interventions..... | 48 |
| 5.4.4 | Development of website for the project..... | 48 |
| 5.4.5 | Development of MIS/GIS system | 49 |
| 5.5 | WORK SCHEDULE AND PLANNING FOR DELIVERABLE | 51 |
| 5.6 | WORK SCHEDULE / ACTIVITIES FOR FIFTH & SIXTH QUARTER (JULY TO DECEMBER 2022) | 51 |

LIST OF TABLES

| | |
|--|---|
| Table 1.1: Activities under Component A Executed by the DG Soil & Water Conservation KP..... | 5 |
| Table 1.2: Project Targets and Outputs | 6 |
| Table 3.1: Matrix for Levels of Log-frame Objectives and Indicators..... | 8 |

LIST OF ANNEXURES

| | |
|--|----|
| ANNEX - A: MONITORING LOG-FRAME | 53 |
| ANNEX - B: PROJECT PROGRESS REPORTING FRAMEWORK (PPRF) | 61 |
| ANNEX - C: WORK SCHEDULE AND PLANNING FOR DELIVERABLES | 62 |
| ANNEX - D: WORK PLAN / ACTIVITIES FOR 3 rd & 4 th QUARTER YEAR 2022 | 63 |
| ANNEX - E: SUMMARY OF SCHEMES VISITED FOR COLLECTION OF FIELD DATA DURING REPORTING QUARTER..... | 65 |
| ANNEX - F: DISTRICT WISE/INTERVENTION WISE DETAIL OF OVERALL ACTIVITY UNITS PERFORMED..... | 66 |

ACRONYMS

| | |
|--------|---|
| ADA | Assistant Director Agriculture |
| AF | Acre-Feet |
| ALCI | Agronomic Low-Cost Interventions |
| AWPB | Annual Work Plan and Budget |
| AWPs | Annual Work Plans |
| BCR | Benefit Cost Ratio |
| CB | Capacity Building |
| CMS | Content Management System |
| CSRD | Center for Social Research and Development |
| DAE | Directorate of Agriculture Engineering |
| DDA | Deputy Director Agriculture |
| DGW&SC | Directorate General of Water & Soil Conservations |
| EAs | Executing Agencies |
| EIRR | Economic Internal Rate of Return |
| ES-QPR | Environmental and Social Quarterly Progress Reports |
| FCR | Financial Completion Report |
| FCRs | Final Completion Reports |
| FMFSR | Framework for Federal Financial Management System |
| FOs | Farmers Organizations |
| FPMU | Federal Project Management Unit |
| FWMC | Federal Water Management Cell |
| GAP | Gender Action Plan |
| GB | Gilgit Baltistan |
| GIS | Geographic Information System |
| GoP | Government of Pakistan |
| GoKP | Government of Khyber Pakhtunkhwa |
| HEIS | High Efficiency Irrigation System |
| IAs | Implementing Agencies |
| ICR | Intermediate Completion Report |
| ICT | Islamabad Capital Territory |
| ICT | Information & Communication Technology |
| IRR | Internal Rate of Return |
| KP | Khyber Pakhtunkhwa |
| LFT | land for Terracing |
| LPS | Liter per Second |
| M&E | Monitoring and Evaluation |
| MAF | Million Acre Feet |
| ME&IE | Monitoring, Evaluation and Impact Evaluation |
| MIS | Management Information System |
| MNFSR | Ministry of National Food Security and Research |
| MT | Monitoring Template |
| MTE | Mid-Term Evaluation |
| MWA | Micro-Watershed Areas |
| NPC | National Project Coordinator |

| | |
|--------|--|
| NPV | Net Present Value |
| OFWM | On Farm Water Management |
| PC | Project Consultants |
| PC-1 | Planning Commission-(Form-One) |
| PDO | Project Development Objectives |
| PIC | Project Implementation Committee |
| PIES | Project Impact Evaluation Study |
| PPRF | Project Progress Reporting Framework (PPRF) |
| PQC | Pre-Qualification Committee |
| RBM | Results-Based Management |
| RWD | Responsive Web Design |
| S&WC | Soil & Water Conservation |
| SBS | Stream Bank Stabilization |
| SDS | Sand Dunes Stabilization |
| SOPs | Standardized Operating Procedures |
| SPS&TW | Solar, Pumping System and Tube Wells |
| SPSS | Statistical Package for Social Sciences (Software) |
| SSCs | Supply and Service Companies |
| TABs | Tablets |
| TOR | Terms of Reference |
| TPV | Third Party Validation |
| TWRD | Tail-Water Recovery Ditch |
| WCA | Water Conservation Activity |
| WCBAPK | Water Conservation in Barani Areas of Khyber Pakhtunkhwa |
| WG | Women Group |
| WR | Water Reservoir |
| WSHG | Water Seepage Harvesting Galleries |
| WSP | Water Storage Pound |
| WST | Water Storage Tank |
| WUAs | Water Users Associations |

EXECUTIVE SUMMARY

The current Quarterly Monitoring Report (QMR) for the Months of July to September 2022 comprises of 5 Chapters.

Chapter-1 describes the Objectives and background of Water Conservation in Barani Areas of Khyber Pakhtunkhwa.

The proposed project is in line with both, the mandate of the government and objectives of National Water Policy. The Prime Minister's 100 days' agenda stresses on massively expanding water conservation efforts through smart interventions to reduce water losses. Similarly, National Water Policy of the country aims at: (i) reduction of 33% in 46 MAF river flows that are lost during conveyance—watercourses lining especially in saline and semi-saline areas; and (ii) increase at least 30% in efficiency of water use by producing "more crop per drop of water".

Water is getting scarce day by day. Therefore, there is a serious need to conserve this vital resource to ensure sustainable high level crop production for food security and safeguarding the socio-economic status of the farming community of KP Province.

To mitigate this problem Executive Committee of National Economic Council (ECNEC) approved this project "Water Conservation in Barani Areas of KP" on September 29, 2019 at a cost of Rs. 14.177 billion at 80:20 costs sharing between Government and the beneficiaries/ farmers. The implementation period of the project is 60 months. The aim of the project is to conserve water in Barani Areas of KP through listed below interventions.

| S.# | Interventions | S.# | Interventions |
|-----|---|-----|--|
| 1. | Construction of 5,000 water ponds | 8. | Constructing 370 numbers of water Seepage harvesting Galleries |
| 2. | Construction of 3,000 Check dams | 9. | 800 numbers of Agronomic low-cost interventions |
| 3. | Construction of 330 Water Reservoir | 10. | 230 acres of Sand Dunes stabilization |
| 4. | Construction of 2,500 Stream bank stabilization. | 11. | 500 Nos. Capacity Building |
| 5. | Construction of 1,000 Gated field Inlet Outlet/Spillway | 12. | Procurement and installation of 700 Solar, pumping System and 300 Tube Wells. |
| 6. | Development of 370 acres land for terracing | 13. | 700 on-site training of farmers in adaptation of new techniques for pumping sub-surface water. |
| 7. | Development of 70 numbers of micro-watershed areas | | |

Chapter-2 gives detail of ME&IE Consultants of the WCBAPK Project. To evaluate the impact of this project Government has engaged Consultants "Monitoring, Evaluation and Impact Evaluation (ME&IE) Consultants" through Federal Project Management Unit (FPMU) Federal Water Management Cell, Ministry of National Food Security & Research, Islamabad.

The project has been awarded to the Joint Venture of M/s G3 Engineering Consultants (Pvt.) Ltd., EASE PAK Engineering services (Pvt.) Ltd., Centre for Social Research and Development (CSR) and ADA Consultants Inc. Canada. Consultants signed contract agreement with the Government of Pakistan on November 27, 2020 and mobilized its staff to start the assignment.

Chapter-3 describes the objectives of Consultancy Services of ME&IE Consultants. The ME&IE Consultants of WCBA KP have to carry out, but not limited to the following activities:

- i. Undertake baseline, midline and end line surveys of the project activities/interventions in all the project areas.
- ii. Develop monitoring strategy, framework and Result Based Monitoring (RBM) indicators.
- iii. Preparation of Monthly, Quarterly and Annual Monitoring and Evaluation of the project activities.
- iv. Assessing the improvement in water availability and soil losses due to project interventions.
- v. Assessing the water saving per annum due to the project interventions.
- vi. Assessing the economic benefits to the agriculture in terms of changes in irrigated area, area under cultivation, crop yields, cropping pattern, cropping intensity, farm income and employment.

- vii. Assessing the extent of community mobilization, financial and administrative sustainability of Soil & Water Conservation Associations (SWCAs) and ensuring the maintenance of project interventions.
- viii. Carryout impact evaluation of the project investment on the economy and stakeholders.

Chapter-4 Describes the purpose of preparation and submission of Quarterly Monitoring Report (QMR). The current QMR explained the updated status of consultants' activities up to the reporting months of July to September 2022.

Chapter-5 describes the consultants' activities carried out during the current month. This chapter also includes details of coordination meetings held by the ME&IE consultants with client and other stakeholders of the project.

CHAPTER – 1: INTRODUCTION TO WATER CONSERVATION IN BARANI AREA

This section of the Quarterly Monitoring Report includes profile and brief introduction of Water Conservation in Barani Area (WCBA) and background of Water Conservation in Barani Area of Khyber Pakhtunkhwa (WCBAPK)

1.1 PROJECT PROFILE

| | |
|---------------------------------------|---|
| Project Name | Water Conservation in Barani Areas of Khyber Pakhtunkhwa |
| Project Areas | Project covers 35 Districts of Khyber Pakhtunkhwa falling under Malakand, Hazara Peshawar & Mardan, Kohat & Bannu, and Dera Ismail Khani Divisions. |
| Sponsoring Agency | Ministry of National Food Security & Research |
| Executing Agencies (EAs) | Federal Project Management Unit (FPMU), Federal Project Management Unit (FPMU) Federal Water Management Cell |
| Project Period | 5 Year (2019-2024) |
| ME&IE Consultancy Period | 4 years |
| ME&IE Consultant: | JV of G3 Engineering Consultants (Pvt.) Ltd., EASE PAK Engineering services (Pvt.) Ltd., Centre for Social Research and Development (CSR) and ADA Consultants Inc. Canada |
| ME&IE Consultant Mobilized | December 24, 2020 |

1.2 INTRODUCTION

The common features of Barani and Arid lands are; low precipitation, high temperature, high

evaporation, low humidity, poor rain water efficiency, water percolation and low productivity. These lands can be made more productive for cultivation and crop production through soil and water conservation activities, as this is need of the hour to overcome scarcity of water and food for the human as well as for livestock. Barani areas are facing huge shortage of water. Therefore, to overcome this shortage Govt. of Pakistan has established Provincial Soil & Water Conservation Departments. These Departments are providing services to the farmers for agricultural purpose through district governments. Main tasks of Soil & Water Conservation which are considered important are following:

- To contain soil erosion process in the cultivable area and the adjoining uncultivated lands and to save these areas from further degradation.
- To make maximum use of run-off water by conserving it into the field by various moisture conservation measures.
- To bring more area under cultivation through reclamation and gully control techniques.
- Exploitation of water resource through various means of providing assured water supply for irrigation purposes (mini dams and ponds)

Some of the works being undertaken for soil and water conservation are:

- i. Construction of Mini Dams
- ii. Water Storage Tanks
- iii. Construction of Water Outlet Structures
- iv. Retaining Walls
- v. Land Reclamation through Gully Plugging
- vi. Stream Bank Training
- vii. Moisture Conservation Practices such as Terrace Forming & Deep Ploughing.

1.3 BACKGROUND OF WCBAPK

Khyber Pakhtunkhwa (KP) borders the mountainous regions except to the South-East portion of the province. Therefore, geographically the province is intertwined with various rivers, floods waterways

and hill torrent runoff water resources. Water is the limiting factor in the rain-fed Districts of KP that hinder the production of crops and adversely affects human and animal life. Precipitation received through these mountains of the region drains out of the watershed quickly because of the undulating topography; the uneven terrain of the foothills which drain the areas quickly. Hence enormous amounts of water are being lost through runoff without being utilized, carrying with it fertile top-soil. These waters induce flash floods on one hand and decrease the storage capacity of the dams due to siltation, on the other. The runoff water, if harvested and stored in small units at local level, can be used to supplement irrigation for increase in agriculture production, stabilize the ground water table by inducing ground water recharge, can be used for human and animal use and improve climatic conditions of the rain-fed areas.

While the plains of Peshawar valley (comprising of district Peshawar, Charsadda, Mardan, Swabi and Nowshera) is irrigated by the river Kabul and its tributaries, D.I. Khan which are being irrigated through the CRBC canal from the Indus and steps being taken for Gomal Zam dam, majority of the agriculture lands of the province need to be supplemented through local water harvesting because of the uneven terrain.

In relation to the scope of the problem and the opportunity at hand, previously the idea of conversion of rain fed agriculture to irrigated agriculture have not been taken as it should have been. The conservation of these vital resources is a need of the hour to ensure sustainable high level crop production for food security and safeguarding the socio-economic status of the farming community of KP.

The runoff water, if harvested and stored in small units at local level, can be used to supplement irrigation for increase in agriculture production, stabilize the ground water table by inducing ground water recharge, can be used for human and animal use and improve climatic conditions of the rain-fed areas.

The Directorate General Soil & Water Conservation Khyber Pakhtunkhwa is functional in 24 Districts of

the province and is striving for the protection and conservation of agricultural lands and rain water through conservation structures like Inlet and outlet structures, field spillways, cemented water storage ponds, Spurs and protection bunds/walls cemented, G.I. wire spurs and protection bunds, runoff diversion structures and source development, rain fed water retention reservoirs, earthen ponds and earthen embankments, contours and terraces. In addition, water harvesting interventions such as check dams, water reservoirs etc.

1.4 PROJECT OBJECTIVES

The main objective of agriculture sector is to make the country self-sufficient in food grains and make raw material available for agriculture-based industries. The project will be encouraging the farming community through financial assistance for water conservation for ensuring timely irrigation. The project has designed to achieve the following long-run objectives:

- i. *To conserve land and water resources through various interventions for supplemental irrigation, livestock, farm forestry and fish farming*
- ii. *To increase cropping intensity and per unit of land and water productivity*
- iii. *To improve livelihood standards of poor farmers*
- iv. *To improve socio-economic stability*

The project objectives in quantifiable terms are as follows:

- i. To induce aquifer/ground water recharge by ponding water in > 300 water storage reservoirs.
- ii. To convert 15,032 acres of culturable wastelands into productive agriculture lands through development of 70 micro-watersheds.
- iii. To reduce soil erosion by containing flash floods through provision of soil & water conservation structures and check gulley erosion by plugging gullies through 3,000 check dams.
- iv. Minimize the adverse effects of drought by maximizing the irrigation water supplies through exploitation of sub-surface water from tube wells.
- v. Conversion of around 43,225 acres of rain fed land into irrigated land through installation of

- 300 agricultural tube wells and solarization of 700 existing/new tube wells.
- vi. To enhance the capacity of the stakeholders in water harvesting and for sustainable use of land and soil resources for increased agriculture production.
- vii. To improve the socio-economic status of the farmer community.

The project is in line with specific objectives of National Water Policy and Provincial Implementation Plan of the agriculture sector for enhancing water productivity, efficient and harvesting runoff water to ensure farm productivity, economic uplift of small farmers and improving economy of the country as a whole. The proposed project is closely related to the recently completed water conservation schemes, which form an

important element of the integrated rural development program within the agriculture sector.

1.5 PROJECT COMPONENTS

The project has two components; Component - A & B.

Component-A

Component-A is being executed by the Directorate General Soil & Water Conservation KP through its provincial setup. It comprises the following activities as in (Table 1.1).

Table 1.1: Activities under Component A (Executed by Soil & Water Conservation KP)

| Sr. No. | Name of Activity | Sr. No. | Name of Activity |
|---------|------------------------------------|---------|------------------------------------|
| | Water Ponds | | Check Dams |
| | Water Reservoir | | Stream-bank stabilization |
| | Gated field Inlet Outlet/ Spillway | | Terracing |
| | Micro-Watershed Development | i. | Water Seepage harvesting Galleries |
| | Agronomic low-cost interventions | | Sand Dunes stabilization |
| | Capacity Building | | |

Component-B

The Component-B is being implemented by the Directorate of Agricultural Engineering, KP. It comprises of the following activities:

- i. Installation of Tube wells.
- ii. Solarization of Agricultural Tube Wells.

1.6 PROJECT TARGETS AND OUTPUTS

Project targets and outputs of both components are presented at Table 1.2.

Table 1.2: Project Targets and Outputs

| S.# | Input | Output |
|---|--|---|
| 1. | Construction of 5,000 water ponds | Approximately 12,500 acres of agriculture land will be irrigated from these interventions. |
| 2. | Construction of 3,000 Check dams | Approximately 7,500 acres of the land will be reclaimed. |
| 3. | Construction of 330 Water Reservoir | Approximately 9,900 acres of land will be irrigated from this intervention. |
| 4. | Construction of 2,500 Stream bank stabilization. | Protecting/ reclaiming about 6,250 acres of agricultural land from erosion with floods water. |
| 5. | Construction of 1,000 Gated field Inlet Outlet/Spillway | Sufficient amount of water will be provided to about 2,500 acres of land for irrigation in rod kahi areas of the province. |
| 6. | Development of 370 acres land for terracing | Farmer's income will be increased by increasing agricultural land due to terraces development. |
| 7. | Development of 70 numbers of micro-watershed areas | Approx. 7,000 acres of the area will be converted into agriculture/ forest land which will improve the aesthetic value of the area. |
| 8. | Constructing 370 numbers of water Seepage harvesting Galleries | Approx. 925 acres of land will be irrigated from this intervention. |
| 9. | 800 numbers of Agronomic low-cost interventions | Approx. 2000 acres of land will be protected from erosion by these interventions. |
| 10. | 230 acres of Sand Dunes stabilization | Approx. 230 acres land of sand dunes will be stabilized by growing kana plants. |
| 11. | 500 Nos Capacity Building | An estimated 500 trainings will be conducted for stakeholders including farmers and departmental staff. |
| Agricultural Engineering Component | | |
| 12. | Procurement and installation of 700 Solar, pumping System and 300 Tube Wells. | Irrigation of 17,500 hectares (43,225 acres) of land. |
| 13. | 700 on-site training of farmers in adaptation of new techniques for pumping sub-surface water. | Irrigation water Pumping cost will be reduced by adopting solar technology. |

CHAPTER – 2: ME&IE CONSULTANTS FOR WCBAPK PROJECT

2.1 THE ME&IE CONSULTANTS

Chapter 2 explains the selection of ME&IE consultants for WCBAPK and scope of consultants' services.

Client carried out a competitive bidding process for selection of ME&IE consultants for Water Conservation of Barani Areas in Khyber Pakhtunkhwa (WCBAPK). A Joint Venture of companies' M/s G3 Engineering Consultants (Pvt.) Ltd., Ease-Pak Engineering Services (Pvt.) Ltd., Centre for Social Research and Development (CSR D) and ADA Consultants Inc. Canada has been selected as ME&IE Consultants of the project. After signing the contract agreement with client, consultants mobilized its Team Leader on 15 December 2020 and other staff on December 24, 2020 to start project activities.

2.2 SCOPE OF ME&IE CONSULTANTS' SERVICES

The scope of the ME&IE Consultants is as follow:

The ME&IE Consultants for Water Conservation in Barani Areas of Khyber Pakhtunkhwa (WCBAPK) will be responsible for monitoring, evaluation and Impact Evaluation (ME&IE) of the project interventions carried out by implementation Consultants and in this context will carry out, but not limited to the following activities:

- i. Undertake baseline, midline and end line surveys of the project activities/interventions in all the project areas.
- ii. Develop monitoring strategy, framework and Result Based Monitoring (RBM) indicators.
- iii. Preparation of Monthly, Quarterly and Annual Monitoring and Evaluation of the project activities.
- iv. Assessing the improvement in water availability and soil losses due to project interventions.
- v. Assessing the water saving per annum due to the project interventions.
- vi. Assessing the economic benefits to the agriculture in terms of changes in irrigated area, area under cultivation, crop yields, cropping pattern, cropping intensity, farm income and employment.
- vii. Assessing the extent of community mobilization, financial and administrative sustainability of Soil & Water Conservation Associations (SWCAs) and ensuring the maintenance of project interventions.
- viii. Carryout impact evaluation of the project investment on the economy and stakeholders.

CHAPTER – 3: CONSULTANTS’ APPROACH AND METHODOLOGY FOR THE ASSIGNMENT

The chapter briefly discusses the basics of ME&IE system being developed by consultants for WCBA KP Project.

3.1 BASICS OF ME&IE SYSTEM

The ME&IE at WCBAPK Project is grounded in Results-Based Management (RBM), which is a management strategy focusing on the performance and achievement of results in terms of outputs, outcomes and impacts. It is a tool used for strategic control. It uses feedback loops to help managers monitor and then (hopefully) achieve strategic goals. These goals may take the form of physical outputs, organizational or behavioral changes, workflow changes, or form contribution to some other higher-level goal. A key function of ME&IE is therefore, to test and determine whether or not the project’s objectives and causal analysis (i.e., the sequence of expected results based

on certain inputs and activities) articulated in the project design holds true; and if not, why not, and what should be done to address this and learn lessons.

The ME&IE systems at WCBAPK are formulated based upon the project’s logical framework (log-frame), which is one type of program logic model. A log-frame is an important tool in project design and management, mapping the multiple levels of objectives and associated results (measured through indicators) in the short, medium, and long term. Indicators are units of measurement in the form of qualitative and quantitative that determines whether the objectives formulated in the log-frame have been achieved or not. Log-frame developed for WCBAPK is placed at **Annex-A**.

The matrix in **Table 3.1** summarizes standard log-frame objectives and results, and the types of indicators used to measure them, which form the basis of a project ME&IE system and plan.

Table 3.1: Matrix for Levels of Log-frame Objectives and Indicators

| Log-frame objectives definitions | | Objectively verifiable indicators that measure objectives | |
|---|---|---|---|
| Impact (Goal/Overall Objective) | Higher level project objectives in terms of long-term benefits to beneficiaries and the wider benefits to society. The goal will not be achieved by the project alone. The project aims to contribute to its goal. | Project impact indicators | Impact indicators measure this long-term change in conditions of the community (e.g., % change in household income, reduction in poverty, etc.) |
| Outcome (Purpose Specific Objective) | The short term and medium-term objectives in terms of benefits to the project beneficiaries due to the intervention’s outputs; the project can only indirectly control achievement of outcomes; behavior change is often a key component. | Outcome indicators | Outcome indicators describe the medium-term effects of an intervention’s outputs (e.g., % change in cropping pattern and intensities, crop yields etc.) |

| Log-frame objectives definitions | | Objectively verifiable indicators that measure objectives | |
|----------------------------------|---|---|--|
| Output (Results) | The output produced by undertaking a series of activities. This is what will be achieved to the intended beneficiaries or target group, and it should be possible for project management to be held accountable for this delivery | Output (indicators) | Output indicators describe the immediate effects of an activity, tangible products, goods and services, and other immediate changes that lead to the achievement of outcomes (e.g., number of Wisps, Check dams, WR, SBS, Solar TW, etc.). |
| Activities | The tangible goods and services delivered by the project (e.g., provision of material inputs, staff, etc.) | Process indicators | Process indicators describe the activities undertaken (e.g., process of Wisps, Check dams, WR, SBS, Solar TW, etc.), process of delivering these activities. |
| Inputs | The financial, human, and material resources used for the development intervention | Input indicators | Indicators used to measure the utilization of inputs (e.g., utilization of budget, and services of project staff, labour by the communities) |

3.2 MIS / GIS FOR ME&IE SYSTEM

For optimal results of ME&IE of the WCBAPK project consultants are developing MIS /GIS for the project. To minimize the complexities and make the MIS/GIS Database a useful tool for Input-output, process and result monitoring, the consultants adopted the following key principles and guidelines during the development and implementation of WCBAPK MIS/GIS Database:

- Information needs and indicators to capture such information are identified in a participatory manner involving all key stakeholders of the project at all levels;
- The potential users of MIS/GIS Database are convinced and understand the usefulness of the MIS/GIS Database and their role in data collection, recording, transmission and use of information;
- The system provides a two-way flow of information, such that those who collect and transmit the information receive the feedback;
- The MIS/GIS Database does not impose a high work load at any level in PIU and other Implementing Agencies (IAs);

- There is no information/data 'overload' at any level;
- The system is flexible enough to accommodate internal learning changes in future.
- The system provides user friendly interfaces to interact with.

The system's outputs are presented in formats that can be easily converted to other formats and data types without human intervention.

3.3 PARTICIPATORY DESIGN OF THE MIS/GIS ACTIVITIES

The proposed approach to design the MIS/GIS is fully participative. Consultants have made utmost efforts to ensure that all key stakeholders are fully involved throughout the ME&IE MIS/GIS design and implementation process.

Before launching the MIS/GIS database system, multiple feedback and validation sessions are in progress with client and all the stakeholders of the project. Finally, a restitution/validation workshop

will be conducted to which the key partners would be invited to get the real feedback on the proposals and achievements.

3.4 MONITORING, EVALUATION AND IMPACT EVALUATION PLAN

This section presents brief introduction about the ME&IE and Impact evaluation plan.

3.4.1 Introduction

The monitoring and evaluation functions are related but distinct. Monitoring is the provision of information, and the use of that information, to enable management to assess progress of implementation and take timely decisions to ensure that progress is maintained according to schedule. Monitoring assesses whether project inputs are being delivered, are being used as intended, and are having the initial effects as planned. It is an internal project activity, an essential part of good management practice and therefore an integral part of day-to-day management. Evaluation also assesses the overall project effects, both intentional and unintentional and their impact. It involves comparisons requiring information from outside the project either in time, area, or population. The relative role of monitoring and evaluation varies with type of project.

3.4.2 Framework for ME&IE System

The initial steps for designing monitoring and evaluation system are:

- i. A review of the project objectives in order to systematize them in sequence.
- ii. Identification of the users of both the monitoring and evaluation information. For monitoring, the users will be the hierarchy of project management. The type of information transmittal will be geared to the needs of each level of project management. The users of evaluation analysis range from project management through the responsible directorate/ ministry, to the national planners.

Evaluation will be drawn on the data generated by the monitoring system to help explain the trends in effects and impact of the project. Monitoring data may reveal significant departure from expectations which may warrant the undertaking of an on-going evaluation exercise to examine the assumptions and premises on which the project design was based. Such a review, as also in the case of ex-post evaluation, can be of great value to sectoral management in its policy formulation role.

Monitoring has to be integrated within the project management structure but evaluation, with its wider horizons requiring comparative information, is not necessarily such an integral component. A central evaluation facility may be justified on the grounds that:

- i. The demanding professional skills required to interpret evaluation data are either unavailable or uneconomic for each project individually;
- ii. The data needed extend from before a project is initiated to a period long past its completion.

Although the design and analytical facility for evaluation may be centralized, the data collection resources within a project will be used to provide much of the required data. If the same unit is collecting data both for eventual evaluation and for quick, timely monitoring, the latter must not suffer due to the greater demands of the former.

3.4.3 Monitoring and Managing of Project Progress

The primary goal is to monitor project progress, given that the project has been carefully appraised; i.e., that there is a strong assumption towards certain stimuli and inputs will achieve specific outputs, effects and its impact. The role of management in the initial implementation phase is to create the condition that allows this chain of events to be occurred.

In the early years of project implementation, the emphasis will be on monitoring of project progress and the delivery of the inputs to the intended

recipients. The main source for this aspect of monitoring is properly organized in project records. The other concerns of management at this stage are to use these inputs and reaction of the recipients.

Adoption rates give management a strong inference whether the project is succeeding or not. Information on the recipients' attitudes and perception is important in order to explain any departure in response behavior to that postulated in the project design. Such unpredicted behavior may determine the success or failure of the project.

The information required for monitoring of project implementation does not require complex data systems. A monitoring system exists even if it is merely a subjective accumulation of impressions by project staff. If common sense rules of good standard management practices are adhered to, the monitoring system can be limited to the minimum of parameters to be recorded regularly over time. The goal is to make the data collection as objective as possible, and to ensure, above all, that the means exist for fast collation, summarization and presentation of the information to the decision makers.

Once management has satisfied itself that the delivery system is working, its attention should shift to the outputs generated; i.e., are they materializing according to expectation. Focus on output measurements must not, however, be at the expense of monitoring the input delivery system. The measurement of outputs is more properly a function of evaluation, for identifying trends is not an easy task in view of the exogenous influences at work, and is often impossible without an extended time series.

The key to successful monitoring is the provision of regular, timely, decision-oriented information to the project management. This can be achieved if the necessary staffs are in place early, are seen to be part of the management team, and are given guidance on the priority information needs of the management.

3.4.4 Project Progress Reporting Framework (PPRF)

The Project Progress Reporting Framework (PPRF) given as **Annex-B** is a format for reporting summary of physical and financial progress achieved during the period for various interventions. A regular flow of this data is expected from Clients, Field Teams/ Project Consultants. However, detailed data on the processes and beneficiaries' feedback will be gathered / transmitted through Android based application using smart phones.

3.4.5 Evaluation - An Assessment of Results

Evaluation aims to determine whether the project objectives set in the ME&IE of expected outputs, effects and impact are being, or will be, met. This leads to an assessment of the results achieved, and the lessons to be drawn for future improvements in a later phase or in similar projects elsewhere.

Output levels are a measure of the result of the input utilization by the beneficiaries. If the changes in outputs are considerable, they may be detected even during the implementation phase of a project. An evaluation system requires the development of a series of data commencing before the project is implemented and continuing well past the completion of the implementation period. Unlike a monitoring system with its emphasis on rapid assessment, an evaluation system requires a longer time span before even tentative conclusions can be drawn.

3.4.6 Impact - Quantification of Tangible Benefits and Assessment on Intangible Benefits of Project Interventions/ Investment

In the ME&IE process, tangible benefits of agricultural projects can arise either from an increased value of production or from reduced costs. The specific forms, in which tangible benefits appear, however, are not always obvious, and valuing them may be quite difficult.

Increased physical production is the most common benefit of the agricultural sector. To maintain better water control so that farmers can obtain higher yields. The project makes resources available for farmers to increase both their operating expenditures for current production-for fertilizers, seeds, or pesticides-and their investment-for water conservations techniques and solar water tube wells. The benefit is the increased production from the farm. In a large proportion of agricultural projects, the increased production will be marketed through commercial channels. In many agricultural projects, however, the benefits may well include increased production consumed by the farm family itself. The home-consumed production from the projects increased the farm families' net benefit and the national income just as much as if it had been sold in the market. Indeed, we could think of the hypothetical case of a farmer selling his output and then buying it back. Since home-consumed production contributes to project objectives in the same way as marketed production, it is clearly part of the project benefits in both financial and economic analysis.

3.4.7 Design and Development of ME&IE GIS Based Information System

Management Information System (MIS) is the tools and techniques used in project management to deliver information. Project managers use the techniques and tools to collect, combine and distribute information through electronic and manual means. It is used by upper and lower management to communicate with each other.

The monitoring and evaluation functions are related but distinct. Monitoring is the provision of information, and the use of that information, to enable management to assess progress of implementation and take timely decisions to ensure that progress is maintained according to schedule. Monitoring assesses whether project inputs are being delivered, are being used as intended, and are having the initial effects as planned. It is an internal project activity, an

essential part of good management practice and therefore an integral part of day-to-day management. Evaluation also assesses the overall project effects, both intentional and unintentional and their impact. It involves comparisons requiring information from outside the project either in time, area, or population. The relative role of monitoring and evaluation varies with the type of project.

Based on the participatory approach, the Information System proposed is being designed and developed as a permanent instrument for the planning, monitoring, evaluation, and adjustment of project management, based on common information tools made available to all stakeholders concerned by the implementation of the project. This approach aims at strengthening the overall results of the project, increasing the sustainability of activities, and improving resource utilization and management of risks and difficulties of the project implementation.

Design & development of ME&IE GIS based Information Management System is based on Agile Methodology as Software Development Process. Under which requirements and solutions evolve through the collaborative effort of self-organizing and cross-functional teams and end user / field experiences. The adaptation of agile development methodology ensured the early completion of task and keeps evaluating it for better results as per the project requirement. It would be helpful to strategize the design and development phase, successful implementation, on-going maintenance, and up-gradation of the GIS based Information System.

Our experience shows that data generated in the field by client, field staff and project consultant is not timely communicated to PMUs. As a result, the dashboard/ Information System remain behind the actual progress on the ground. Therefore, prompt and real time data communication is essential to the Information System. For this purpose, one focal person in each province/ area is required.

3.4.8 Regular Routine Monitoring

Consultants are now onboard for the baseline survey and regular routine monitoring to carryout ME&IE of WCBAPK. This phase of the assignment includes;

- i. The monitoring of input-output and process as defined in the Annual Work Plan and Budget (AWPB) and;
- ii. The tracking of the outcome indicators.

Regular routine monitoring will look at the extent to which the proposed project activities are being implemented as planned. We also understand that the consultants are responsible for the regular routine monitoring and should work in close collaboration with FPMU-FWMC, Project Coordinator (PC), and respective Departments of Province KP, Directorate General Soil & Water Conservation & Directorate of Agricultural Engineering KP through their district/sub-offices & farmers/ SWCA, etc.

In order to track the indicators' values and measure the project performance, the ME&IE Consultancy have to analyze the relevant ME&IE data and report every quarter, applying the agreed methodology, reporting format and content.

Periodic reports on routine monitoring shall contain, at least:

1. A brief analysis of the results; calculating achievement rates and establishing trends;
2. A summary with any relevant findings that may help or constraint the future data collection activities in the established periods and, if appropriate;
3. Propose specific solutions assessing the advantages and disadvantages of each.

As stated in the Project TOR, additional special reports are to be produced "as and when required." We propose that some of these special reports ought to be thematic studies and case studies that can be punctually required at different times of the project implementation as to create knowledge on the implementation and its results, to be shared and further implemented.

CHAPTER – 4: QUARTERLY MONITORING REPORT

This chapter of the Quarterly Monitoring Report (QMR) describes the brief introduction, objective of the Quarterly Monitoring Report WCBAPK.

4.1 INTRODUCTION

Quarterly Monitoring Report (QMR) explains the understanding towards the all activities of ME&IE assignment to be carried out as per TORs and their completion within stipulated time frame.

4.2 OBJECTIVE OF QUARTERLY MONITORING REPORT

Reporting is an integral part of monitoring and evaluation framework. The main objective of QMR is to update the Client about the activities carried out by the ME&IE Consultants during the reporting period along with its procedures.

Consultants Procedure for ME&IE Assignment

The Consultants carried out ME&IE of WCBA KP in two parts.

The First Part of monitoring is carried out through field visits and surveys of water storage reservoirs, micro-watersheds, check dams, tube-wells, etc. All water conservation activities under the project. The processes, timelines and physical progress against targets set in the Annual Work Plans (AWPs) are marked. The monitoring activities includes baseline, midline and end-line surveys. The water saving assessment will be simultaneously carried out with the improvement activities of construction of water storage tanks and installation of tube-wells. The economic benefits to the agriculture sector will also be estimated in addition to the impact evaluation on the stakeholders and economy as a whole. For each monitoring activity one or more checklist(s) will be developed based on

planned SOPs (Modus Operandi) and timelines. The activities will be monitored according to the checklists.

All the checklists will get approved from the client before executing in the field. Additional checklists will be devised if required. The outcome of the monitoring activities is expected in three states, i.e., the progress is on track, lagging behind or faster than planned. Reasons for lagging progress will be identified with possible solutions. In case of faster progress, good practices will be identified to replicate in the project. All the physical progress will be monitored for quality as well.

The Second Part of the ME&IE assignment will be the development, operation, maintenance and handing-over the Management Information System (MIS) to the client at the end of the project. Main features of the MIS are briefly presented as under:

Planning and input-output process monitoring, as well as the tracking of results indicators, assume a critical role in the management of development projects. We propose to develop, set up and implement a Web Based Monitoring Information System (MIS) useful for:

- i. Monitor the progress of project implementation and provide timely feedback to all project stakeholders,
- ii. Monitor, assess, and summarize achievements (outputs and outcomes),
- iii. Analyze factors affecting the project's implementation and achievements.

The basic functions of the MIS are to:

- i. Enable the FPMU-FWMC and PC to track the outcome indicators and assess progress in implementation against timescales and targets, and resources used against budgets, based on agreed annual work plans.
- ii. Describe the factors and reasons triggering variations,

- iii. Record and reflect new targets, whenever it is required,
- iv. Draw important lessons to guide the decision-making,
- v. Enable forecasting for project accomplishment in comparison to the currently reported progress,
- vi. Enable the project management to generate reports to funding partners, project beneficiaries and other stakeholders on the status and progress of the project implementation,
- vii. Integrate GIS components to the MIS to complement field-level surveys and measurements.

Potential users' profiles could be the following:

- i. Federal Ministries
- ii. NPC FPMU-FWMC
- iii. WCBA Project Consultants (AGES)
- iv. ME&IE Consultants
- v. Provincial concerned departments / maintaining system administrators.

The MIS will allow the project to enter the Annual Work Plan and Budget (AWPB) to enable process monitoring. This interface should facilitate the user to create activities for the current year and go back in previous years.

The following project information will be accessible at all times:

- vi. Project description
- vii. Project's objectives
- viii. Implementation partners
- ix. Locations of implementation
- x. Timelines
- xi. Project activities (and % of accomplishments)
- xii. Budgets (% of spending)
- xiii. The dashboard is a "real-time" user interface showing graphical and tabular information of multiple data sets. Dashboards allow users to appreciate a

situation at a glance and aids in making informed decisions. The way in which data are presented directly affects how they are understood and interpreted/ consequently the decisions that are made because of the data.

The kind of data that can be represented in the dashboard includes:

- i. Activity/indicator completion rates
- ii. Budget expenditures
- iii. Information disaggregated by localities (map views)
- iv. Timelines, etc.

Notifications/Alerts

For each type of events (e.g., incoming deadlines, new data input, requests, etc.) the user will receive notifications/alerts of said events within the MIS and via e-mail either:

- i. As the event is created
- ii. Daily / Weekly/ Monthly/ Quarterly updates.

When an alert generated and in what form and frequency will be decided in consultation with users/clients.

Change Tracking

The system records actions of users such as creating data, removing data, data entry, data validation, etc. (e.g., latest update to an open quarterly report). The system records the name of the user, the date and time of change, actions made, code of items altered. This function is crucial to monitor the ME&IE processes.

Key Principles:

Following are the key principles:

- i. The system provides Excel-like functionality including filtering/sorting columns (reducing data-entry and increasing ease-of-use).
- ii. The data entry and validation of plans and different reports are linked to user profiles

- iii. The system displays an error message when not able to save the data.
- iv. For all operations, the system keeps an audit trail with the user, date and time of the operation.

CHAPTER – 5: CONSULTANTS ACTIVITIES DURING THE REPORTING PERIOD

5.1 ACTIVITIES OF ME&IE CONSULTANTS DURING THE MONTH OF JULY 2022

Routine regular monitoring is an important activity of the ME&IE consultants for ME&IE of the WCBA KP Project. Consultants carried out different field activities and coordination meetings with client and other stakeholders of the project including farmers. Detail of consultants' activities / field visits under regular monitoring is given below in detail.

This chapter of QMR covers the progress for the period from 1st July, 2022 to 30th September, 2022.

Following activities completed/ remained in progress during the reporting period are discussed briefly:

5.1.1 Field Visits / Monitoring of Project Interventions

During the reporting period, the M&E field teams of ME&IE Consultants conducted monitoring and baseline survey visits for **29 interventions/schemes** across **04 districts** of Khyber Pakhtunkhwa (KPK) i.e. Swat, Chitral, Abbottabad and Haripur. A complete summary provided in **Annex-E & F** while details of selective visits are given in next few pages.

5.1.2 Coordination Meetings with Client and other Stakeholders of the Project

Consultants conducted / performed various meetings / activities during month of July 2022. The basic objectives of these meetings were development of continuous linkages, coordination, and cooperation in order to run the project activities smoothly and efficiently. Details of these meetings / activities are given below.

i) Meeting in Directorate of Agriculture Engineering, Peshawar on 26th July 2022

| | |
|--|---|
| Date: | 26 th July 2022 |
| Venue: | Directorate of Agriculture Engineering, Tarnab. |
| Participants: | |
| i) Ms. Afshan Shareen, Project Engr. DAE HQ. ii) Mr. Nasir Khan, ICT-M, WC-KP. iii) Mr. Amjad Ali, FE, WC-KP. | |
| Meeting Agenda: | |
| To discuss the tentative field plan of WCBA starting from 1 Aug, 2022. | |
| Discussions held: | |
| <ul style="list-style-type: none"> Field plans for Monitoring and Evaluation activities of WCBA-KP Shared with the Dept DAE facilitation required as per plan and their station head/officer contacts obtained and shared with the team accordingly. | |

ii) Meetings in Directorate of Soil & Water Conservation, Peshawar on 21st July, 2022

| | |
|--|--|
| Date: | 21 st July 2022 |
| Venue: | Directorate of Soil & Water Conservation, University Road, Peshawar. |
| Participants: | |
| i) Mr. M. Yasin Wazir, DG, S&WC. ii) Mr. Khalid Gauhar, DD Admin & Field, S&WC iii) Mr. Irfan Ullah, DD Planning, S&WC. iv) Mr. Nasir Khan, ICT-M, WC-KP. v) Mr. Khaliq uz Zaman, FE, WC-KP. | |
| Meeting Agenda: | |
| Missing data in Data collection Formats for WCBA Online Dashboard | |
| Discussions held: | |
| <ul style="list-style-type: none"> A letter by TL WCBA-KP was shared with the S&WC Dept regarding the missing data in Data Collection Formats for WCBA KP online Dashboard. | |

- A letter by TL WCBA-KP was shared with the S&WC Dept regarding the missing data in Data Collection Formats for WCBA KP online Dashboard.
- Dept was urged to provide the missing data ASAP to streamline the data analysis
- The SFTs provided by the department were edited according to the revised formats.
- Data from SFTs has been shifted to the revised formats and has been shared with the department to fill the missing columns as there are many columns still empty.
- Filling out the missing data was discussed with Mr. M. Yasin Wazir, DG S&WC.
- The WC-KP team stated that hard files of interventions should be shared to collect the required information. DG S&WC replied that we cannot bring the interventions files to the directorate, however, we will share the formats with our field officers to fill out the missing columns.
- Revised data collection formats duly filled with the SFTs data were shared with Ms. Sowm Khan to forward the same to field offices for filling out the missing data.

iii) Meeting in Directorate of Soil & Water Conservation Dept on 26th July 2022

| | |
|---|---|
| Date: | 26 th July 2022 |
| Venue: | National Project Office, Islamabad. |
| Participants: | |
| i) | Mr. Khalid Gauhar, DD Admin & Field, S&WC |
| ii) | Mr. Irfan Ullah, DD Planning, S&WC. |
| iii) | Mr. Nasir Khan, ICT-M, WC-KP. |
| iv) | Mr. Khaliq uz Zaman, FE, WC-KP. |
| Meeting Agenda: | |
| Sharing of tentative field plan of WCBA KP starting from 01 st Aug, 2022 | |
| Discussions held: | |
| <ul style="list-style-type: none"> • S&WC Office was taken on board regarding the Monitoring and Evaluation Visits plan for WCBA starting from 1st Aug, 2022. • District Officers/Directors updated contact list obtained and establishing liaison with them to facilitate the WCBA team when the visit the interventions as per plan. | |

5.2 ACTIVITIES DURING THE MONTH OF AHUGUST 2022

Routine regular monitoring is an important activity of the ME&IE consultants for ME&IE of the WCBA KP Project. Consultants carried out different field activities and coordination meetings with client and other stakeholders of the project including farmers. Detail of consultants' activities / field visits under regular monitoring is given below in detail.

5.2.1 Field Visits / Monitoring of Project Interventions

One month schedule for field survey and visits in August 2022 was prepared and shared with the management and the departments i.e., S&WC & DAE for their cooperation in the field activities, support of the ME&IE team and nominate the field staff to accompany the ME&IE team in field surveys and case studies etc.

The ME&IE team set out for BLS & monitoring survey on 1st August 2022.

To highlight the impact of interventions, a special report comprising of 7 Case Studies has been articulated and already been shared for review.

Following are the field BLS + monitoring survey district wise details.

The team visited 04 districts in the month of August 2022.

5.2.1.1 BLS & Monitoring visit to Swat

The ME&IE team visited swat interventions from 1st to 5th August 2022. During these five days, the ME&IE team visited 20 S&WC interventions and 01 DAE intervention. Each intervention is discussed in detail below.

Mr. Noor Muhammad Khan, SCA Mingora S&WC and Mr. Amin Ullah, Field Officer Mingora S&WC facilitated and accompanied the ME&IE team while visiting the interventions in Babuzai and Mingora. Mr. Sajjad, SCA Matta S&WC facilitated and accompanied the ME&IE team while visiting

interventions in Matta. Mr. Zaman Shah, Director Swat S&WC, accompanied the ME&IE team during visits to interventions in Kabal, Swat. Engr. Israr and Engr. Mansoor ullah Khan facilitated the team while visiting DAE intervention in Barikot, Swat.

I. **Shakirullah Water Pond, Sangar, Babuzai, Swat.**

Main observations of the ME&IE team are illustrated below;

- Total land owned by the beneficiary of this intervention is 16 acres.
- Before the intervention, the land was not irrigated and farmer used to cultivate wheat before the intervention with very low productivity.
- After the construction of this water pond, the whole command area (16 acres) is now fully irrigated.



Figure-5.1: Monitoring of Shakirullah Water Pond (Babuzai, Swat)

- The farmer has now planted orchards of apple, walnuts, grapes and peach in the command area.
- The farmer said that plantation of orchards is only possible through the intervention. He furthered that the intervention has enhanced the value of his land and the productivity of the land

is expected to be increased for having sufficient water after the construction of water pond.

- The farmer has cultivated maize as inter-cropping.
- The farmer generates 4 lacks from crops in one year.

II. **Mian Syed Bashir SBS, Panr Mingora, Swat.**

The observations taken by the ME&IE team during the visit of Mian Syed Bashir SBS are illustrated below;

- Total land of the farmer is 3 acres.
- The SBS has reclaimed 2.5 acres of the total land.
- The farmer has planted eucalyptus on the land.
- Before the intervention, the soil was corroded due to rain and the flush floods.



Figure-5.2: Monitoring of Mian Syed Bashir SBS (Panr Mingora, Swat)

- The intervention has protected the land from further erosion and has reclaimed the land for the farmer.



Figure-5.3: interviewing the beneficiary of Mian Syed Bashar SBS (Panr Mingora, Swat)

III. Abdullah SBS, Baryam Matta, Swat.

Main observations of the ME&IE team noted during the field visit of Abdullah SBS are illustrated below;

- The land of the farmer is located on the bank of Swat River. The land was corroded due to the floods or heavy flows of the river.
- The farmer has total land of 15.7 acres. Before the intervention, the land was 13.7 acres.
- Construction of this SBS has reclaimed 2 acres of the land.



Figure-5.4: Monitoring of Abdullah SBS (Panr Matta, Swat)

- The land is very productive. The farmer has cultivated wheat and barley on his land.

- Peach trees were also planted in the farmer's land.

IV. Ashraf Ali SBS, Baryam Matta, Swat.

Observations of the ME&IE team noted during the site visit of Ashraf Ali SBS are illustrated below;

- The beneficiary Ashraf Ali has his land on the bank of river Swat.
- The farmer had 13 acres of total land before the construction of SBS.
- The SBS has reclaimed 3 acres of the land.



Figure-5.5: Monitoring of Ashraf Ali SBS (Panr Matta, Swat)

- The SBS has increased the productive land from 13 acres to 16 acres.
- The farmer has cultivated maize on his land now.
- The SBS has stopped further erosion and has reclaimed 3 acres.

V. Anwar Ali SBS, Baryam Matta, Swat.

The observations taken by the ME&IE team during the visit of Anwar SBS are illustrated below;

- Total land of the beneficiary of this SBS is 15.9 acres.
- Before this intervention the land was 13.9 acres. The SBS has reclaimed 2 acres of area.

- The SBS has stopped soil erosion and has reclaimed 2 acres.



*Figure-5.6: Monitoring of Anwar SBS
(Panr Matta, Swat)*

- The farmer has cultivated wheat on about 4 acres of the area.
- Some orchards of peach were also planted there.

VI. M. Salar Water Pond, Katelai Chuprial Matta, Swat.

Observations of the ME&IE team while visiting this intervention are given below;

- Total land of the farmer was 4 acres.
- Before the intervention, the land was not irrigated and not culturable.
- The intervention made the land usable.
- The farmer has planted orchard of peach and some plants of almonds.
- The farmer is also fish rearing in the water pond.
- The farmer generates 1400,000 PKR from the orchard of peach in a year.



*Figure-5.7: Orchards of Peach and Almond in the
command area of M. Salar Water Pond
(Katelai Chuprial Matta, Swat)*

VII. Fazal Maula Water Pond, Aligram Matta, Swat.

The observations taken by the ME&IE team during the monitoring visit of Fazal Maula Water Pond are as under;

- Total land owned by the beneficiary of Fazal Maula Water Pond is 5 acres.
- Before the intervention, the farmer owned 3 acres of land which was not irrigated at all.
- On construction of this water pond, the farmer owned 2 acres more land and now the whole land is cultivatable.



*Figure-5.8: Monitoring of Fazal Maula Water Pond
(Aligram Matta, Swat)*

- The farmer earns 500,000 PKR from the crops.

- The farmer has sold the orchard of persimmon @ 1,200,000 PKR in the current year.

VIII. Abdul Jabbar SBS, Barawal Matta, Swat.

Main observations taken by the ME&IE team during the site visit of Abdul Jabbar SBS are given as under;

- before the intervention, the total land owned by the beneficiary of Abdul Jabbar SBS was 2 acres.
- Construction of the SBS has reclaimed 0.5 acre of land for the farmer.



Figure-5.9: Monitoring of Abdul Jabbar SBS (Barawal Matta, Swat)

- The farmer has planted orchard of peach on his land.
- After the construction of this intervention, the farmer's total cultivable area is 2.5 acres.
- The farmer was demanding for more SBS to protect and reclaim more land.
- The department staff asked the farmer to visit their office and prepare file for the required SBS.

IX. Fazal Ghaffar Khan Water Pond, Barawal Matta, Swat.

Observations taken by the ME&IE team during the visit are;

- Total land owned by the beneficiary of Fazal Ghaffar Khan Water Pond is 12.5 acres.
- This land was total un irrigated and non-culturable before the construction of this water pond.



Figure-5.10: Monitoring of Fazal Ghaffar Khan Water Pond (Barawal Matta, Swat)

- After the construction of this water pond, the whole area is irrigated through this intervention.
- The farmer has planted 3800 peach trees on his land.
- During the interview, the farmer said that he generates an income of 1,000,000 PKR from his orchards in one year.

X. Fazal Wahhab Check Dam, Barawal Matta, Swat.

Observations noted at Fazal Wahhab Check Dam, Barawal Matta, Swat are as under;

- The check dam is built on a gully of about 40 feet width.
- Before the intervention, the land of farmers on both sides the gully was on risk of corrosion.
- The check dam has reclaimed about 0.25 acres of area.
- The lands of farmers on both sides of the gully have been protected by the check dam.

- The upstream of the check dam is almost filled with silt of about 20 feet height.



Figure-5.11: Upstream and Downstream of Fazal Wahhab Check Dam (Barrawal Matta, Swat)

XI. Bashir Water Pond, Barrawal Matta, Swat.

Observations noted by the ME&IE team while visiting the Bashir Water Pond, at Barrawal Matta, Swat are;

- The beneficiary of Bashir Water Pond has a total land owned 5 acres.
- Before the construction of this water pond, the land was barani and the farmer used the land for cultivation with negligible yield.
- After this intervention, the whole land of 5 acres is now fully irrigated.



Figure-5.12: Monitoring of Bashir Water Pond Barrawal Matta, Swat)

- During the interview, the farmer said that production from the land, after the construction of water pond has become

twice and the farmer has become self-sufficient in domestic needs.

- Farmer has now planted orchard of peach on 2 acres.
- The farmer said that he earns about 1,000,000 PKR from the crops on his land.

XII. Shahzada Water Pond, Barrawal Matta, Swat.

Observations noted by the ME&IE monitoring team during the visit of Shahzada Water Pond at Barrawal Matta Swat;

- The farmer has shared land of 10 acres. Before this intervention.
- The source of irrigation was only rains, before the construction of this water pond.
- The farmer used to cultivate wheat, maize, vegetables with extremely low production, before the intervention.
- After the construction of this water pond, the farmer has newly planted orchards and also some inter cropping.
- The farmer now generates a net worth of 600,000 PKR from the crops and earns 200,000 PKR as labour charges.



Figure-5.13: Command area of Shahzada Water Pond Barrawal Matta, Swat)

XIII. Bakht M. Terracing, Koza Bakhel Kabal, Swat.

Observations noted by the ME&IE monitoring team during the visit of Bakht M. Terracing at Koza Bakhel Kabal, Swat;

- The beneficiary of this intervention had no cultivable land before this intervention.



*Figure-5.14: Monitoring of Bakht M. Terracing
(Koza Bakhel Kabal, Swat)*

- After this intervention, the farmer owns 1.5 acres of cultivable land.
- The farmer has cultivated wheat and maize on the land after this intervention with a yield of 16 Mds each.
- The farmer has also planted orchards with no production yet.

XIV. Bakht Ramand Water Pond, Koza Bakhel Kabal, Swat.

Observations noted by the ME&IE monitoring team during the visit of Bakht e Rahman at Koza Bakhel Kabal, Swat;

- The beneficiary of this intervention had no cultivable land before the intervention.
- On construction of this intervention, the farmer now owns 5.25 acres of land, fully irrigated by the water pond.
- The farmer has newly planted orchards of peach in his land with no production yet.



*Figure-5.15: Monitoring of Bakht e Rahman Water Pond
(Koza Bakhel Kabal, Swat)*

XV. Ahmad Jan SBS, Bara Bakhel Kabal, Swat.

Observations noted by the ME&IE monitoring team during the visit of Ahmad Jan SBS at Bara Bakhel Kabal, Swat;

- The farmer owned total area of 3.5 acres after the construction of this SBS.
- Before this intervention, the farmer had total land of 3 acres. 0.5 acre of land has been reclaimed by this SBS.
- The farmer's total land has been protected from erosion and the SBS has reclaimed 0.5 acres of farmer's land.

XVI. Sha Kamin Khan Water Pond, Kabal, Swat.

Observations noted by the ME&IE monitoring team during the visit of Sha Kamin Khan Water Pond at Kabal, Swat;

- Total land owned by the beneficiary of this intervention is 3 acres.
- Before this intervention the land was not cultivable and fertile.
- After the construction of this water pond, the farmer planted orchard of peach on the whole area of 3 acres.
- As the planted orchard are new and there was no production from the orchard yet. However, the plants of peach were green and looking productive.

XVII. Fazl e Mabood Check Dam, Kabal, Swat.

Observations noted by the ME&IE monitoring team during the visit of Fazl e Mabood Check Dam at Kabal, Swat are;

- This check dam has been constructed on gully of 65 feet width.
- Dimensions of the check dam are 65 feet x 2 feet (top width) x 13 feet depth.
- This check dam has reclaimed 1 acre area.
- Total land of the beneficiary after the construction of this check dam is 3 acres.

XVIII. Sardar Hussain Water Pond, Kabal, Swat.

Observations noted by the ME&IE monitoring team during the visit of Sardar Hussain Water Pond at Kabal, Swat are;

- The farmer owned 5 acres of land but was not irrigated before the intervention.
- The land was cultivable before the intervention.



Figure-5.16: Monitoring Sardar Hussain Water Pond (Kabal, Swat)

- The farmer has cultivated wheat on his land, after the construction of this intervention, with a yield of 40 Mds.
- During the interview, the farmer said that he earns 1,000,000 PKR per annum from his land now.

XIX. Gul Naseeb Khan Water Pond, Matta, Swat.

Observations noted by the ME&IE monitoring team during the visit of Gul Naseeb Khan Water Pond at Matta, Swat are;

- Total land owned by the beneficiary of this water pond is 7.5 acres.
- The land was not irrigated and cultivable before this intervention.
- The beneficiary has planted orchards of peach and apple after the construction of this water pond.
- The farmer has sold the orchard @ 800,000 PKR this year.
- Before this intervention, the farmer had no income from his land.

XX. Fazl e Akbar Tube well and Solarization, Barikotl, Swat.

Observations noted by the ME&IE monitoring team during the visit of Fazl e Akbar Tube Well and Solarization of Tube Well at Barikot, Swat are;

- The beneficiary of is intervention owns total 66 canals of land.
- The farmer uses his land for cultivation of maize, vegetables and some mix cropping.
- The farmer has also planted some orchards.



Figure-5.17: Monitoring of Fazl e Akbar Tube Well and Solarization of Tube Well (Barikot, Swat)

- Depth of tube well was narrated as 260 feet by the farmer.
- Suction pipe of the tube well was 2.5 inch.

5.2.1.2 BLS & Monitoring visit to Dir Lower

The ME&IE team visited Dir Lower interventions on 06 August 2022. The team visited 5 S&WC interventions. Each intervention is discussed in detail below.

Mr. Ahmed Zeb, district officer (Director, S&WC) Dir Lower facilitated the ME&IE team in Dir Lower. Mr. Hassan Ali, Field Watcher, Dir Lower accompanied the team while visiting the below S&WC interventions.

I. Rehman Ud Din SBS, Adenzai, Dir Lower.

Observations noted by the ME&IE monitoring team during the visit of Rehman ud Din SBS at Adenzai, Dir Lower are;

- Total land owned by the beneficiary of this intervention is 0.5 acre.
- SBS is constructed from stone masonry and G.I wire netting.



Figure-5.18: Monitoring of Rehman ud Din SBS
(Adenzai, Dir Lower)

- 0.25 acre of land has been reclaimed by the SBS.
- The farmer has cultivated maize on the land. Before the intervention, the land was in the command area of flood and not cultivable.

- After the intervention, the land is protected and productive.

II. Mubarak Zeb Check Dam, Adenzai, Dir Lower.

Observations noted by the ME&IE monitoring team during the visit of Mubarak Zeb Check Dam at Adenzai, Dir Lower are;

- Total land of the beneficiary of this intervention is 2 acres.



Figure-5.19: Monitoring of Mubarak Zeb Check Dam
(Adenzai, Dir Lower)

- This check dam is newly constructed with top length of 60 feet x 15 feet height x 4 feet width.
- The check dam is expected to reclaim 0.25 acre of beneficiary's land.

III. Sajjad Khan Water Pond, Dir Lower.

Observations noted by the ME&IE monitoring team during the visit of Sajjad Khan Water Pond at Dir Lower are;

- Total land owned by the beneficiary of this intervention is 2 acres.
- Before this intervention, the land was irrigated by rain only and not very productive. The farmer used to sow vegetables with low yield.
- After construction of this water pond, the whole command area is irrigated.
- Farmer has planted orchard of oranges after the intervention, beside the orchard, the farmer sow corn, soya

bean, tomato and other vegetables as intercropping.

IV. Atta Ullah Khan Terracing, Dir Lower.

Observations noted by the ME&IE monitoring team during the visit Atta Ullah Khan Terracing at Dir Lower are;

- The area reclaimed by the terracing is 1.37 acres.
- Before this intervention, the area was not cultivable.
- The farmer has sown tomato and other vegetables on the area reclaimed by the terracing.

V. Mubarak Zaib Terracing, Dir Lower.

Observations noted by the ME&IE monitoring team during the visit of Mubarak Zaib Terracing at Dir Lower are;

- Before the intervention there was no cultivable area.
- After this intervention, 2 acres of land has been reclaimed and become cultivable and productive.
- The farmer has cultivated maize and wheat on the reclaimed area this year.

5.2.1.3 BLS & Monitoring visit to Chitral

The ME&IE team visited Chitral district interventions from 09 to 12 August 2022. During these four days the team visited 7 S&WC interventions. Each intervention is discussed in detail below.

Mr. Amin ul Haq, district officer (Director, S&WC) Chitral facilitated and accompanied the ME&IE team while visiting the interventions in Chitral.

I. Sibghatullah Terracing, Ayun, Chitral.

Observations noted by the ME&IE monitoring team during the visit of Sibghatullah Terracing at Ayun Chitral are;

- Total land owned by the beneficiary of this intervention is 3 acres.
- Before the intervention, the farmer had 1 acre of cultivable land.

- The farmer cultivated wheat with a yield of 100 Mds and maize with yield of 90 Mds, on his land before this intervention.



Figure-5.20: Monitoring of Sibghat Ullah Terracing (Ayun Chitral)

- Wheat yield after the intervention is 250 Mds while the maize crop has production of 150 Mds.
- The farmer generates 500,000 PKR per annum from the crops, 100,000 PKR from livestock and 300,000 PKR from Labour.

II. Abdul Haye Water Pond, Orghosh, Chitral.

Observations noted by the ME&IE monitoring team during the visit of Abdul Haye at Orghosh Chitral are;

- Total land owned by the beneficiary of this intervention is 3.5 acres.
- Before construction of this water pond, the land was not irrigated and not capable of cultivation.
- After this intervention, the whole area is now irrigated.
- The farmer has sown vegetables like tomato and brinjals and orchards of apple and pomegranate.
- 2 acres of land produces 10 Mds of vegetables.
- Orchards on this land produces 30 Mds of fruits on 1.5 acres.



Figure-5.21: Monitoring of Abdul Haye Water Pond (Orghosh Chitral)

- Crop productivity of this land has increased from 0 to 70 %.
- The farmer generates approx. 30,000 PKR from the crops.
- Income per annum from the crops is 400,000 PKR, 200,000 PKR from livestock and 150,000 PKR from labour.

III. Nishan e Haider Micro-watershed, Danin, Chitral.

Observations noted by the ME&IE monitoring team during the visit of Nishan e Haider Micro-Watershed at Danin Chitral are;

- This micro-watershed includes 09 check dams, 01 SBS, 02 Water Ponds, Terracing on 2.5 Acres.
- Total land of the watershed is 100 acres.
- Low-cost agronomic practices have been done on 10 % of the total area.
- Forest plants have been planted on 30 % of the total watershed area.
- Orchards has been planted on 17.5 acres in the watershed area. Orchards includes Pomegranate, walnuts, apple, almonds and olive.
- Shrubs and bushes have been planted on 30 acres of the watershed area.

IV. M. Aslam SBS, Danin, Chitral.

Observations noted by the ME&IE monitoring team during the visit of M. Aslam SBS at Danin Chitral are;

- Total land owned by the beneficiary of this SBS is 2.5 acres.
- Before the intervention, the land started erosion which has been protected by this SBS.



Figure-5.22: Monitoring of M. Aslam SBS (Danin Chitral)

- The SBS is constructed for the protection of hill from erosion however, 0.5 acres of the land has been cultivated with wheat.
- The SBS is constructed from Stone Masonry and G.I wire.

V. Asad Ali Water Pond, Chamarkand, Chitral.

Observations noted by the ME&IE monitoring team during the visit of Asad Ali Water Pond at Chamarkand Chitral are;

- Total command area of this water pond is 7 acres.
- The land was barren before the construction of this water pond.
- The water pond was constructed on a 0.5-inch perennial spring and the water pond fills in 24 hours from the spring.
- The water from this water pond is used for irrigating the whole command area as well as used for livestock.



Figure-5.23: Monitoring of Asad Ali Water Pond (Chamarkand Chitral)

- The beneficiary of this intervention uses this command area for cultivation of wheat with a production capacity of 400 Mds per acre and maize @ 200 Mds per acre.
- Vegetables production in this land is 25 Mds in two acres.
- Orchards of apple and pomegranate produce 300 Mds on 3 acres.

VI. M. Wali Shah Check Dam, Orghosh, Chitral.

Observations noted by the ME&IE monitoring team during the visit of M. Wali Shah Check Dam at Orghosh Chitral are;

- This check dam has been constructed on a gully of width 15 feet.
- Dimensions of check dam is 15 feet x 5 feet x 9 feet.
- This check dam has reclaimed 1 acre land while protected 100 acres land from erosion.
- The check dam has also protected a whole village from being damaged by direct flash flood.

VII. Maqsood Check Dam, Orghosh, Chitral.

Observations noted by the ME&IE monitoring team during the visit of Maqsood Check Dam at Orghosh Chitral are;

- This check dam has reclaimed 1 acre area and has protected 100 acres from erosion.
- This check dam has been constructed on gully of 12 feet width.

- The dimensions of this check dam are 12 feet x 8 feet x 8 feet.
- This check dam has protected certain culturable area and a village from damaging by direct floods.



Figure-5.24: Maqsood Check Dam (Orghosh Chitral)

5.2.1.4 BLS & Monitoring visit to Abbottabad

The ME&IE team visited Abbottabad interventions from 23 to 25 August 2022. The team visited 1 DAE intervention and 7 S&WC interventions. Each intervention is discussed in detail below.

On arrival to Abbottabad on 23rd August, the ME&IE team was received by the Mr. Bilal, Agricultural Engineer Haripur, DAE. Engr. Bilal facilitated and accompanied the team during visit to DAE intervention in Havalian, Abbottabad. For visiting the S&WC interventions, the team was facilitated by the Mr. Alam Shah, Field Officer Abbottabad S&WC and accompanied by the field watcher. Due to heavy rain in Abbottabad, Mansehra and Batagram, the team revert back to project office instead of moving to Mansehra and Batagram.

I. Jehanzaib Khan Tube Well & Solarization, Havalian, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to Jehanzaib Khan Tube Well & Solarization of Tube Well at Havalian, Abbottabad are;

- Total land owned by the beneficiary of this intervention is 5 acres.

- Before this tube well, the land was not irrigated and not cultivable.
- On installation of this tube well, the land become productive and now the farmer has cultivated maize on 2.5 acres of the whole command area.



Figure-5.25: Jehanzaib Tube Well & Solarization
(Havalian, Abbottabad)

- The farmer said that he earned 500,000 PKR from his crops last year.

II. Abdul Waheed Water Pond, Havalian, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to Abdul Wahid Water Pond at Abbottabad are;

- The beneficiary of this intervention has total owned land of 5 acres.
- Before this intervention, only 0.25 acre of land was irrigated and the farmer used to wheat on that area with a production of 5 Mds.
- After the construction of this water pond, the whole command area i.e., 5 acres is now irrigated and capable of production.
- In the last year, the land produced wheat of 30 Mds and maize of 25 Mds.
- The farmer said that they generate 60,000 PKR from crops per annum and 40,000 PKR from livestock which is not fulfilling their domestic expenses.



Figure-5.26: Abdul Waheed Water Pond (Abbottabad)

III. M. Azhar Water Pond, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to M. Azhar Water Pond at Abbottabad are;

- Total land owned by the beneficiary of this intervention is 3.25 acres.
- This land was non irrigated before the intervention.
- The farmer used to cultivate wheat on 1 acre only with a yield of 15 Mds.
- After the construction of this water pond the whole area of 3.25 acres are now irrigated.
- The farmer has cultivated maize on the whole land this year as intercropping with orchard of walnuts.

IV. Sabir Hussain Shah Check Dam, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to Sabir Hussain Shah Check Dam at Abbottabad are;

- This check dam has been constructed in a deep gully of width 10 ft.
- This check dam has protected certain culturable area in downstream.
- This check dam is expected to reclaim 1 acre area.
- The check dam has a length of 10 ft x top width 4 feet x depth 12 ft.

V. Muzammil Khan Check Dam, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to Muzammil Khan Check Dam at Abbottabad are;

- Total land of the beneficiary of this check dam is 2 acres.
- The farmer has cultivated wheat and mustered on his land with a productivity of 28 Mds from wheat and 13 Mds from mustered.
- This check dam has protected the cultivable area of this farmer as well as expected to reclaim 1 acre of area.
- The check dam is cemented check dam with a top length of 14.5 feet x top width 3 feet x depth 13 feet.

VI. Syed Fida Hussain Shah SBS, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to Syed Fida Hussain SBS at Abbottabad are;

- Total area owned by the beneficiary of this SBS is 1.5 acres.
- After construction of this SBS, 0.5 acres of land has been reclaimed.
- Construction of SBS is stone masonry with G.I wire netting with a total length of 64 feet x top width of 03 feet x depth 7 feet.

VII. M. Aslam SBS, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to M. Aslam SBS at Abbottabad are;

- Total land owned by the beneficiary of this SBS is 2.5 acre.
- The whole field of 2.5 acre has been protected by this SBS.
- After construction of this SBS, 0.5 acres has been reclaimed.
- Top length 78 feet x top width 3 feet x depth 7 feet.
- Construction of SBS is from stone and G.I wire netting.

VIII. M. Adil Check Dam, Abbottabad.

Observations taken by the ME&IE monitoring team during the visit to M. Adil Check Dam at Abbottabad are;

- Total land owned by the beneficiary of this check dam is 1 acre approx.
- Check dam is constructed on gully of width 15.5 feet.
- This check dam has protected this 1-acre culturable area from flush floods.
- The check dam is cemented with top length of 15.5 feet x top width 3 feet x height 9 feet.

5.2.2 Coordination/ Meetings.

Consultants conducted / performed various meetings / activities during the month of August 2022. The basic objectives of these meetings were development of continuous linkages, coordination, and cooperation in order to run the project activities smoothly and efficiently. Details of these meetings / activities are given below.

i) Meeting in Project Office Peshawar with Team Leader WC BAKP

| | |
|--|---------------------------|
| Date: | 15 th Aug 2022 |
| Venue: | Project Office WC BAKP |
| Participants: | |
| iv) Mr. Shahraz Khan, OM, WC_KP v) Mr. Nasir Khan, ICT-M, WC-KP. vi) Mr. Amjad Ali, FE, WC-KP. vii) Mr. Kaiser Khan, AM, WC-KP viii) Mr. Khaleeq Uz Zaman FE, WC-KP ix) Mr. M. Haroon FE, WC-KP | |
| Meeting Agenda: | |
| To discuss the on-going field activities and preparation of special report. | |
| Discussions held: | |

- Progress and pace of field activities till date.
- Issues and challenges faced by the field staff.
- Update on data being uploaded to ODK for further data analysis. Extreme caution and due diligence should be observed by the staff when uploading data onto the ODK. Any mishap or error might reflect bad on us.
- Selection of interventions for case study/Success Story and lay out guidelines for working on these for onward presentation to NPC/Stakeholders.
- Each field staff member would present his own detailed but compact report on every intervention he monitored/evaluated. The report should ideally contain all the pertinent data regarding the intervention and the member's own views/observations of its impact and feasibility for selecting it as a success story.
- Field plan for upcoming activities in Hazara Division (Abbottabad & Battagram) as well as selection of other districts after completion of the current leg of visits.
- The earlier presentation regarding project progress needs to be updated with current activities for onward presentation to the NPC.

- Mr. Muhammad Asif Kakar NPC inquired about staff and their qualifications and expressed pleasure at the working and establishment of separate WC KP Office.
- NPC highlighted that establishing an enabling environment is the corner stone of any project and assured he will facilitate further as permissible under the rules.
- NPC inquired about the field visits and took a note of M&E activities performed in August, 2022.
- Dr. Fazli Hakim highlighted the draft of Special Report in the making containing multiple successful interventions that were selected during the M&E visits of WC-KP Team in Aug.
- NPC expressed keen interest in viewing the special report as soon as its finalized.
- Dr. Fazli Hakim Khattak thanked the esteemed guests and hoped for a detailed meeting at a future date.

ii) **Meeting with National Project Coordinator at Project Office, Peshawar on 26th Aug, 2022**

| | |
|----------------------------|-----------------------------------|
| Date: | 26 th Aug, 2022 |
| Venue: | Project Office WC BAKP |
| Participants: | |
| i) | Mr. Muhammad Asif Kakar, NPC |
| ii) | Mr. Saif Ul Islam, DPC |
| iii) | Mr. Fazli Hakim Khattak, TL WC-KP |
| iv) | Mr. Shahraz Khan, OM, WC_KP |
| v) | Mr. Nasir Khan, ICT-M, WC-KP. |
| vi) | Mr. Amjad Ali, FE, WC-KP. |
| vii) | Mr. Kaiser Khan, AM, WC-KP |
| viii) | Mr. Khaleeq Uz Zaman FE, WC-KP |
| ix) | Mr. M. Haroon FE, WC-KP |
| Meeting Agenda: | |
| Pace & Progress of WC BAKP | |
| Discussions held: | |

5.3 ACTIVITIES DURING THE MONTH OF SEPTEMBER 2022

Routine regular monitoring is an important activity of the ME&IE consultants for ME&IE of the WCBA KP Project. Consultants carried out different field activities and coordination meetings with client and other stakeholders of the project including farmers. Detail of consultants' activities / field visits under regular monitoring is given below in detail.

5.3.1 Field Visits / Monitoring of Project Interventions

Schedule for field survey and visits in was prepared and shared with the management and the departments i.e., S&WC & DAE for their cooperation in the field activities, support of the ME&IE team and nominate the field staff to accompany the ME&IE team in field surveys and case studies etc.

The ME&IE team set out for BLS & monitoring survey on 1st August 2022.

To highlight the impact of interventions, a special report comprising of 7 Case Studies has been articulated and already been shared for review.

Following are the field BLS + monitoring survey district wise details.

5.3.1.1 BLS & Monitoring visit to Swat

The ME&IE team visited swat interventions from 1st August 2022. The ME&IE team visited 20 S&WC interventions and 01 DAE intervention. Each intervention is discussed in detail below.

Mr. Noor Muhammad Khan, SCA Mingora S&WC and Mr. Amin Ullah, Field Officer Mingora S&WC facilitated and accompanied the ME&IE team while visiting the interventions in Babuzai and Mingora. Mr. Sajjad, SCA Matta S&WC facilitated and accompanied the ME&IE team while visiting interventions in Matta. Mr. Zaman Shah, Director Swat S&WC, accompanied the ME&IE team during visits to interventions in Kabal, Swat. Engr. Israr and Engr. Mansoor ullah Khan facilitated the team while visiting DAE intervention in Barikot, Swat.

Impact of Terracing on Crop Production at Kozabakhel, Kabal-Swat, KP

The WCBA-KP team observed that this intervention has brought a lot of change in the farmer's household, earlier they used to buy fodder for livestock from the market but now after this intervention they grow their own fodder along with other needs. Also fulfills which includes education and treatment of patients.

| | |
|-----------------|-----------|
| Beneficiary: | Zafar Ali |
| Village: | Kotlay |
| Tehsil: | Kabal |
| District: | Swat |
| Financial Year: | 2020-21 |

Measurements:

| | |
|---------|--------|
| Length: | 425-ft |
| Width: | 18-ft |

| | |
|----------------------|-----------|
| Depth: | 8-ft |
| Before Intervention: | 0- |
| After Intervention: | 12-kanals |
| Area reclaimed: | 12-kanals |



Figure-5.27: Contour type Terracing (Zafar Ali, Terracing Kabal, Swat)

Intervention:

A team of "WCBA-KP and Soil and conservation department visited Zafar Ali terracing Kozabakhel, Kabal-Swat. The team determined that extraordinarily fertile land with moderately well drained soil is way higher used for business fruits & vegetable crops. The owner benefited masses from this intervention, he said that presently it's improved the economic conditions of our house and it jointly cowl the value of children's education.

Reclaimed Area:

As the farmer were interviewed, he said that before this activity, the whole area was barren about 12-kanals no plant was grown here except weeds because the surface was irregular and every time specially in rainy season the land was sliding, but after the intervention the total 12-kanals land was recovered and able for cultivation not only that but also stop land sliding. The activity has turned that land into cultivable and this year the farmer had sown maize, which had not been cultivable before. The following table show the details of the annual crop.

| Area (kanals) | Corps | Maunds | By Product (maunds) |
|---------------|------------|--------|---------------------|
| 12 | Maize | 15 | 6 |
| 8 | Wheat | 12 | 5 |
| 4 | Vegetables | - | - |

The extra output resulted in better living standards and generating valuable by product as well in the process.



Figure-5.28: Reclaimed Area (Zafar Ali, Terracing Kabal, Swat)

Impact on Livestock Rearing:

Due to this activity, Farmers are raising fodder for livestock instead of relying on wild and native shrubs to feed their livestock, farmers raise cattle forage. The feed increases their income by selling animals for meat and milk production. Raising bushes to feed their animals. This increase in fodder and improvement in quality raise their income 10% through selling animals for meat and milk production. Rearing more animals is not only increasing female member's income but also making them independent in decision making. These activities will improve nutrition status of all family members in general and specifically in females and kids.

Line Departments Collaboration for Development:

Soil and Water Conservation Department has established their interventions i.e., Water ponds, Stream Bank Stabilization, Terracing inlet outlet

spillways etc. The impact of these interventions is quite clear to all that has enhanced the cropping patterns, cropping intensities, production yields and thus has changed the socio-economic status of the farmers. As the area is Barani and more interventions are required in this area to conserve rain water and to utilize the stored rain water for irrigation purpose.

The latest move by these farmers is to establish peach plantations and increase inter-cropping. Apart from this, farmers are also struggling to produce off-season vegetables to supply markets in nearby big cities where good prices can be obtained. And can be obtained the new technology interventions have transformed the lives of their families and become an inspiration to many neighboring farmers in the village of Kozabakhel, Kabal, Swat and their surrounding area.

Results:

- Before the intervention, the whole area was barren, but after the intervention about 12-kanals area were able for cultivation.
- After the intervention he had grown crop of maize over 1.5-acre.
- Decreases the slope length and gradient by dividing the hillsides into short gradual parts, resulting in impacts on the hydrology and vegetation growth. Soil erosion and soil fertility losses are minimal compared to a sloping land.

Impact of Solarization of Tube Well on Crop Production at Malkidam, Barikot-Swat, KP

The team determined that with this intervention, the farmer not only increased the production of peaches, but also grew a variety of vegetables in the orchard for his home consumption, which allowed him to eat home-grown vegetables instead of buying them from the market. And after this intervention, his electricity bill has also reduced to a great extent because this tube well is powered by solar panels, besides now they use drinking water from this tube well instead of bringing it from far away. The extra expenses that were there before the intervention have now

reduced, so now they will spend this money on the treatment of patients and the better future and education of the children.

Beneficiary: Fazal Akbar
Village: Malkidam
Tehsil: Barikot
District: Swat
Financial Year: 2020-21

Specifications of (Tube well and Solar panels):

Water table: 260-ft
Pipe Dia: 2.5-inch
Motor Horse Power (HP): 15 hp
Number of Solar Panels: 50
Solar capacity: 370w
Before Intervention: 36-Kanal
After Intervention: 28-Kanal
Command Area: 28-Kanal

Intervention / Technology:

A team of ME&IE Team and Agriculture Engineering Department Field staff visited Malkidam, Barikot-Swat. The crew observed the notably fertile land with fairly well drained soil is far better utilized for vegetation. Farmers were very satisfied with the AED intervention; the intervention made the farmer self-sufficient with grains and vegetables. Plants in particular Peach & Pear are the specialty of the area.

Yield with and Without Technology:

As interviewed from the farmer, prior to this activity, the farmer said that previous year his peach plants did not make much money because the production was not good due to lack of water. Farmers were getting grains from their farms but insufficient for their domestic uses and besides the production, farmers had to purchase grains from the market to cover the shortfall for their domestic use. Because that intervention reclaimed up to 28 Kanals of area. Thus, making the total area under cultivation to 64 Kanals. Other farmers also used water on payment basis. Their crop production per unit area has increased by 80% as intercropping has been established after the intervention. Apart from this, farmer had grown vegetables & fruit plants. The excess

crop/produce is sold in the market generating valuable monetary value that is sufficient for other household expenses such as better nutrition and schooling of his kids.



Figure-5.29: Fazal Akbar Tube Well & Solarization of TW (Barikot, Swat)

Impact on Livestock Rearing:

The homes have drinking stations for cattle and buffaloes. Instead of relying on wild and native shrubs to feed their livestock, farmers got water drinking facility for cattle & buffaloes. Farmers are raising fodder for livestock instead of relying on wild and native shrubs to feed their livestock, farmers raise cattle forage. This feed increases and quality improvement increases their income by selling animals for meat and milk production. Raising bushes to feed their animals. This increase in fodder and improvement in quality raise their income (5 to 10 percent) through selling animals for meat and milk production. Rearing more animals is not only increasing female members' income but also making them independent in decision making. They are planning to go for fish farming in the days to come. These activities will improve nutrition status of all family members in general and specifically in females and kids.

- Reduce poverty (people)
- Increase food production (livestock)
- Reduce pressure on scarce water resources and the environment.

Line Departments Collaboration for Development:

Agriculture Engineering Department has established their interventions i.e., Installation of Tube Wells and Solarization of Tube wells. The impact of these interventions is quite clear to all that has enhanced the cropping patterns, cropping intensities, production yields and thus has changed the socio-economic status of the farmers.

As the area is Barani and more interventions are required in this area to conserve rain water and to utilize the stored rain water for irrigation purpose. AED being responsible for two above mentioned interventions only, therefore, a consensus with the line departments is a must to cover the area requirements through different interventions.

The latest move by these farmers is to establish peach plantations and increase inter-cropping. Apart from this, farmers are also struggling to produce off-season vegetables to supply markets in nearby big cities where good prices can be obtained. And can be obtained the new technology interventions have transformed the lives of their families and become an inspiration to many neighboring farmers in the village of Malkidam, Barikot and their surrounding area.

Results:

- With this activity the production of peach is obviously increased but they also added intercrops like ladyfinger, green chilli eggplants and other vegetables.
- Ground water is easily available.
- The table is fairly close to the surface.
- Able to irrigate a much larger area.
- More reliable during periods of drought when surface water dries up.

5.3.1.2 BLS & Monitoring visit to Dir Lower

The ME&IE team visited Dir Lower interventions. The team visited 5 S&WC interventions. Each intervention is discussed in detail below.

Mr. Ahmed Zeb, district officer (Director, S&WC) Dir Lower facilitated the ME&IE team in Dir Lower. Mr. Hassan Ali, Field Watcher, Dir Lower accompanied the team while visiting the below S&WC interventions.

Impact of Stream Bank Stabilization (SBS) In Dir lower, KP

We selected SBS named Rahman ud Din two field Engineers Mr. Amjad Ali and Mr. Khaleeq Uz Zaman from WC-KP along with Field team of S&WC Timergara. First, we measured the dimensions of Stream bank Stabilization (SBS) and our other field member interviewed the landowner, that because of this activity, not only his crops has increased, but also its financial condition has improved due to the income that comes from it and along with it the expenditure incurred on children's education is also covered.

Total cost is 878,767/-RS govt share of 80% is 700,000/-RS and the farmer share of 20% is 178,767/-RS.

Date of starting of work 11-04-2022 and date of completion is 12-05-2022.

Beneficiary: Rahman ud Din
Village: Kamal Khan
UC: Adenzai
Distt: Dir Lower

Measurements of SBS:

Length: 191ft
Top width: 2ft
Bottom width: 8ft
Height: 8.5ft
Cultivable Area: 4-kanals

A team of WCBA-KP Project ME&IE Consultants and Soil and water Conservation staff visited Kamal Khan UC: Taza Gram dist. Lower Dir. The team observed that the soil erosion was stopped which was caused by flooding due to rain. It also reclaims 4-kanals area. The property owner benefited a lot from this intervention, he has improved the economic conditions of our house and it also cover the cost of children's education. The owner said that I hear about the project from my relative that I visit the S&WC office and they

told me that write an application for the activity in which you give only 20% while govt give you 80% share.

Yield Production:

The farmer was interviewed about his intervention, he said that before this intervention, about 4-kanals of the land was submerged in water, but after the construction of this intervention, the entire land (4-kanals) has been reclaimed/ protected and become cultivable. Due to this the crop productivity and income were also increased. This will produce an additional 600-800 kgs. of maize.

Stakeholder/ Government:

Soil and Water Conservation Department has established their interventions i.e., Water ponds, Stream Bank Stabilization (SBS), Terracing inlet outlet spillways etc. The impact of these interventions is quite clear to all that has enhanced the cropping patterns, cropping intensities, Soil erosion, production yields and thus has changed the socio-economic status of the farmers. The stone were available to the farmer which are near in the hills.

Major Benefits:

Before the intervention, the land was eroding gradually each year by the flash floods during the rainy season.

The anticipation of farmer towards the intervention and the impact that has been brought to the farmer by this intervention. This intervention has changed the farmer's life. Crop productivity, crop intensity and income were increased due to this activity.

Results:

- Soil erosions were stopped.
- Recovered 4-kanals land for cultivation.
- It has improved the economic conditions of his household as he has increased the number of livestock, the additional land will cater to the fodder needs of his livestock as the byproduct of crop can be used for animals. This will save the money he spent on buying the fodder

earlier thus increasing his buying power. Improvement in his buying capacity further add to raising of his living standards and it also cover the cost of children's better education.

- The economic conditions of his household had improved to a great extent as he is having extra monetary value than earlier.
- Before this intervention, the farmer was running his household expenses on loans from multiple sources but since then he paid off all the loans because the harvest was plentiful, he sold the excess crop after catering to his needs as he had no need to take a loan thus improving his financial capacity to divert these proceeds to more productive chores.

5.3.1.3 BLS & Monitoring visit to Chitral

The ME&IE team visited Chitral district interventions. During the four days the team visited 7 S&WC interventions. Each intervention is discussed in detail below.

Mr. Amin ul Haq, district officer (Director, S&WC) Chitral facilitated and accompanied the ME&IE team while visiting the interventions in Chitral.

Impact of Water Pond in Chitral lower, KP"




Figure-5.30: Asad Water Pond (Chitral Lower, Chitral)

This pond increase farmer income before the land is not suitable for cultivation. After the construction of pond farmer now irrigate 56-

kanals land which he planted Apple trees and pick up fruits then sell into markets. So, farmer become more stable financially before the pond construction. Farmer have only one educated child after this he admit all his children in school and give better health facilities and also constructed new house. The pond was made under a trickling water of spring approx. 0.5-inch pipe that fills the pond in 24-36 hours and irrigate the 56-kanal.

Beneficiary: Asad Water Pond
Village: Chamarkand
UC: Broze
Distt: Chitral Lower
Division: Chitral
Finical year: 2021-22

Dimensions:

Length: 35ft
Width: 40ft
Depth: 5ft
Before Intervention: 0-acre
After intervention: 56 Kanals
Command Area: 56 Kanals

Intervention:

A team of WCBA-KP and Soil and water Conservation department visited Asad water pond Chamarkand UC: Broze dist. Lower Chitral. During the interview, the landlord informed the team that the whole water pond is filled in 24 to 36 hours. Water is used for irrigation and livestock drinking.

Status of Beneficiary:

Before the intervention, the whole land was burnt and have no plants and crops, while after the intervention the command area of the water pond is 56-kanals and now planted different orchards of Apple, Peach and pomegranates. The area is famous for the pomegranates.

Command Area:

The farmer told us that for the 1st time we cultivate wheat and the production of one year is equal to last 5 years. The total wheat production this year from 28-kanals that gives 62-maunds and byproduct were sold of Rs.93,000. Now the

A Joint Venture of

 **G3 Engineering Consultants (Pvt.) Ltd.** Lead Firm



In Association with



all land of 56-kanals is culturable for wheat and also for different vegetables and fodder crops. Before the intervention, the farmer has no income while after the intervention the crop productivity and income increased to 60,000- rupees per season.

Impact of Check Dam in Chitral lower, KP

The construction of check dam has positively impacted to socio-economic status of the villagers, there has been an increase in income by 200%, improvement in standard of living, education, eating habits, crop productivity, farmers have now become financially independent and sound, generation of new employment opportunities.

Beneficiary: Maqsood Check
Dam Village: Orghouch
UC: Chitral 1
Distt: Chitral Lower
Division: Chitr
al Finical year: 2021

-22

Dimensions:

Length: 100ft
Width: 8ft
Depth: 8ft
Reclaimed Area: 8-kanals
Protected Area: 800-kanals

Protected area:

Due to this intervention, about 800-kanals of irrigated land has been secured from seasonal flash flood, including cropland, along with 150 houses, School, Mosque and pomegranate plantation.



Figure-5.31: Maqsood Check Dam (Chitral Lower,

Purpose of Check Dam:

Check dams are transient constructions erected across ditches, swales, and drainage systems to control storm water runoff, stop erosion, trap silt, and stop it from escaping the dam. Rocks, sediment retention fibre rolls, stones, and sand and gravel bags are typically used to build check dams. When a check dam is installed correctly, it lowers runoff velocity, stops erosion, and ensures sedimentation.

By lowering flow velocity, check dams enable sediment to settle out. A check dam is a structure built of rock, rock bags, or specialized goods that is positioned across a swale or channel that is either man-made or natural. They resemble ditch checks but are stronger because of their design. Silt fence should not be used for construction.

Construction of Check Dam:

Check dams can be constructed from a range of materials. They are frequently constructed using readily available and inexpensive materials such as pebbles, gravel, logs, hay bales, and sandbags since they are frequently utilized as temporary buildings. Sand bags check dams are typically constructed for temporary uses, while log and rock check dams are typically permanent or semi-permanent. Additionally, there are check dams made of wooden planks or rock fill. These dams are often exclusively used in narrow, open channels that drain 10 acres (0.04 km²) or less, and they are typically no taller than 2 feet (0.61 m). To keep fine debris in a gully, check dams made of woven wire can be built. It is frequently employed in settings where the gully has a limited drainage area, a moderate slope (less than 10%), and is located in an area where flood flows don't frequently convey big pebbles or boulders. In almost all cases, check dams are utilized in conjunction with biodegradable open-weave erosion control blankets. These coverings aid in promoting vegetation development along ditch bottom shorelines, and slopes.

Control mechanism for water quality:

Stream pools are frequently formed by check dams. In low-flow situations, water either seeps

through or beneath the dam, evaporates, or seeps into the ground. Water flows over or through the structure when there is a high flow rate or flood. Runoff often deposits coarse and medium-grained material behind check dams, whereas finer grains pass through. Check dams also catch floating trash, which increases their effectiveness as water quality control measures.

Control system for grades:

Check dams have historically been used in two settings: along channel bottoms and on sloping terrain.

Check dams are generally used to regulate water flow, preserve soil, and enhance land. When other flow-control strategies, like lining the channel or building bios wales, are unfeasible, they are utilized. As a result, because of their short lifespan, they are frequently utilized in eroding temporary channels, where permanent stabilization is impossible and financially unsustainable. They are also employed when bad weather and construction hold up the timely installation of other erosion control measures. This frequently occurs when large-scale permanent dams or erosion control are being built. As such, check dams serve as temporary grade-control mechanisms along waterways until resolute stabilization is established or along permanent swales that need protection prior to installation of a non-erodible lining.

Water quality control mechanism:

As a strategy to stabilize mountain streams, the construction of check dams has a long tradition in many mountainous regions dating back to the 19th century in Europe. Steep slopes impede access by heavy construction machinery to mountain streams, so check dams have been built in place of larger dams. Because the typical high slope causes high flow velocity, a terraced system of multiple closely spaced check dams is typically necessary to reduce velocity and thereby counteract erosion. Such consolidation check dams, built in terraces, attempt to prevent both headward and downward cutting into channel beds while also stabilizing adjacent hill

slopes. They are further used to mitigate flood and debris flow hazards.

Quantitative assessment of Check Dam

Quantitative Assessment of the Check Dam system impacts on catchment flood characteristics – a case in hilly and gully area of Chitral.

A numerical model was applied to a check dam system in the Chitral basin to quantify the effects of check dam systems on regional flood characteristics. The model was calibrated using associated Manning and infiltration coefficients and a chosen rainfall event (on July 15, 2012, lasting roughly 10 hours). The rainfall-runoff event was effectively and accurately replicated by our numerical model, which also captured the peak flow and flood peak timing in a challenging topography area. To explore the flood characteristics under two scenarios, numerical computations were made. 17 check dams in the basin were taken into account in Scenario 1, but none in Scenario 2. Check dams greatly lengthen the so-called runoff lag durations (lag to generation, lag) according to the results.

Reclaimed area:

In the village of Orhoch, Chitral a check dam was constructed to guard against flooding during the rainy season. It preserved 800-kanals and reclaimed one acre of land. Additionally, 150 homes, schools, and mosques are protected. Now that the land has been preserved, it can be farmed. They raised orchards, vegetables, walnuts, and other crops.

5.3.1.4 BLS & Monitoring visit to Abbottabad

The ME&IE team visited Abbottabad District. The team visited 1 DAE intervention and 7 S&WC interventions. Each intervention is discussed in detail below.

On arrival to Abbottabad, the ME&IE team was received by the Mr. Bilal, Agricultural Engineer Haripur, DAE. Engr. Bilal facilitated and accompanied the team during visit to DAE intervention in Havalian, Abbottabad. For visiting

the S&WC interventions, the team was facilitated by the Mr. Alam Shah, Field Officer Abbottabad S&WC and accompanied by the field watcher. Due to heavy rain in Abbottabad, Mansehra and Batagram, the team revert back to project office instead of moving to Mansehra and Batagram.

Impact of Water Pond in Abbottabad, KP

This pond has increased farmer's income and the farmer is now self-sufficient in grains and other household utilities. Before this water pond, the land was not suitable for cultivation and the farmer used to cultivate vegetables in only 2 kanals. After the construction of this water pond, farmer now irrigate 40-kanals land and now the farmer has cultivated maize in the whole area. The farmer is now self-sufficient in food and grains.

| | |
|--------------|-------------|
| Beneficiary: | Abdul Wahid |
| Village: | Gumthala |
| UC: | Majho |
| Distt: | Abbottabad |
| Division: | Hazara |
| Final year: | 2021-22 |



Figure-5.32: Abdul Wahid Water Pond (Gumthala, Abbottabad)

Intervention:

ME&IE team and the S&WC representative visited Abdul Wahid water pond in Gumthala UC: Majho dist. Abbottabad. The team interviewed the farmer about the intervention. The water pond is fed from perennial spring through which the water pond fills up in 24 hours.

Status of Beneficiary:

Before the intervention, the land was not capable of cultivation or plantation and farmer used to plant vegetable only on 0.25 acres which was not sufficient for their home use. After the construction of water pond, the farmer is now proficient for watering the land of about 5 acres and now the farmer has cultivated maize on the whole area while the farmer was eager to cultivate wheat in the coming season.

whole area while the farmer was eager to cultivate wheat in the coming season.

Command Area:

The former said that they have cultivated maize for the 1st time and the production of maize is expected 25 mds. He was eager about the cultivation of wheat on his land which he was confident about production approx. 30 mds. The farmer said, through this intervention, production from the land has made us self-sufficient in food, grains etc.



Command Area

Figure-5.33: Command Area of Abdul Wahid Water Pond (Gumthala, Abbottabad)

5.3.2 Strengthening Coordination with the Stakeholders

Consultants conducted / performed various meetings / activities during the reporting period. The basic objectives of these meetings were development of continuous linkages, coordination, and cooperation to run the project activities

smoothly and efficiently. Details of these meetings / activities are given below.

i) Meeting at Directorate of Agriculture Engineering to discuss project activities, progress, and way forward on 12th September 2022

| | |
|--|--|
| Date: | 12 th September 2022 |
| Venue: | Directorate of Agriculture Engineering, Tarnab, Peshawar |
| Participants: | |
| x) | Ms. Kalsoom, D.D Headquarters DAE, Peshawar. |
| xi) | Ms. Afshan Sahreen, Project Engineer & Focal Person for WCBA-KP, DAE HQ, Peshawar. |
| xii) | Dr. Fazl e Hakim Khattak, Team Leader WC-KP. |
| xiii) | Mr. Nasir Khan, ICT Manager WC-KP. |
| xiv) | Mr. Amjad Ali, Computer Operator WC-KP. |
| Meeting Agenda: | |
| To discuss project activities, progress, Data Collection Formats and Data for On-line Dashboard for WCBA-KP | |
| Discussions held: | |
| <ul style="list-style-type: none"> Director DAE, Mr. Nazeer Abbass was attending Assembly Question Session in Secretariate and therefore he was not available at office. The Team Leader WCBA-KP, Dr. Fazli Hakim Khattak detailed the agenda for meeting. TL WC-KP furthered that strong coordination among project stakeholders is necessary to seek for solutions for the hurdles in project. TL WCBA-KP asked about the data required for on-line dashboard. Ms. Kalsoom, D.D Headquarters DAE replied that DAE has provided complete data for the fiscal years of 2019-20 and 2020-21 on the format finalized for dashboard. Mr. Nasir Khan, ICT Manager WCBA-KP stated that we have requested Ms. Afshan | |

Shareen to fill the formats for the interventions of fiscal year 2021-22 as well.

- Ms. Afshan Shareen, Agriculture Engineer & Focal Person for WCBA-KP, DAE HQ replied that she has already started working on the filling of the formats for interventions of 2021-22 and has shared worked done till date. She will complete the formats for 2021-22 and share with ME&IE consultants once she gets the data from concerned stations.
- Ms. Kalsoom, D.D Headquarters DAE stated that DAE said that we are waiting for the live dashboard of the project with the facility of evaluation the impact of interventions, as DAE is working on the interventions but have proper mechanism of evaluating the impact of these interventions.
- Ms. Kalsoom, D.D Headquarters DAE said that the dashboard should be able to monitor the interventions as well as to evaluate their impacts.
- Ms. Kalsoom, D.D Headquarters DAE further said that data for 2019-20 and 2020-21 is complete for dashboard of the project and at least the impact of interventions done in 2019-20 should be seen on the dashboard.
- Ms. Kalsoom, D.D Headquarters DAE suggested that cropping intensity before the interventions and after the establishment of interventions should be included in the dashboard format.
- Ms. Kalsoom, D.D Headquarters DAE further said that delay in the project is caused due to distribution of project funds through different provincial and federal authorities.
- In the last year, DAE has disbursed 364 million from ADP (provincial part) while only 54 million from the federal.
- DAE has asked for access to RS data for ground water but till now they did not get any positive response.

ii) Meeting at Directorate of S&WC to discuss project activities, progress, and way forward on 12th September 2022

| | |
|---|--|
| Date: | 12 th September 2022 |
| Venue: | Directorate of S&WC, University Road, Peshawar |
| Participants: | |
| i) | Mr. Jameel, Director Planning, S&WC Directorate Peshawar. |
| ii) | Mr. Abdullah, Dy. Director and District Officer Dir Upper, S&WC. |
| iii) | Mr. Naseem, Asstt. Director, S&WC Directorate Peshawar. |
| iv) | Dr. Fazl e Hakim Khattak, Team Leader WC-KP. |
| v) | Mr. Nasir Khan, ICT Manager WC-KP. |
| vi) | Mr. Qaisar Khan, Manager Accounts WC-KP. |
| Meeting Agenda: | |
| To discuss project activities, progress, Data Collection Formats and Data for On-line Dashboard for WCBA-KP | |
| Discussions held: | |
| <ul style="list-style-type: none"> • DG S&WC, Mr. Yasin Wazir was attending Assembly Question Session in Secretariate. • The Team Leader WCBA-KP, Dr. Fazli Hakim Khattak detailed the agenda for meeting. • TL WC-KP furthered that strong coordination among project stakeholders is a must to seek for solutions for the hurdles in project. • TL WCBA-KP asked about the status of data required for on-line dashboard. • Mr. Jameel & Mr. Abdullah from S&WC responded that the directorate asks for the data from the district officers but in response they get improper or incomplete data from district offices. • Mr. Jameel, Director Planning furthered that Ms. Sown Khan is already working on filling of the missing data but the ME&IE team should also visit and experience the data collection from the district offices. | |

- Mr. Abdullah said that most of the files are incomplete and therefore the directorate doesn't get proper and complete data from the field offices.
- Mr. Jameel said that select the nearest districts and visit the district offices to get the data from the files available at district offices. By doing so, we can assess what is lacking in the completion of data formats.
- Mr. Jameel further said that do avoid extra and un-necessary details in the formats, instead do focus on the impact analysis of the interventions.

Way Forward:

- The ME&IE Consultants should grab required information from field, district offices and from the data provided by the department.
- Prepare a proposal for visiting nearest districts for filling out the missing data in Data Collection Formats for dashboard of the project.
- Meeting after the training of Ms. Sowm Khan, (Focal Person for data collection and dashboard, S&WC) to discuss the way out for filling out the missing data in the Data Collection Formats for On-line dashboard of the project.

Exhibits



Figure-5.34: ME&IE Team in discussion with the Soil & Water Conservation Officials at S&WC Directorate

iii) Meeting at AGES (Project Consultant's) Office regarding coordination, cooperation, support and sharing of project data on 13th September 2022

| | |
|--|--|
| Date: | 13 th September 2022 |
| Venue: | AGES Consultants, WCBA Project Office, Peshawar |
| Participants: | |
| i) | Mr. Tahir Kamran, Team Leader WC-KP (AGES) |
| ii) | Mr. Shah Jahan, Construction Engineer, AGES. |
| iii) | Mr. Mansoor, Office Engineer/ QS/ Document Controller, AGES. |
| iv) | Dr. Fazli Hakim Khattak, Team Leader ME&IE Consultants, WCBA-KP. |
| v) | Mr. Qaisar Khan, Manager Accounts ME&IE Consultants, WCBA-KP |
| vi) | Mr. Nasir Khan, ICT Manager ME&IE Consultants WCBA-KP. |
| Meeting Agenda: | |
| To discuss project activities, progress, Data sharing, coordination, cooperation and support. | |
| Discussions held: | |
| <ul style="list-style-type: none"> • Dr. Fazli Hakim Khattak, TL ME&IE Consultants started by referring a meeting at NPC office, where policy discussions were done. During the meeting, impact assessment of the project interventions was also discussed and in the same meeting Mr. M. Naeem Akhtar DPC FPMU appreciated the working of AGES consultants especially in the context of impact assessment of the project interventions and the situation before and after the intervention. • Mr. Tahir Kamran, TL AGES replied that AGES proceeds for monitoring activities on regular basis and do visit the schemes for follow-ups. • Mr. Tahir Kamran, TL AGES further suggested that ME&IE Consultants should co-ordinate before field visits and should finalize their field schedule after discussing the same with AGES. | |

- Mr. Tahir Kamran, TL AGES stated that “Result Based Monitoring Indicators” are already given in the PC-I and AGES ensure the compliance of these indicators.
- Mr. Tahir Kamran TL AGES suggested that AGES and ME&IE Consultants should make a combine effort for the upcoming interventions and should take the interventions from feasibility stage till the impact of the same interventions.
- Dr. Fazli Hakim Khattak, TL ME&IE Consultants stated that ME&IE Consultants are working sample based.
- Mr. Tahir Kamran, TL AGES responded that ME&IE consultants have visited the north and central regions mostly, besides these regions ME&IE should also focus on the south districts and visit the interventions in south districts.
- Mr. Tahir Kamran, TL AGES continued that south districts have rainy terrain and there are success stories in this region and some discrepancies and lacking/ gaps as well which need to be pointed out for rectifications and improvements.
- Mr. Tahir Kamran, TL AGES elaborated their process of monitoring and validation and stated that AGES do not issue validation certificates without physically visiting the interventions, however, for marking a site feasible for intervention, if the provided photographs are enough to evaluate the feasibility, then feasibility may be granted without visiting the site location physically.
- Dr. Fazli Hakim Khattak, TL ME&IE Consultants asked about the terracing intervention for which Mr. Tahir Kamran Replied that there are several success stories in the districts of Dir Upper, Dir Lower and Swat.
- Mr. Tahir Kamran, TL AGES continued that the interventions of Terracing are done in completely barrel lands and these terracing convert the waste land into productive land as well as protect the land sliding/ erosion.
- The team leaders also discussed the allocation of funds, percentages of ADP & PSDP and release of the funds for the project interventions.
- Mr. Tahir Kamran, TL AGES stated that AGES have marked some new

interventions in Swat, Karak and D. I. Khan etc. ME&IE consultants should also visit these sites/ locations as actual case for an intervention can be justified by visiting the site before the intervention as well as after completion of work.

- Mr. Tahir Kamran, TL AGES stated that Annual Work Plan for the interventions is not properly managed, and it changes time to time and priority of the interventions also changes time to time. AWP for the year 2021-22 was approved in June 2022.
- Mr. Tahir Kamran, TL AGES suggested that a quarterly meeting should be conducted in the FPMU among all the stakeholders of the project to discuss and rectify the issues and to be on the same page. There is lack of coordination among the stakeholders.
- Mr. Tahir Kamran, TL AGES stated that I am surprised that why ME&IE Consultants are not the part of Provincial Implementation Committee (PIC) for the project.
- Mr. Tahir Kamran, TL AGES appreciated the interventions and their requirements in the project areas and said that most complicated task in the project is the execution and implementation of the interventions.
- Mr. Tahir Kamran, TL AGES stated that funds distribution for S&WC interventions is not clear.
- Mr. Tahir Kamran, TL AGES furthered about the Low-Cost Agronomic Intervention, that several low-cost agronomic interventions have been done in south region but proper procurement or distribution records are not available. Similarly, impacts of these interventions are also unknown.
- PC-I scop of the Low-Cost Agronomic Intervention and committee for these interventions was also discussed.
- Mr. Tahir Kamran, TL AGES stated that AGES provided standardized designs for the project interventions and also proposed for training of the departmental staff.
- Regarding the Agriculture Engineering interventions, Mr. Tahir Kamran said that improvements have been made in the design. 10 to 15% un-justified schemes are still there in DAE interventions.

Recommendations, Suggestions and Way Forward:

- ME&IE consultants should consult and coordinate with AGES before visiting interventions.
- ME&IE consultants should also focus on south districts for visiting the interventions.
- ME&IE consultants should also visit newly feasible sites for interventions to compare and assess the impact of these interventions.
- Joint meeting of the project stakeholders for Annual Work Plan for year 2022-23 should be conducted.
- Quarterly meetings in FPMU among all the project stakeholders was suggested in the meeting.
- Kurram Agency has extreme scope of project interventions but farmers in that area are not trained. Discussing mechanism for the training of farmers with the authorities.

Exhibits



Figure-5.35: ME&IE Team in discussion with the Project Consultants (AGES) at AGES project office

iv) Meeting at Directorate of S&WC to discuss and finalize process of data collection for project MIS Dashboard on 28th September 2022

| | |
|----------------------|---|
| Date: | 28 th September 2022 |
| Venue: | Directorate of Soil and Water Conservation, University Road, Peshawar |
| Participants: | |

- Mr. Irfan Ullah Dy. Director Planning, S&WC Directorate.
- Ms. Sowm Khan, Soil Conservation Officer and Focal Person for Dashboard Data Collection Process, S&WC Directorate.
- Ms. Aiman Usman, Soil Conservation Field Officer, S&WC.
- Mr. M. Asif, Soil Conservation Field Officer, S&WC.
- Mr. Rishteen Khattak, Soil Conservation Field Officer, S&WC.
- Mr. Fawad Ahmed, ICT/ Technology Specialist, ME&IE Consultants.
- Mr. Saquib Altaf, ICT/ Technology Specialist, ME&IE Consultants.

Meeting Agenda:

Provision of incomplete and out of format data by the S&WC field officers. Process of data collection for project MIS Dashboard.

Discussions held:

- Meeting started with the greeting notes. Mr. Irfan Ullah welcomed the ME&IE consultants and introduced his team.
- Fawad Ahmed (M&E Consultant) discussed different issues regarding format and data accuracy with the Soil and Conservation department team. Only 2 years (i.e., 2019-20 & 2020-21) data has been provided by Directorate of few districts, along that, year 2021-22 is still pending.
- After brief discussion between ME&IE Consultants and Directorate Staff, ME&IE consultants presented shared data summary and highlighted the missing and errors in data input formats. Mr. Fawad Ahmed also identified the gaps according to the given formats.
- The following issues regarding data were addressed by Mr. Fawad Ahmed (ME&IE Consultants):
 - Coordination pattern with directorate and districts on data submission.
 - The submitted data was not according to the finalized formats (finalized by Directorate and ME&IE Consultants).
 - Missing data was highlighted in different fields along incorrect data.

- IV. All districts still haven't shared the data with Directorate of years (i.e., 2019-20 & 2020-21).
- V. District wise progress of S&WC will be shared by Miss. Sowm Khan in soft form with Mr. Fawad Ahmed.
- Miss Sowm Khan discussed the above said matters with Director General Mr. Yaseen Wazir. It was decided that all District officers will be informed to visit the Directorate Peshawar by 30th September 2022 at 11.00 am regarding the data submission for PMIS Dashboard.

Exhibits:



Figure-5.36: ME&IE ICT Team in discussion with the S&WC officials regarding the data collection for project MIS dashboard

earliest. The team is working on fulfilling the requirements for project MIS dashboard.

3.1.1 Development of Customized Android Based Applications

The ICT Technology Team of ME&IE Consultants WC-KP will develop a Customized Android Based Applications for data collection. Data entry in this application will be done directly by the field monitoring teams of all the zonal/ regional/ districts offices and will be uploaded to the MIS system. The data will be observed and monitored by the ICT team of the ME&IE Consultants.

Departmental officials and field staff who will use the customized android app, shall be trained by the ME&IE ICT team accordingly.

Android is a mobile operating system based on a modified version of the Linux kernel and other open-source software, designed primarily for touch screen mobile devices such as smart phones and tablets.

Data collection android application would have following features:

- Well optimized application for better work in online/offline environment User friendly interface
- Consume less internet bandwidth for better connectivity at low internet/remote areas
- Data is automatically uploaded when a connection is detected
- Data immediately available right after it's collected
- signatures, photos and much more
- Strong safeguards against data loss
- Synchronize data via SSL, ensures data can't be read by a third party
- Encrypted data will be saved at device and server.

5.4 ICT ASSIGNMENT

The ICT Technology Team of ME&IE Consultants WC-KP team has performed the following activities during the reporting period of July to September 2022.

The ICT Technology Team of ME&IE Consultants WC-KP team has performed the following activities during the month of September 2022.

Data collection for MIS dashboard has been started and the DAE department has provided complete data for FY 2019-20 & 2020-21 while working to complete data for FY 2021-22. The S&WC department has provided some data for FY 2019-20 & 2020-21 which still have a lot of missing columns and difference in formats. The ME&IE ICT team is in continuous consultation with the department to complete the data for FY 2019-20 & 2020-21 at the

5.4.1 Data collection of interventions in MIS/GIS dashboard

The activity of data collection of all the completed Interventions in MIS/GIS database is in progress. Some data has been taken from the departments in the form of SFTs (Social, Technical & Financial) sheets which were developed by the departments, project consultants (Ages) and the provincial PMU.

A lot of data is missing in the given SFTs formats of the S&WC Department, and the team is in continuous collaboration with the department to collect the missing data.

After completion of the project interventions data for FY 2019-20 and 2020-21, the team will start collecting data for FY 2021-22 and training of the departmental staff for the collection of data through ODK/ Android Application.

5.4.2 Data Collection Formats for Directorate of Agriculture Engineering (DAE) Interventions

The ICT team was thru in consecutive meetings and coordination with the officials of Directorate of Agriculture Engineering. The data collection formats for DAE interventions were finalized with the department and the data provided by department in the form of SFTs (Social, Financial & Technical) spreadsheets was fed into the formats but the national ICT specialist has made some changes in the formats according to the necessitating requirements of the dashboard. The formats are now finalized with the department and the department was asked to fill out the missing columns. The department reshared the formats with all the data filled in mid of June which were forwarded to the national team for review and further action.

Data for FY 2019-20 & 2020-21 is completed. The department is now working on compiling data for FY 2021-22.

Summary tables of DAE interventions i.e., Establishment of Tube wells and Solarization of

Tube wells completed during 2019-20 and 2020-21 financial years are given below. The same has been reflected in data collection formats for the project MIS dashboard.

| STATION & DISTRICTWISE SOLAR SCHEMES | | | | | |
|--------------------------------------|-----------------|--------------|-------------|--------------|-------------|
| Station | Districts | FY 2019-2020 | | FY 2020-2021 | |
| | | Targets | Achievement | Targets | Achievement |
| Peshawar | Peshawar | 9 | 9 | 6 | 6 |
| | Charsadda | 6 | 6 | 5 | 5 |
| | Nowshera | 14 | 14 | 7 | 7 |
| Mardan | Mardan | 5 | 5 | 6 | 6 |
| | Swabi | 5 | 5 | 5 | 5 |
| Kohat | Kohat | 5 | 5 | 7 | 7 |
| | Hangu | 3 | 3 | 1 | 1 |
| Bannu | Karak | 5 | 5 | 6 | 6 |
| | Bannu | 5 | 5 | 5 | 5 |
| | Lakki Marwat | 4 | 4 | 4 | 4 |
| D.I. Khan | D.I. Khan | 6 | 6 | 4 | 4 |
| | Tank | 2 | 2 | 5 | 5 |
| Mansehra | Mansehra | 1 | 1 | 6 | 6 |
| | Battagram | 0 | 0 | 0 | 0 |
| | Tor Ghar | 0 | 0 | 0 | 0 |
| | Kohistan | 0 | 0 | 0 | 0 |
| Haripur | Abbatabad | 1 | 1 | 0 | 0 |
| | Haripur | 5 | 5 | 7 | 7 |
| Malakand | Malakand | 5 | 5 | 8 | 8 |
| | Lower Dir | 2 | 2 | 3 | 3 |
| | Upper Dir | 0 | 0 | 0 | 0 |
| Chitral | Chitral | 0 | 0 | 0 | 0 |
| Swat | Swat | 2 | 2 | 6 | 6 |
| | Buneer | 5 | 5 | 4 | 4 |
| | Shangla | 0 | 0 | 0 | 0 |
| NMAS | Merge Districts | 0 | 0 | 18 | 18 |
| Total | | 90 | 90 | 113 | 113 |

| STATION & DISTRICTWISE TUBEWELL SCHEMES | | | | | |
|---|-----------------|--------------|-------------|--------------|-------------|
| Station | Districts | FY 2019-2020 | | FY 2020-2021 | |
| | | Targets | Achievement | Targets | Achievement |
| Peshawar | Peshawar | 1 | 1 | 2 | 2 |
| | Charsadda | 1 | 1 | 2 | 2 |
| | Nowshera | 3 | 3 | 3 | 3 |
| Mardan | Mardan | 3 | 3 | 2 | 2 |
| | Swabi | 0 | 0 | 2 | 2 |
| Kohat | Kohat | 1 | 1 | 2 | 2 |
| | Hangu | 0 | 0 | 1 | 1 |
| Bannu | Karak | 1 | 1 | 2 | 2 |
| | Bannu | 1 | 1 | 2 | 2 |
| | Lakki Marwat | 2 | 2 | 1 | 1 |
| D.I. Khan | D.I.Khan | 2 | 2 | 2 | 2 |
| | Tank | 0 | 0 | 2 | 2 |
| Mansehra | Mansehra | 1 | 1 | 3 | 3 |
| | Battagram | 0 | 0 | 0 | 0 |
| | Tor Ghar | 0 | 0 | 0 | 0 |
| | Kohistan | 0 | 0 | 0 | 0 |
| Haripur | Abbatabad | 1 | 1 | 0 | 0 |
| | Haripur | 0 | 0 | 4 | 4 |
| Malakand | Malakand | 0 | 0 | 5 | 5 |
| | Lower Dir | 1 | 1 | 0 | 0 |
| | Upper Dir | 0 | 0 | 0 | 0 |
| Chitral | Chitral | 0 | 0 | 0 | 0 |
| Swat | Swat | 1 | 1 | 3 | 3 |
| | Buneer | 0 | 0 | 2 | 2 |
| | Shangla | 0 | 0 | 0 | 0 |
| NMAS | Merge Districts | 0 | 0 | 0 | 0 |
| Total | | 19 | 19 | 40 | 40 |

An Android based app shall be developed for the DAE and the DAE officers shall be trained for the data entry of ongoing project interventions after the finalization of data collection formats and on-line dashboard.

5.4.3 Data Collection Formats for S&WC Interventions

Data Collection Formats for the S&WC interventions have also been developed. The formats were shared with the department for their review and comments and have been discussed several times in the S&WC directorate. The department shared their observations and comments which were discussed with the department and the WCKP team. The formats were revised several times and presented to the

department. These formats are now revised by national ICT specialist as per the dashboard requirements. These formats are now finalized with the department and duly filled with the SFTs data provided by the department, however, there are a lot of missing columns in the finalized formats which are conversated to the department. Now the team is in coordination with the S&WC officials to fill the missing data columns. At the end of reporting month, the ME&IE ICT team had consecutive meetings in department and also trained the departmental field/ district staff regarding the filling of missing data and formatting of the data collection formats.

5.4.4 Development of website for the project

The development of Website for WCKP was started by the month of February 2021. The following activities have been completed: -

- Held meetings with the Stakeholders to identify the project website requirements
- Website layout structure prepared
- Design & Development of website completed in June 2021.

The Revision/up-dation of the Project website has been presented to NPC office on 15 September 2021. Minor modifications were proposed by the Client during the 3rd PBOM meeting on 9th November 2021, which have been incorporated accordingly as per requirements of the Client. However, before uploading the final version of the Website, it will be presented to the Client for final approval.

A website is a collection of web pages and related content that is identified by a common domain name and published on at least one web server. All publicly accessible websites collectively constitute the World Wide Web. Nowadays, the website is the primary communication tool as well as the front face of organization. In development projects, the prime purpose of the website is to communicate the project activities, outcome,

impact reports and the publication of the notices like; tenders and bid evaluation reports for the transparent procurement processes. To develop the project website, Content Management System (CMS) will be used. By the implementation of CMS based website it will ensure the interactivity at website and easy update page content, images, documents, and integration with analytical systems to track pages and site performance.

Website structure is the main content planning phase. To finalize the structure of website a close consultation with key stakeholders is required. A preliminary structure of the website will have the following pages:

- Homepage (Landing page)
- Project Introduction
- Project Components
- Project activities
- Progress Reports
- Monitoring Reports
- Impact Reports
- Project Progress
- Procurement
- Procurement of Goods, Services & works
- Evaluations and Results
- Career
- Media Gallery
- Contact
- FAQs (Frequently Asked Questions)

5.4.5 Development of MIS/GIS system

Designing of Dashboard of Project Interventions / Web-based GIS integrated MIS (PMIS System) has been Completed in the mid of August 2021. Data collection of interventions in MIS/GIS database is under progress.

The designing/development of the MIS/GIS system followed the software engineering methods. Thus, user requirements elicitation, requirements analysis, system design, system implementation and maintenance were done in a circular fashion. Thereafter, evaluation will be done to test the efficacy, effectiveness, and efficiency of the

management information system in the real environment. In the system development, both structured system analysis, design, object-oriented analysis, and design approaches will be used.

An established Management Information System will enable Federal and Provincial PMUs to demonstrate to key stakeholders whether the project is achieving the stated goals, outcomes, and outputs in accordance with targeted time frame.

The GIS based MIS will provide the means of:

- i. Comprehensively tracking the project inputs and outputs, using mainly the set of key performance indicators outlined under each component at frequent intervals.
- ii. Monitoring of project outcome indicators.
- iii. Robustly analyzing the relevant ME&IE data.
- iv. Reporting progress on an open-access and regular basis, to support knowledge sharing, greater transparency, and improved project governance.

It is proposed that the Management Information System (MIS) for WCBA KP be implemented using a phased approach although due to Agile Software Development Methodology few activities will interrelate between phases. The following 2 phases are considered:

Phase-I – MIS Development Requirement & GAP Analysis – (Completed)

The ME&IE Consultants performed Requirement Analysis to review the project processes.

A thorough assessment of any existing IT infrastructure'

- a. *Perform needs assessment of the current IT capacity of individual stakeholder's and identify any infrastructure gaps and recommend necessary upgrades in IT infrastructure.*
- b. *Identify hardware and network infrastructure requirements and specification at the core, access, and distribution layers along with endpoint*

- c. *Determine the technical parameters of the solution based on the Bandwidth requirement based on the total number of anticipated users with a redundancy plan*

Phase-II – Data Collection Format

The ME&IE Consultants has prepared the data collection formats for all the interventions of S&WC department as well as DAE interventions according to shared files/ data and sent to department for approval. Later, all these formats were discussed with the departments thoroughly. Edited formats according to the departments' comments and requirements. The data collection process has been started. DAE has provided complete data for FY 2019-20 & 2020-21 while they are now working on the data for FY 2021-22 while the S&WC has provided some data for FY 2019-20 & 2020-21 which still have a lot of missing columns and the department is now working on the sheets to complete the missing data.

GIS Integrated MIS Development – (Completed)

Based on the requirements gathered, develop an application framework that includes user management, access control, security, and workflow for publishing information. This application framework should be based on Modular Architecture to enable modules to be added in the future and be able to share data with other applications. Test the application framework with the real users and gather feedback on the system.

Based on the feedback received from the testing by the real users, finalize the web-based/ mobile-friendly application.

MIS / Android Application Deployment and Testing (Beta Run) - (Completed)

The ME&IE Consultant deployed the MIS at the designated web server and handed over the documented source code. The ME&IE Consultant also conducted functional and operational testing.

A User Acceptance Test (UAT) is to be carried out (either as part of the deployment or after).

Digitize and Migrate the Data – (Under Progress)

During this time, a lot of data has been generated, it can be in digital form or may be in hard copy form. The ME&IE Consultant must digitize the hard copy data and has to migrate the complete data in the respective database forms.

Designing and Development of Dashboard of Project interventions have been completed. The final presentation of Web-Based PMIS, integrated with GIS and M&E system was presented to NPC office and received the approvals.

Implementation of GIS Integrated MIS Dashboard - Under Progress

Operational and User Manual

Based on the feedback received from the testing by the real users, finalize and prepare operational documentation and user manuals for orienting the users. Make the user manual as a help file to the online application so that the user can refer to the manual as and when needed.

Submission of a comprehensive Operation and User Manual followed by handing over of the completed MIS. The ME&IE Consultant will submit a Soft and Hard Copy of the Operation and User Manual for the operation of the overall MIS. This manual will also be available online for users from their logins, the online manual should be properly indexed and searchable as web pages on a secured area.

Training and Capacity Building

Training and Capacity Building of staff on MIS and Android Application is an essential and final part of this assignment. Training modules will have to be designed for multiple groups of users as per their needs and requirements. Potential user groups could be the following:

- NPC – FPMU
- Provincial DGs (of relevant Departments)- PMU

- Regional Directors
- Deputy Directors
- Field Teams
- Project Consultants
- ME&IE Consultants

A comprehensive document of the training plan must compile for this phase. As each user group has different requirements for training as mentioned below:

NPC – FPMU National Project Coordinator and Federal Project Management Unit's need the insight of overall national level progress and impact reports. This group will not submit any primary data. Android application training will not be delivered to the users of this group.

Project Consultants Project Consultants requires the MIS access and training and the Android application training as well to access and submit the data generated by Project Consultant like certifications.

Although PCs provided the names for training, but ME&IE Consultants are of the view that PCs need to revisit their nominations.

ME&IEC Monitoring Evaluation and Impact Evaluation Consultants provided the Android Application trainings to its field staff as well and will submit the Baseline, Edline data and Progress Monitoring and Impact Reports.

5.5 WORK SCHEDULE AND PLANNING FOR DELIVERABLE

The project Work Schedule and planning matrix for deliverables is attached to the report as **Annex-C** which shows the progress till the reporting month.

5.6 WORK SCHEDULE / ACTIVITIES FOR FIFTH & SIXTH QUARTER (JULY TO DECEMBER 2022)

Work Plan / Activities planned for the 3rd & 4th Quarters July 2022 to December 2022 are attached as **Annex-D** to this report.

ANNEXES A TO F

ANNEX - A: MONITORING LOG-FRAME

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|--|--|---|--|--------------------|--|--|---|
| | | | | Baseline indicator | Target after completion of Project | | |
| Component A. Soil & Water Conservation Component | | | | | | | |
| 1. | - Construction of 5,000 water ponds (WSPs) | 5,000 small farmers mobilized to construct water ponds They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Approximately 12,500 acres of agriculture land will be irrigated from these interventions. | 2,000 water ponds | Crop production per unit area will increase by conserving runoff water/ water from perennial springs. Livestock will be increased; ultimately farmer's living standards will improve. | Approximately 12,500 acres of the land will be changed into crop fields and fruits orchards, which will increase farmer's income. More than 25,000 farmers will permanently engage in agriculture sector. These will provide short term employment to approximately 40,000 labors during the construction period of the interventions. | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to WSPs The survey will determine: i. Cropping pattern before and after the improvement; ii. Cropping intensities before and after improvement; iii. Before and after crop yields; iv. Before and after employment; The difference between before and after will be considered the result of the intervention after netting out the contribution of the growth pattern of the crop sector otherwise. |

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|-----------------------|--|--|---|--------------------|--|---|---|
| | | | | Baseline indicator | Target after completion of Project | | |
| 2. | Construction of 3,000 Check dams (CD) | In each Check dam village, (small farmers mobilized will be to construct check dams They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Approximately 7,500 acres of the land will be reclaimed. | 2,500 check dams | Approximately 7500 acres of the land will conserve; ground water table of the nearby wells will rise. | Land value of the project area will increase; more than 7,500 acres of the land will bring under cultivation. Climatic condition of the area will improve and livestock will be benefited. More than 15,000 people will permanently engage in agriculture activities in the project area. More than 24,000 labors will be provided with short term employment during the construction period of the intervention. | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to check dams The forms used for baseline and impact surveys in case of WSP will also be used for Check dams Same data analysis will be carried out here as in WSPs (1) |
| 3. | Construction of 330 Water Reservoir (WR) | In each Water Reservoir village, (small farmers will be mobilized will be to construct It. They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then | Approximately 9,900 acres of land will be irrigated from this intervention. | 250 mini dams | Ground water table will be improved; farmer's income will be increased. Livestock will be benefited. | Culturable wasteland will be developed by supplying stored water. Ground water table will rise up. Fish farming, livestock and forestry will be improved. Over all livelihood of the farmer community will improve. Approximately 19,800 people will permanently engage in agriculture, | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to WRs The forms used for baseline and impact surveys in case of WSP will also be used for WRs Same data analysis will be carried out here as in WSPs (1) |

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|-----------------------|--|---|--|--|--|--|--|
| | | | | Baseline indicator | Target after completion of Project | | |
| | | received subsidy at 80% on issuance of FCR | | | | livestock and fish rearing etc. More than 2,640 labors will be benefited from the scheme. | |
| 4. | Construction of 2,500 Stream bank stabilization (SBS) | In each SBS village, small farmers will be mobilized They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Protecting/ reclaiming about 6,250 acres of agricultural land from erosion with floods water. | 15,000 stream bank stabilization structures. | Per unit area of crop production will be saved. | Approximately 6,250 acres of agriculture land will be saved directly from floods water. This will further enhance the life of precious dams and reservoirs. This may engage approximately 12,500 farmers for long time in agriculture sector. 20,000 labors will work during construction period of these intervention | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to SBSs The forms used for baseline and impact surveys in case of WSPs will also be used for SBSs Same data analysis will be carried out here as in WSPs (1) |
| 5. | Construction of 1,000 Gated field Inlet Outlet/Spillway (GFIO/S) | In each GFIO/Spillway village, small farmers will be mobilized They agree to contribute 20% of the cost Agree to first construct the tank | Sufficient amount of water will be provided to about 2,500 acres of land for irrigation in rod kahi areas of the province. | 1,500 field inlets and spillways. | Farmer's income will increase; fertile land degradation will be minimized. | Approximately 2,500 acres of agriculture land will be benefited directly from this intervention. Approximately 5,000 farmers will permanently engage in agriculture sector for long period of time. These interventions will provide short term | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to GFIO/S The forms used for baseline and impact surveys in case of WSP will also be used for GFIO/s |

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|-----------------------|--|--|--|------------------------------|--|---|--|
| | | | | Baseline indicator | Target after completion of Project | | |
| | | with his/her own funds and then received subsidy at 80% on issuance of FCR* | | | | employment to about 5,000 labors. | Same data analysis will be carried out here as in WSPs (1) |
| 6. | Development of 370 acres land for terracing (LFT) | In each LT village, small farmers will be mobilized They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Farmer's income will be increased by increasing agricultural land due to terraces development. | 500 acres | Per unit production of farmers will increase by converting approximately 370 acres of non-culturable waste land into culturable. | Crop production will increase; land sliding will reduce due to terraces formation; rainwater infiltration will increase. Approximately 740 farmers will permanently engage in agriculture. Approximately 1,850 labors will be benefited from these interventions. | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to WSPs The forms used for baseline and impact surveys in case of WSP will also be used for LFTs Same data analysis will be carried out here as in WSPs (1). |
| 7. | Development of 70 numbers of micro-watershed areas (MWA) | In each MWA small farmers mobilized to construct MWA They agree to contribute 20% of the cost Agree to first construct the tank with his/her own | Approx. 7,000 acres of the area will be converted into agriculture/ forest land which will improve the aesthetic | 02 micro watershed developed | Culturable wasteland will be converted into an agricultural productive land. Farmer's income will be increased through | Developing micro-watersheds will improve climatic condition of the area; floods chances will be minimized by harvesting rainwater in water harvesting interventions; land sliding and soil erosion will be minimized. | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to MWA s The forms used for baseline and impact surveys in case of WSP will also be used for WRs |

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|-----------------------|---|--|---|----------------------------|---|--|--|
| | | | | Baseline indicator | Target after completion of Project | | |
| | | funds and then received subsidy at 80% on issuance of FCR* | value of the area. | | agriculture, livestock, fisheries and forestry etc. | Moreover, aesthetic value of the land will be improved. Approximately 14,000 people will engage in agriculture sector permanently. Approximately 14,000 labors will be directly benefited during the process of micro-watersheds development. | Same data analysis will be carried out here as in WSPs (1). |
| 8. | Constructing 370 numbers of water Seepage harvesting Galleries (WSHG) | In each WSHG farmers will be mobilized to construct water ponds They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Approx. 925 acres of land will be irrigated from this intervention. | 15 water seepage galleries | More area will bring under cultivation by establishing crop fields and fruits gardens in the project area. Livestock will increase and more people will engage in agriculture sector. | Continuous supply of clean water for agriculture, livestock and human beings will be ensured. Water crises will be minimized in the project area. More than 1,850 number of people will engage in agriculture activities for long period of time. About 1,850 labors will be directly benefited during the construction process. | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to WSHG s The forms used for baseline and impact surveys in case of WSP will also be used for WRs Same data analysis will be carried out here as in WSPs (1) |

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|-----------------------|--|--|---|---|---|--|---|
| | | | | Baseline indicator | Target after completion of Project | | |
| 9. | 800 numbers of Agronomic low-cost interventions (ALCI) | In each ALCI village small farmers mobilized to ALCI They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Approx. 2000 acres of land will be protected from erosion by these interventions. | 2000 various low-cost small interventions | More area will bring under cultivation; economic condition of the local community will be improved. | Land will be protected from erosion; infiltration will be improved during rainfall; livestock will be benefited. Approximately 2400 farmers will permanently engage in agriculture. These will also provide short term employment to about 2400 labors. | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to ALCI s The forms used for baseline and impact surveys in case of WSP will also be used for ALCIs Same data analysis will be carried out here as in WSPs (1 |
| 10. | 230 acres of Sand Dunes Stabilization (SDS) | In each SDS locality small farmers mobilized to construct water ponds They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Approx. 230 acres land of sand dunes will be stabilized by growing kana plants. | 200 acres Sand dunes effects stabilized. | Non-culturable sand dunes will be converted into an economically productive piece of land. | Sand dunes stabilization through plantation will be a direct source of income generation for the local community by making homemade items from the stems of the kana plants. These will also help in improving climatic condition of the project area. Meanwhile about 460 numbers of labor will be benefited. | Adopting the Sampling formula/ sample of water ponds farmer will be surveyed A data collection form will be designed to measure water saving due to SDS s The forms used for baseline and impact surveys in case of WSP will also be used for SDSs Same data analysis will be carried out here as in WSPs (1 |

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|---|--|--|---|--|---|--|--|
| | | | | Baseline indicator | Target after completion of Project | | |
| 11. | 500 Nos Capacity Building (CB) | 500 small farmers capacity will be built on different traits. | An estimated 500 trainings will be conducted for stakeholders including farmers and departmental staff. | 2000 Capacity building trainings conducted . | Enhanced capacity for better management of soil and water resources. | Soil and water resources of the province will better be managed with better management practices. The capacity of the stake holder will be enhanced in better management of soil and water resources of the country in general and Khyber Pakhtunkhwa in particular. | Pre training and post training evaluation will be conducted from all farmers to estimate the enhancement in their knowledge and skill. In this connection same Performa will be used before the conduct of the training after the completion of the training. |
| Component B Agricultural Engineering Component | | | | | | | |
| 12 | Procurement and installation of 700 Solar, pumping System and 300 Tube Wells (SPS&TW). | Solar Pumping small farmers mobilized to install SPS&TW They agree to contribute 20% of the cost Agree to first construct SPS&TW with his/her own funds and then received subsidy at 80% on issuance of FCR* | Irrigation of 17,500 hectares (43,225 acres) of land. | > 650 SPS&TW installed. | Conversion of rain fed land into irrigated land will add more value to the land and the enhance production from crops/Orchard will help in improving the socio-economic condition of the farming community. | Provision of irrigation water will lead to increase Agriculture production and self-sufficiency in food grain. | Adopting the Sampling formula/ sample of SPS&TW farmers will be surveyed A data collection form will be designed to measure water saving due to SPS&TW s The forms used for baseline and impact surveys in case of WSP will also be used for SPS&TW s Same data analysis will be carried out here as in WSPs (1 |

| Project Sub-component | Target | Activities | Outputs | Outcome | | Goal/ impact | Methodology for Measuring Results |
|-----------------------|--|---|---|-----------------------------|--|--|---|
| | | | | Baseline indicator | Target after completion of Project | | |
| 13 | 700 on-site training of farmers in adaptation of new techniques for pumping sub-surface water. | 5,000 small farmers mobilized to construct water ponds They agree to contribute 20% of the cost Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR* | Irrigation water Pumping cost will be reduced by adopting solar technology. | > 2,000 trainings conducted | The cropping intensity will be enhanced. | Farmers of the project area will be educated in the modern techniques being adopted in Agriculture and therefore, pay more attention to increase crop yield and Farm income. | Adopting the Sampling formula/ sample of trained farmer will be surveyed A data collection form will be designed to measure water saving due to trainings The forms used for baseline and impact surveys in case of WSP will also be used for trainees Same data analysis will be carried out here as in WSPs (1 |

ANNEX - B: PROJECT PROGRESS REPORTING FRAMEWORK (PPRF)

Project Title.....

Report Name and Period.....

Area Name

| Sr. No. | STRATEGY /ACTIVITIES | Reporting Quarter | | | | | | | Year to Quarter(Cumulative) | | | | | | | | |
|--|-------------------------|-------------------|----------------|--------------------|-----------|--------------------------------------|-----------------------|--------------------|-----------------------------|-----------------|----------------|--------------------|--------------------|--------------------------------------|-----------------------|--------------------|-----------|
| | | Physical Progress | | | | Financial Progress | | | Physical Progress | | | | Financial Progress | | | | |
| | | Unit of Measure | Target/Planned | Actual/Achievement | Variance% | Committed Liability of Previous Year | Budget Allotted(PC-1) | Actual Expenditure | Variance% | Unit of Measure | Target/Planned | Actual/Achievement | Variance% | Committed Liability of Previous Year | Budget Allotted(PC-1) | Actual Expenditure | Variance% |
| | | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) |
| Area details.....? | | | | | | | | | | | | | | | | | |
| 1 | Activity details | | | | | | | | | | | | | | | | |
| Sub Totals | | | | | | | | | | | | | | | | | |
| Area details.....? | | | | | | | | | | | | | | | | | |
| 2 | Activity details | | | | | | | | | | | | | | | | |
| Sub Totals | | | | | | | | | | | | | | | | | |
| Total(s) | | | | | | | | | | | | | | | | | |
| <p>Note:1-Report Summary will be Prepared Separately from the data consolidated Area wise and Components Wise.....?</p> <p>2- More columns will be added as per requirements.....?</p> | | | | | | | | | | | | | | | | | |

[illegible]

A Joint Venture of
 **G3 Engineering Consultants (Pvt.) Ltd.** **Lead Firm**



In Association with



ANNEX - D: WORK PLAN / ACTIVITIES FOR 3rd & 4th QUARTER YEAR 2022

Bi Annually Activity Plan (01 July to 31 December 2022)-ME&IE Consultants for Soil & Water Conservation in the Barani Areas of KP

| S# | Deliverable / Activities | Jul 31st | Aug 31st | Sep 30th | Oct 31st | Nov 30th | Dec 31st |
|----|--|----------|----------|----------|----------|----------|----------|
| 1 | Complete the baseline survey of the project activities. | | | | | | |
| | a. Zero Draft of BLS sharing with the stakeholders | | | | | | |
| | b. Incorporation of comments | | | | | | |
| | c. BLS Final report submission | | | | | | |
| | d. Training of the new field team on monitoring tools | | | | | | |
| | e. Field data collection | | | | | | |
| | f. Data Cleaning, processing & analysis | | | | | | |
| | g. Writing of Draft Monitoring Report & Success Stories | | | | | | |
| | h. Submission of Final Monitoring Report | | | | | | |
| 2 | Develop monitoring strategy, framework and results-based monitoring (RBM) indicators. | | | | | | |
| | a. Meetings with Stakeholders on M&E/IE | | | | | | |
| | b. Draft monitoring tools for each activity disturbed among stakeholders for comments | | | | | | |
| | c. Incorporation of comments | | | | | | |
| | d. Monitoring tools programming in Android | | | | | | |
| | e. Training of the field team | | | | | | |
| | f. Field data collection, analysis | | | | | | |
| | g. Submission of Final MR & Success Stories | | | | | | |
| 3 | Meetings with stakeholders & coordinators | | | | | | |
| 4 | Economic impact of project interventions. Preparation of success story of one of the S&WC activities (Mid-Level) | | | | | | |

[illegible]

* In each quarter the ME&IE consultants will prepare success story of one of the S&WC activities which cover socio-economic aspect of the project.

ANNEX - E: Summary of schemes visited for collection of field data during Reporting Quarter

| Date | Team | Survey.# | Zone | District | Activity | Name of Respondent |
|-----------|--------|--------------|--------|------------|------------------------------------|--------------------|
| 1-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Terracing | Bakht muhammad |
| 4-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Bakht Ramand |
| 5-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Check Dam | Fazal mabood |
| 7-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Stream Bank Stabilization | Anwar ali |
| 13-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Fazal e maula |
| 15-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Gul naseeb khan |
| 18-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Shah kamin khan |
| 20-Jul-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Stream Bank Stabilization | Fida Hussain Shah |
| 21-Jul-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Water Pond | Abdul Wahid |
| 22-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Terracing | Fazal Ilahi |
| 25-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Seepage Harvesting Galleries | Fazal Wadod |
| 27-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Terracing | Gul Badshah |
| 29-Jul-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Check Dam | Fazal Wahab |
| 1-Aug-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Check Dam | Muhammad adil |
| 2-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Haseebullah |
| 4-Aug-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Stream Bank Stabilization | Muhammad Aslam |
| 5-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Solarization of Tube Well | Fazal Akbar |
| 10-Aug-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Check Dam | Muzammil khan |
| 11-Aug-22 | Team-1 | Mon & BLS-II | Zone-2 | Haripur | Solarization of Tube Well | Muhammad Ijaz |
| 12-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Terracing | Zafar Ali |
| 15-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Stream Bank Stabilization | Abdul Jabbar |
| 18-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Stream Bank Stabilization | Ashraf ali |
| 22-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Bashir |
| 25-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Fazal ghaffar |
| 29-Aug-22 | Team-1 | Mon & BLS-II | Zone-1 | Chitral | Micro-Watershed Development | Nishan e Haider |
| 31-Aug-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Check Dam | Muzammil khan |
| 1-Sep-22 | Team-1 | Mon & BLS-II | Zone-1 | Swat | Water Pond | Shahzada |
| 5-Sep-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Water Pond | Muhammad izhar |
| 6-Sep-22 | Team-1 | Mon & BLS-II | Zone-2 | Abbottabad | Water Pond | Abdul Wahid |

ANNEX - F: District wise/Intervention wise detail of overall activity units performed till Reporting Quarter

| Row Labels | Count of Activity Unit |
|-----------------------------------|------------------------|
| Abbottabad | 8 |
| Check Dam | 2 |
| Stream Bank Stabilization | 3 |
| Water Pond | 3 |
| Bannu | 9 |
| Agronomic Low Cast Intervention | 1 |
| Check Dam | 2 |
| Gated Field Inlet Outlet/Spillway | 1 |
| Solarization of Tube Well | 3 |
| Water Pond | 1 |
| Water Reservoir | 1 |
| Charsadda | 7 |
| Check Dam | 1 |
| Solarization of Tube Well | 3 |
| Stream Bank Stabilization | 3 |
| Chitral | 1 |
| Micro-Watershed Development | 1 |
| Dera Ismail Khan | 9 |
| Check Dam | 1 |
| Gated Field Inlet Outlet/Spillway | 1 |
| Installation of Tube Well | 2 |
| Solarization of Tube Well | 3 |
| Water Pond | 1 |
| Water Reservoir | 1 |
| Haripur | 7 |
| Check Dam | 2 |
| Installation of Tube Well | 2 |
| Solarization of Tube Well | 2 |
| Terracing | 1 |
| Karak | 6 |
| Solarization of Tube Well | 2 |

| Row Labels | Count of Activity Unit |
|------------------------------------|------------------------|
| Stream Bank Stabilization | 1 |
| Water Pond | 1 |
| Water Reservoir | 1 |
| Water Seepage Harvesting Galleries | 1 |
| Kohat | 8 |
| Installation of Tube Well | 2 |
| Solarization of Tube Well | 1 |
| Stream Bank Stabilization | 1 |
| Water Pond | 3 |
| Water Reservoir | 1 |
| Lakki Marwat | 6 |
| Check Dam | 1 |
| Gated Field Inlet Outlet/Spillway | 1 |
| Solarization of Tube Well | 1 |
| Stream Bank Stabilization | 1 |
| Water Pond | 1 |
| Water Reservoir | 1 |
| Lower Dir | 4 |
| Check Dam | 1 |
| Stream Bank Stabilization | 2 |
| Terracing | 1 |
| Malakand | 11 |
| Check Dam | 2 |
| Gated Field Inlet Outlet/Spillway | 2 |
| Solarization of Tube Well | 2 |
| Terracing | 3 |
| Water Pond | 2 |
| Mansehra | 9 |
| Installation of Tube Well | 2 |
| Micro-Watershed Development | 1 |
| Solarization of Tube Well | 1 |
| Stream Bank Stabilization | 2 |

| Row Labels | Count of Activity Unit |
|-----------------------------------|------------------------|
| Water Pond | 2 |
| Water Reservior | 1 |
| Mardan | 9 |
| Check Dam | 3 |
| Gated Field Inlet Outlet/Spillway | 1 |
| Installation of Tube Well | 2 |
| Stream Bank Stabilization | 1 |
| Water Pond | 1 |
| Water Reservior | 1 |
| Nowshera | 7 |
| Check Dam | 2 |
| Installation of Tube Well | 1 |
| Solarization of Tube Well | 1 |
| Stream Bank Stabilization | 2 |
| Water Pond | 1 |
| Peshawar | 13 |
| Check Dam | 1 |
| Solarization of Tube Well | 4 |
| Stream Bank Stabilization | 3 |
| Water Pond | 5 |
| Swabi | 8 |
| Check Dam | 3 |
| Installation of Tube Well | 1 |
| Solarization of Tube Well | 1 |
| Stream Bank Stabilization | 2 |
| Water Pond | 1 |
| Swat | 30 |
| Check Dam | 2 |
| Solarization of Tube Well | 4 |
| Stream Bank Stabilization | 5 |
| Terracing | 7 |
| Water Pond | 11 |

| Row Labels | Count of Activity Unit |
|------------------------------------|------------------------|
| Water Seepage Harvesting Galleries | 1 |
| Tank | 4 |
| Check Dam | 1 |
| Gated Field Inlet Outlet/Spillway | 1 |
| Stream Bank Stabilization | 1 |
| Water Pond | 1 |
| Grand Total | 160 |